

Infl memo no 918-001 - QS - Ann B - Work Completion Report

SI No	Unit/Floor	Details of work	Qty	Units	Rate ID	Rate	Amount	
1		Main power supply for 3sqm AL armour cable laying	420.00	Mtrs	EL148	45	18,900	
2		SUB PCC 1 VTPN Cable tray 300mm	320.00	Rmt	EL155	125	40,000	
3		Double compressor gland and cable termination	10.00	Nos	EL158	350	3,500	
4								
5		east, south west, north east, 3sqm AL						
6		armour cable with cable glanding wrth cable tray						
7								
8								
9								
10								
11								
							<b>TOTAL</b>	<b>62,400</b>
							<b>TOTAL</b>	<b>6,240</b>
							<b>TOTAL AMOUNT</b>	<b>68,640</b>

Remarks: Work Completed

Approved by: Project manager	Approved by: QS team	Approved by: Director/E&D team
Sign: <i>V. Parvath Reddy</i>	Sign:	Sign:
Date: <i>25/07/24</i>	Date:	Date:

**ESTIMATE SHEET**

Company Name	GREENWIND			Approved	Ramesh reddy	
Project	Oil			Sign		
Work Description	Main power supply for SUB PCC 1 VTPN south east & north east south west, north east 3sqmm Al armour cable with cable glanding with cable tray					
Contractor	Deve das					
Prepared By	Abhi					
Date	29/06-2024 to 02/07-2024					
S. No.	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>
1	Main power supply for SUB PCC	35sqmm Al armour cable	420.00	Mtrs	45	18,900
	1 VTPN south east & north	Laying				
2	east, south west, north east	Cable tray 300mm	320.00	Rmt	125	40,000
	35sqmm Al armour cable with	Double compressor gland and				
3	cable glanding with cable tray	cable termination	10.00	Nos	350	3,500
		<b>TOTAL</b>		<b>TOTAL</b>		<b>62,400</b>
		<b>Add 10% as site is fare from city</b>				<b>6,240</b>
		<b>TOTAL AMOUNT</b>				<b>68,640</b>

**MEASUREMENT SHEET**

Company Name	circ-sentia										
Project	Gv1			Approved	Ramesh reddy						
				Sign							
Work Description	Main power supply for SUB PCC 1 VTPN south east & north east, south west, north east 3sqmm AL armour cable with cable glanding with cable tray										
Contractor	Deva das										
Prepared By	Akhi										
Date	29-06-2024 to 02-07-2024										
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units			
1	Main power supply for SUB	3sqmm AL armour cable laying	1.00	1.00	1.00	280.00	280.00	Mtrs			
2	PCC 1 VTPN south east & north east, south west, north east 3sqmm AL armour cable	Cable tray 300mm	1.00	1.00	1.00	5.00	5.00	Rmt			
3	east 3sqmm AL armour cable	Double compressor gland and cable termination	1.00	1.00	1.00	20.00	20.00	Nos			