

Int'l memo no. 918-001 - QS - Anx B - Work Completion Report

Company	Crescentia labs pvt	Name of contractor	Deva das	SI No site bills reg	432		
Project/site	IGV	Nature of work	electrical	Dt. site bills reg	23-07-2024		
Block no		Work done from date	07.07.2024	M-codex bill ID			
WO no		Work done to date	12-07-2024	WO issued ?			
WO date		Contractor bill no.	1	GST bill required?			
Sl No	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	SUB PCCC2 to terrace	70 sqmm 3.5core cable laying and terminations	180	Mrs	E1149	55	9,900
2	VTPN 70sqmm cable	Termination of 70sqmm 3.5core aluminium	2	Nos	E1159	450	900
3	laynd and termination	10sqmm 4 core cable laying for air comperssor	20	Mrs	E1147	35	700
4	Vacuum pump and air	terminations of 10sqmm	2	Nos	E1157	250	500
5	compressor cabling and	4sqmm 4 core cable laying for vacuum	20	Mrs	E1147	35	700
6	termination upto	Termination of 4sqmm 4 core	2	Nos	E1157	250	500
7	Terrace VTPN	35sqmm 3.5 core AL armour cable laying	160	Mrs	E1148	45	7,200
8		35sqmm AL armour cable terminations	2	Nos	E1158	350	700
		Cable tray 300mm	150	Rmt	E1156	125	18,750
					TOTAL		39,850
							3,985
							43,835
Remarks: Work Completed Add 10% as site is fare from city							
Approved by project manager Sign: <i>V. Parvathy</i> Date: <i>23/7/24</i>		Approved by QS team Sign: Date:		Approved by Director/E&D team Sign: Date:			

ESTIMATE SHEET						
Company Name	CRYSTALIS			Approved	Ramesh Reddy	
Project	CV-1			Sign		
Work Description	Vacuum pump and air compressor cabling and termination upto Terrace VTPN					
Contractor	Daven das					
Prepared By	Abhi					
Date	29-08-2024 to 02-07-2024					
S. No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1		70 sqmm 3. Score cable laying and terminations sub pec 2 to terrace vtpn	180	Mtrs	55	9,900
2	SUB PCCC to terrace VTPN 70sqmm cable laying and termination Vacuum pump and air compressor cabling and termination upto Terrace VTPN	Termination of 70sqmm 3. Score aluminum armored cables in panels 10sqmm 4 core cable laying for air compressor terminations of 10sqmm 4sqmm 4 core cable cable laying for vacuum	2	Nos	450	900
3		terminations of 10sqmm 4sqmm 4 core cable cable laying for vacuum	20	Mtrs	35	700
4		terminations of 10sqmm 4sqmm 4 core cable cable laying for vacuum	2	Nos	250	500
5		terminations of 10sqmm 4sqmm 4 core cable cable laying for vacuum	20	Mtrs	35	700
6		terminations of 4sqmm 4 core cable laying	2	Nos	250	500
7		35sqmm 3.5 core AL. armour cable laying	160	Mtrs	45	7,200
8		35sqmm AL. armour cable terminations	2	Nos	350	700
9		Cable tray 300mm	150	End	125	18,750
		TOTAL				39,850
		Add 10% as site ls fare from city				3,985
		TOTAL AMOUNT				43,835

MEASUREMENT SHEET

Computer Name	Approved	Remarks						
Project	Sign							
Work Description:	Venting party and air compressor cabling and termination upto Terrace VTPN							
Contractor:	Dero dm							
Prepared By:	AAB							
Date:	29.06.2024 to 02.07.2024							
S. No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1		70 sqmm 3 core cable laying and terminations sub pec 2 to terrace type	180	1.00	1.00	1.00	180	Mtrs
2		Termination of 70sqmm 3 core aluminium armoured cables in panels	2	1.00	1.00	2	2	Nos
3	SCB PCCC to terrace VTPN	10sqmm 4 core cable laying for air compressor	20	1.00	1.00	1.00	20	Mtrs
4	3sqmm cable laying and termination V action pump and air compressor cabling and termination upto Terrace VTPN	Terminations of 10sqmm 4sqmm 4 core cable laying for vaction	2	1.00	1.00	2	2	Nos
5		4sqmm 4 core cable laying termination of 4sqmm 4 core	20	1.00	1.00	1.00	20	Mtrs
6		3sqmm 3 core AL armour cable laying	2	1.00	1.00	2	2	Nos
7		3sqmm 3 core AL armour cable laying	160	1.00	1.00	1.00	160	Mtrs
8		3sqmm AL armour cable terminations	2	1.00	1.00	2	2	Nos
9		Cable tray 300mm	150	1.00	1.00	1.00	150	Rmt