

Infl memo no. 918-001 - QS - Anx B - Work Completion Report

Company	Crescentia labs pvt	Name of contractor	Deva das	Sl. No. site bills reg.	464		
Project/site	IGV	Nature of work	electrical	Dt. site bills reg.	23-07-2024		
Block no.		Work done from date	07.07.2024	M-codex bill ID.			
WO no.		Work done to date	12-07-2024	WO issued ?			
WO date		Contractor bill no.		1 GST bill required?			
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1		Instrumentation wiring	4	Nos	FS117	1000.00	4,000
2		and flow switch For	6	Nos	FS116	2000.00	12,000
3		chiller, Float to UG	1	Nos	FS117	1000.00	1,000
4		Tank to OHT, AVIATION lighting	1	Nos	EL145	1200.00	1,200
5		and DG stack earthing	600	Mtrs	EL157	35.00	21,000
6		35SQMM copper cable laying work	35	Mtrs	EL158	45.00	1,575
7		Borewell pump connection and 3 core cable	150	Mtrs	EL157	35.00	5,250
8							
9							
10							
11							
TOTAL							46,025
TOTAL AMOUNT							50,628

Remarks: Work Completed

Approved by project manager

Approved by QS team

Approved by Director/E&D team

Sign: *[Signature]* V Parulk Reddy

Sign:

Sign:

Date:

Date:

Date:

31/7/24

ESTIMATE SHEET						
Company Name:	crescentia		Approved	Ramesh reddy		
Project:	Gv1		Sign:			
Work Description:	Instrumentation wiring and flow switch For chiller, Float to UG Tank to OHT					
Contractor:	Deva das					
Prepared By:	Akhl					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Instrumentation wiring and flow switch For chiller, Float to UG Tank to OHT, AVIATION lighting and DG stack earthing with earthing pole installation, Bore well pump connection.	Float switch installation	4	Nos	1000	4,000
2		Flow switch installation for HVAC	6	Nos	2000	12,000
3		Avation lighting for DG stack	1	Nos	1000	1,000
4		DG stack lighting arrest pole installation	1	Nos	1200	1,200
5		copper wiring laying for 1sqmm 2core with clamping	600	Mtrs	35	21,000
6		35SQMM copper cable laying work DG stack earthing	35	Mtrs	45	1,575
7		Borewell pump connection and 3 core cable	150	Mtrs	35.00	5,250
		TOTAL				46,025
		Add 10% as site is fare from city				4,603
		TOTAL AMOUNT				50,628

MEASUREMENT SHEET

Company Name:		Crescentia labs pvt							
Project:		IGV							
Work Description:		instrumentation wiring and flow switch For chiller, Float to UG Tank to OHT, AVIATION lighting and DG stack earthing with earthing pole installation, Bore well pump connection.							
Contractor:		Deva das							
Prepared By		V Akhil murthy							
Date:		02.07.2024							
								E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	
1		Float switch installation	1.00	1.00	1.00	4	4	Nos	
2		Flow switch installation for HVAC	1.00	1.00	1.00	6	6	Nos	
3		Avation lighting for DG stack	1.00	1.00	1.00	1	1	Nos	
4		DG stack lighting arrest pole installation	1.00	1.00	1.00	1	1	Nos	
5		copper wiring laying for 1sqmm 2core with clamping	1.00	1.00	1.00	600	600	Mtrs	
6		35SQMM copper cable laying work DG stack earthing	1.00	1.00	1.00	35	35	Mtrs	
7		Borewell pump connection and 3 core cable	1.00	1.00	1.00	150	150	Mtrs	