

Intl memo no. 918-001 - QS - Anx B - Work Completion Report

Company	Crescentia Labs Pvt	Name of contractor	Deva das	Sl. No. site bills reg.	323		
Project/site	IGV	Nature of work	Scaffolding	Dt. site bills reg.	06.07.2024		
Block no.		Work done from date		M-code bill ID.			
W/O no.		Work done to date	02.05.2024	WO issued ?			
W/O date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		southern block lift lobby ceiling for fire fighting work	900.00	sft	SCF116,SCF117	4.00	3,600
2		Northern lift lobby ceiling for fire fighting work	900.00	sft	SCF116,SCF117	4.00	3,600
3		Central lobby area HVAC cassette AC installation work	1,200.00	sft	SCF116,SCF117	4.00	4,800
4	cuplock scaffolding work						
5							
6							
7							
8							
9							
10							
Remarks: Work Completed							
Approved by project manager	Approved by QS team	Approved by Director/E&D team					
Sign: <i>V. Ramakrishna Reddy</i>	Sign:	Sign:	Sign:				
Date: 12/07/24	Date:	Date:	Date:				
		To far from site 20%				2,400	
		TOTAL AMOUNT				14,400	

ESTIMATE SHEET

Company Name:	cresecentia	Approved By	Ramesh reddy			
Project:	Gv 1	Sign:				
Work Description:	scaffolding fixing and removing.					
Contractor:	Deva das					
Prepared By	Akhil					
Date:	29.06.2024 to 02.07.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	cuplock scaffolding work	Northern lift lobby ceiling for fire fighting work	900.00	sft	4.00	3,600.00
		southern block lift lobby ceiling for fire fighting work	900.00	sft	4.00	3,600.00
		Central lobby area HVAC cassette AC installation work	1,200.00	sft	4.00	4,800.00
		TOTAL				12,000.00
		Add 20% as site is fare from city				2,400.00
		TOTAL AMOUNT				14,400.00

MEASUREMENT SHEET

MEASUREMENT SHEET											
Company Name:	cresecentia					Approved by		Ramesh reddy			
Project:	Gv1					Sign:					
Work Description:	scaffolding										
Contractor :	Deva das										
Prepared By:	V.Akhil murthy										
Date:	12.07.2024										
S No.	Item Head	Item Description		Length	Width	Height	Nos	Quantity	Units		
		southern block lift lobby ceiling for fire fighting work		15	1	15	4	900	sft		
		Northern lift lobby ceiling for fire fighting work		15	1	15	4	900	sft		
1	cuplock scaffolding work	Central lobby area HVAC cassette AC installation		20	1	15	4	1200	sft		