

Anx B – Work Completion Report

Company	GVRC	Name of contractor	Jyothikumari	Sl. No. site bills reg.	1598				
Project/site	Innopolis	Nature of work	precastwall	Dt. site bills reg.	10-08-2024				
Block no.	3600	Work done from date	05-08-2024	M-codex bill ID.					
WO no.		Work done to date	08-08-2024	WO issued ?					
WO date		Contractor bill no.		GST bill required?					
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	3600	3600 west side precast wall work			1105	sft	CW125	13.00	14,365
2									
3									
4									
5									
6									
7									0
8									0
9									0
10									0
								Total	14,365
								Add GST @	0
								Total amount including taxes for work done	14,365
Remarks:									
Approved by project manager	<div style="border: 1px solid black; padding: 5px; display: inline-block;"> APPROVED BY 10 AUG 2024 T. MADHU PROJECT MANAGER GVRC- PVT. LTD. </div>			Approved by QS team	Approved by Director/E&D team				
Sign:				Sign:	Sign:				
Date:				Date:	Date:				
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).									

MEASUREMENT SHEET										
Company Name:		GVRC								
Project:		Innopolis					Approved by:		T. Madhu	
Work Description:		3600 West Side Precast Wall Work done					Sign:			
Contractor Name		Jyothi Kumari					Work Start Date:		05-08-2024	
Prepared By		K.Srikanth					Work End Date:		08-08-2024	
Date:		10.08.2024								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	3600									
		3600 West Side Precast Wall Work done	170	1	6.5	1	1105	sft		



ESTIMATE SHEET							
Company Name:		GVRC				Approved by	
Project:		Innopolis				T Madhu	
Work Description:		3600 West Side Precast Wall Work done					
Name of the Contractor		Jyothi Kumari					
Prepared By		K.Srikanth					
Date:		10.08.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	3600						
	cw-125	3600 West Side Precast Wall Work done	1105	sft	13	14365	
Amount In words:Fourteen Thousand Three Hundread Sixty Five Rupees Only							

