

Aux B-Work Completion Report

Company	Crescentia	Name of contractor	fahcen khan	Sl. No. site bills reg.	499			
Project/site	GV-ONE	Nature of work	fabrication	Dr. site bills reg.				
Block no.	chemical block	Work done from date	19-04-2024	M-codex bill ID.				
WO no.		Work done to date	26-05-2024	WO issued ?				
WO date	10-07-2024	Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1		CONST-Steel3722-Construction Structural Fabrication work---Kgs		100	kgs	1/s	2,818.70	2,81,870
2								
3								
4								
5								
6								
7								
8								
9								
10								
				Total				2,81,870
				Add GST @	0.00%			
				Total amount including taxes for work done				2,81,870

Remarks:

Approved by project manager

Sign:  Date: 10/7/2024

Approved by QS team

Sign: _____ Date: _____

Approved by Director/E&D team

Sign: _____ Date: _____

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sohann, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET-SW' side							Approved by:	
Company Name:		Crecentia Labs Pvt Ltd						
Project:		GV-01-Chemical Block						
Work Description:		Fabrication work for Elevation						
Prepared By		QS HO						
Date:		08.07.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Elevation Works	Fabrication work for Elevation-LS	100.00	LS	2818.70	2,81,870.00		
2								
3								
4								
						Total value of work excl. Tax	2,81,870.00	
						Add GST@	0%	-
						Total value of work incl. Tax	2,81,870.00	

ESTIMATE SHEET-SW side							Approved by:	
Company Name:	Crecentia Labs Pvt Ltd							
Project:	GV-01-Chemical Block							
Work Description:	Fabrication work for Elevation							
Prepared By	QS HO							
Date:	08.07.2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Elevation Works	L-Angle--50 x 50 x2.5 mm	2672.00	kg	35.00	93,520.00		
2		Perforated MS sheet-1200 x 1200 mm	4250.00	kg	35.00	1,48,750.00		
3		Anchor Bolts fixing	880.00	No.s	20.00	17,600.00		
4		Anchor Slot +Nut + Bolt	440.00	No.s	50.00	22,000.00		
						Total value of work excl. Tax	2,81,870.00	
						Add GST@	0%	-
						Total value of work incl. Tax	2,81,870.00	

MEASUREMENT SHEET-SW side									
Company Name:		Crescentia Labs Pvt Ltd			Approved by:				
Project:		GV-01-Chemical Block			Sign:				
Work Description :		Fabrication work for Elevation			Work start date:				
Contractor:		QS HO			Work end date:				
Prepared By:		QS HO			Date:				
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=A*B*C*D Quantity	F Units	G=Sum of E Total
1 Elevation Works									
1.a.	L-Angle-50 x 50 x2.5 mm	South-West Side	23.600		15.600				
		Horizontal members @ 1.2m C/C	23.600		15.600	14	330.400 m		
		Vertical members @ 1.2m C/C			15.600	21	327.600 m		
		East Side	10.489		15.600				
		Horizontal members @ 1.2m C/C	10.489		15.600	14	146.846 m		
		Vertical members @ 1.2m C/C			15.600	10	156.000 m		
		North Side	15.440		15.600				
		Horizontal members @ 1.2m C/C	15.440		15.600	14	216.160 m		
		Vertical members @ 1.2m C/C			15.600	14	218.400 m		
		Total length in m					1395.406 m		
		Unit Wt of L- angle					1.915 kg/m		
		Total wt of L- angle in kg					2672.202 kg		2.672
1.b.	Perforated MIS sheet-1200 x 1200 mm								
		South-West Side	23.600		15.600	1	368.160 sqm		
		East side	10.489		15.600	1	163.628 sqm		
		North side	15.440		15.600	1	240.864 sqm		
		Total area in sqm					772.652 sqm		
		Area of 1 sheet 1200mm x 1200mm					1.440 sqm		
		No. of sheet required					538.000 no.s		
		Weight per sheet					7.900 kg/no.		
		Total weighh of sheet					4250.200 kg		4.250
1.c.	Anchor Bolts fixing	40 lines @ each line have 22 no.s	1.000	1.000	1.000	880	880.000		880
1.d.	Anchor Slot +Nut + Bolt	40 lines @ each line have 11 no.s	1.000	1.000	1.000	440	440.000		440