

Annex B - Work Completion Report

| Company | M/s. AMITZ MEDIPOLIS SQUARE 801 | Name of contractor | Slabhaa Constructions | SI. No. site bills reg. | | | | | |
|---|---------------------------------|---|------------------------|-------------------------|-------|---------|----------------|--------|-----------------|
| Project/site | PVT LTD | Nature of work | Slab Excess Quantities | DI, site bills reg. | | | | | |
| Block no. | AMS801 | Work done from date | 09-12-2023 | M-codex bill ID | | | | | |
| WO no. | 20240703040 | Work done to date | 02-06-2024 | WO issued ? | | | | | |
| WO date | 03-07-2024 | Contractor bill no. | Inv. 28 | GST bill required? | | | | | |
| SL No. | Unit/floor no | Details of work | | Qty | Units | Rate ID | Rate | Amount | |
| 1 | 801/GF | Const - RCC 8783 - Construction - Slab 1 & Slab Beams - Concreting - Material - Cum; Slab 01 Excess Qty | | 6.64 | Cum | RCC189 | 4,933.00 | 32,755 | |
| 2 | 801/GF | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Concreting - Labour - Cum; Slab 01 Excess Qty | | 6.64 | Cum | RCC179 | 950.00 | 6,308 | |
| 3 | 801/GF | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Shuttering - Sqm; Slab 01 Excess Qty | | 45.60 | Sqm | RCC180 | 625.00 | 28,500 | |
| 4 | 801/GF | Const - RCC 4598 - Construction - Slab 1 & Slab Beams - Bar bending - Ton; Slab 01 Excess Qty | | 6.63 | Ton | RCC181 | 9,000.00 | 59,625 | |
| 5 | 801/GF | Const - RCC 5483 - Construction - Slab 2 & Slab Beams - Shuttering - Sqm; Slab 02 Excess Qty | | 51.05 | Sqm | RCC183 | 688.00 | 35,122 | |
| 6 | 801/GF | Const - RCC 8246 - Construction - Slab 2 & Slab Beams - Bar bending - Ton; Slab 02 Excess Qty | | 6.38 | Ton | RCC184 | 9,450.00 | 60,319 | |
| 7 | 801/GF | Const - RCC 8441 - Construction - Slab 2 & Slab Beams - Concreting - Material - Cum; Slab 02 Excess Qty | | 6.52 | Cum | RCC189 | 4,933.00 | 32,163 | |
| 8 | 801/GF | Const - RCC 6129 - Construction - Slab 2 & Slab Beams - Concreting - Labour - Cum; Slab 02 Excess Qty | | 6.52 | Cum | RCC182 | 998.00 | 6,507 | |
| 9 | 801/SF | Const - RCC 6557 - Construction - Slab 3 & Slab Beams - Bar bending - Ton; Slab 03 Excess Qty | | 7.25 | Ton | RCC187 | 9,923.00 | 71,922 | |
| 10 | 801/SF | Const - RCC 4576 - Construction - Slab 3 - Concreting - Material - Cum; Slab 03 Excess Qty | | 8.32 | Cum | RCC189 | 4,933.00 | 41,043 | |
| 11 | 801/SF | Const - RCC 1383 - Construction - Slab 3 - Concreting - Labour - Cum; Slab 03 Excess Qty | | 8.32 | Cum | RCC185 | 1,048.00 | 8,719 | |
| 12 | 801/SF | Const - RCC 9623 - Construction - Slab 3 - Shuttering - Sqm; Slab 03 Excess Qty | | 83.10 | Sqm | RCC186 | 757.00 | 62,907 | |
| Total | | | | | | | 445,891 | | |
| Add GST @ | | | | | | | 18.00% | | 80,260 |
| Total amount including taxes for work done | | | | | | | | | 5,26,151 |

Remarks:

Approved by project manager
 Sign: 
 Date:

Approved by QS team
 Sign:
 Date:

Approved by Director/E&D team
 Sign:
 Date:

Notes: 1. This sheet requires circulation approval for credit to contractors. 2. This sheet form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required. 5. If amount greater than 10k, QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign at respective level. 7. For bill amount less than 10k any QS team member may sign and in place of director sign at respective level. 8. For bill amount less than 10k any QS team member may sign and in place of director sign at respective level. 9. For bill amount less than 10k any QS team member may sign and in place of director sign at respective level. 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HQ (can be sent by courier).

APPROVED
 02 AUG 2024
 Roop Kamal CH
 Project Manager

| MEASUREMENT SHEET | | | | | | | | | | | |
|--|-------------|---|-----------------------------|-------|--------|-------------|----------|-------|---|---|----------------------------|
| Company Name: M/S. AMITZ METROPOLIS SQUARE 801 PVT. LTD. | | | Approved by: <u>Sign:</u> | | | Roop Kaural | | | | | |
| Project: AM5801 | | | Work start date: 09-12-2023 | | | | | | | | |
| Work Description: Slab Excess Quantities | | | Work end date: 02-06-2024 | | | | | | | | |
| Contract: Similar Constructions | | | Date: 01-08-2024 | | | | | | | | |
| Prepared By: A Dharm Teja | | | | | | | | | | | |
| S No. | Item Head | Item Description | A | B | C | D | E | F | G | H | I |
| | | | Length | Width | Height | Nos. | Quantity | Units | | | Q-Sum of E Item Head Total |
| 1 | Concrete | Const - RCC 8245 - Construction - Slab 1 & Slab Beams - Concreting - Material - Cum: Slab 01 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 7 | Cum | | | 7 |
| 2 | Labour | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Concreting - Labour - Cum: Slab 01 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 7 | Cum | | | 7 |
| 3 | Shuttering | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Shuttering - Sqr: Slab 01 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 46 | Sqrm | | | 46 |
| 4 | Bar bending | Const - RCC 4598 - Construction - Slab 1 & Slab Beams - Bar bending - Ton: Slab 01 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 7 | Ton | | | 7 |
| 5 | Shuttering | Const - RCC 5481 - Construction - Slab 2 & Slab Beams - Shuttering - Sqr: Slab 02 Excess Qty | 1.00 | 1.50 | 1.00 | 1.50 | 31 | Sqrm | | | 31 |
| 6 | Bar bending | Const - RCC 8246 - Construction - Slab 2 & Slab Beams - Bar bending - Ton: Slab 02 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 6 | Ton | | | 6 |
| 7 | Concrete | Const - RCC 8441 - Construction - Slab 2 & Slab Beams - Concreting - Material - Cum: Slab 02 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 7 | Cum | | | 7 |
| 8 | Labour | Const - RCC 6329 - Construction - Slab 2 & Slab Beams - Concreting - Labour - Cum: Slab 02 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 7 | Cum | | | 7 |
| 9 | Bar bending | Const - RCC 6557 - Construction - Slab 3 & Slab Beams - Bar bending - Ton: Slab 03 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 7 | Ton | | | 7 |
| 10 | Concrete | Const - RCC 4576 - Construction - Slab 3 - Concreting - Material - Cum: Slab 03 Excess Qty | 1.00 | 1.80 | 1.00 | 1.00 | 8 | Cum | | | 8 |
| 11 | Labour | Const - RCC 1383 - Construction - Slab 3 - Concreting - Labour - Cum: Slab 03 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 8 | Cum | | | 8 |
| 12 | Shuttering | Const - RCC 9823 - Construction - Slab 3 - Shuttering - Sqr: Slab 03 Excess Qty | 1.00 | 1.00 | 1.00 | 1.00 | 83 | Sqrm | | | 83 |

APPROVED BY
 07/06/2024
 ROOP KARNAN/CUM
 Project Manager

Handwritten Signature


| ESTIMATE SHEET | | | | | | | | | | |
|-------------------|------------|--|----------|-------|----------|-----------|-----------------|---------|--|------------|
| Company Name: | | M/s. AMY MEDIPOLIS SQUARE BUI PVT. LTD. | | | | | Approved By: | | | Roop Kamal |
| Project: | | AMRMB1 | | | | | | | | |
| Work Description: | | Slab Excess Quantities | | | | | | | | |
| Prepared By: | | A. Dharmu Teja | | | | | | | | |
| Date: | | 01-08-2024 | | | | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total | Remarks | | |
| 1. | Concrete | Const - RCC 8983 - Construction - Slab 1 & Slab Beams - Concreting - Material - Cum Slab 01 Excess Qty | 6.04 | Cum | 4933.00 | 32,755.12 | 32755.12 | | | |
| 2 | Labour | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Concreting - Labour - Cum Slab 01 Excess Qty | 6.64 | Cum | 950.00 | 6,308.00 | 6308.00 | | | |
| 3 | Shuttering | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Shuttering - Sqm Slab 01 Excess Qty | 45.60 | Sqm | 623.00 | 28,500.00 | 28500.00 | | | |
| 4 | Barbending | Const - RCC 4388 - Construction - Slab 1 & Slab Beams - Bar bending - Ton Slab 01 Excess Qty | 6.63 | Ton | 9000.00 | 59,625.00 | 59625.00 | | | |
| 5 | Shuttering | Const - RCC 5481 - Construction - Slab 2 & Slab Beams - Shuttering - Sqm Slab 02 Excess Qty | 51.05 | Sqm | 688.00 | 35,122.40 | 35122.40 | | | |
| 6 | Barbending | Const - RCC 8246 - Construction - Slab 2 & Slab Beams - Bar bending - Ton Slab 02 Excess Qty | 6.38 | Ton | 9,450.00 | 60,319.35 | 60319.35 | | | |
| 7. | Concrete | Const - RCC 9441 - Construction - Slab 2 & Slab Beams - Concreting - Material - Cum Slab 02 Excess Qty | 6.52 | Cum | 4,933.00 | 32,163.16 | 32163.16 | | | |
| 8 | Labour | Const - RCC 6120 - Construction - Slab 2 & Slab Beams - Concreting - Labour - Cum Slab 02 Excess Qty | 6.52 | Cum | 998.00 | 6,506.96 | 6506.96 | | | |
| 9 | Barbending | Const - RCC 6957 - Construction - Slab 2 & Slab Beams - Bar bending - Ton Slab 02 Excess Qty | 3.29 | Ton | 9223.00 | 71,921.90 | 71921.90 | | | |
| 10 | Concrete | Const - RCC 4376 - Construction - Slab 3 - Concreting - Material - Cum Slab 03 Excess Qty | 8.32 | Cum | 4933.00 | 41,042.56 | 41042.56 | | | |
| 11 | Labour | Const - RCC 1385 - Construction - Slab 3 - Concreting - Labour - Cum Slab 03 Excess Qty | 8.32 | Cum | 1048.00 | 8,719.36 | 8719.36 | | | |
| 12 | Shuttering | Const - RCC 9623 - Construction - Slab 3 - Shuttering - Sqm Slab 03 Excess Qty | 43.10 | Sqm | 757.00 | 62,906.70 | 62906.70 | | | |

APPROVED BY

 02 AUG 2024
 Roop Kamal, CH
 Project Manager

Tax Invoice

e-Invoice



IRN 29946efe1e947687142503f88ebc95c4e08288b34290c37-
abaanc673da56b152
Ack No 112421182680312
Ack Date 24-Jul-24

Simhaa Constructions (2024-25)

Plot No. 2, Block-B, Auto Nagar
Visakhapatnam
GSTIN/UIN: 37ABMFS6706L1ZJ
State Name: Andhra Pradesh, Code: 37
E-Mail: simhaaconstructions@rediffmail.com
Buyer (Bill to)

AMTZ Medpolis Square 801 Private Limited
Ground, D-95 & E-2-109, AMTZ Medpolis Square
801, Pragathi Marg, VM Steel Project Township
Sub Post Office Visakhapatnam Steel Plant, Vizag
GSTIN/UIN: 37AXCA5638G1Z4
State Name: Andhra Pradesh, Code: 37

| | |
|---------------------------------|--------------------|
| Invoice No | Dated |
| 28 | 24-Jul-24 |
| Delivery Note | |
| Reference No. & Date | Other References |
| SCI/AMTZ/801/RA17 dt. 24-Jul-24 | |
| Buyer's Order No. | Dated |
| AMS/801/Simhaa/20240703040 | 3-Jul-24 |
| Dispatch Doc No. | Delivery Note Date |
| | |
| Dispatched through | Destination |
| | |

| Sl No | Particulars | HSN/SAC | Amount |
|-------|---|---------|-------------|
| 1 | Contract Receipts (2024-25) RA17 for Civil Works for Construction Of Shed and Building at AMTZ Medpolis Square 801, Visakhapatnam (Mummy Slab & Other Slab Excess Quantity) | 995415 | 4,45,890.51 |
| | CGST - Output 9% | | 40,130.15 |
| | SGST - Output 9% | | 40,130.15 |

Total ₹ 5,26,150.81
E & O.E

Amount Chargeable (in words)

INR Five Lakh Twenty Six Thousand One Hundred Fifty and Eighty One paise Only

| HSN/SAC | Taxable Value | Central Tax Rate | Central Tax Amount | State Tax Rate | State Tax Amount | Total Tax Amount |
|---------|--------------------------|------------------|--------------------|----------------|------------------|------------------|
| 995415 | 4,45,890.51 | 9% | 40,130.15 | 9% | 40,130.15 | 80,260.30 |
| | Total 4,45,890.51 | | 40,130.15 | | 40,130.15 | 80,260.30 |

Tax Amount (in words) INR Eighty Thousand Two Hundred Sixty and Thirty paise Only

Remarks:
RA 17 for Civil works for construction of Shed and Building
at AMTZ Medpolis Square 801, Visakhapatnam (Mummy
Slab & Other Slab Excess Quantity)


for Simhaa Constructions (2024-25)

Authorized Signatory

This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

Kan Raju
(KAN RAJU)
Managing Partner



Civil works for Construction of shed and building at AMTZ Medpolis Square 801, Visakhapatnam

RA - 17



SIMLAX CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS

RA - 17

DATE: 24.07.2024

Name of the work : CIVIL works for Construction of shed and building at AMTZ Madpolls Square 801, Visakhapatnam.
 Contract Agreement No. : AMS / 801 / SIMHAA
 P.O Number. : 20240703040 on Dt: 03-07-2024

" Mumty Slab & Other Slab Excess Qty "

| Sl. NO | Item Name | Uom | P.O Qty | Rate | QUANTITY | | | Amount | | |
|--------|---|-----|---------|---------|----------------|---------------|--------|---------------------|----------------|--------------|
| | | | | | up to Previous | This Bill Qty | Total | Total Value of Work | up to Previous | Present Bill |
| 1 | Const - RCC 8782 - Construction - Slab 1 & Slab Beams - Concreting - Material - Cum: Slab 01 Excess Qty | Cum | 7 | 4933.00 | - | 6.640 | 6.640 | 32,755.12 | - | 32,755.12 |
| 2 | Const - RCC 3115 - Construction - Slab 1 & Slab Beams - Concreting - Labour - Cum: Slab 01 Excess Qty | Cum | 7 | 950 | - | 6.640 | 6.640 | 6,308.00 | - | 6,308.00 |
| 3 | Const - RCC 2115 - Construction - Slab 1 & Slab Beams - Shuttering - Sqm: Slab 01 Excess Qty | Sqm | 45 | 625 | - | 45.600 | 45.600 | 28,500.00 | - | 28,500.00 |
| 4 | Const - RCC 4538 - Construction - Slab 1 & Slab Beams - Bar bending - Ton: Slab 01 Excess Qty | Ton | 7 | 9000 | - | 6.625 | 6.625 | 59,625.00 | - | 59,625.00 |
| 5 | Const - RCC 5481 - Construction - Slab 2 & Slab Beams - Shuttering - Sqm: Slab 02 Excess Qty | Sqm | 52 | 688 | - | 51.050 | 51.050 | 35,122.40 | - | 35,122.40 |
| 6 | Const - RCC 8246 - Construction - Slab 2 & Slab Beams - Bar bending - Ton: Slab 02 Excess Qty | Ton | 7 | 9450 | - | 6.383 | 6.383 | 60,319.35 | - | 60,319.35 |
| 7 | Const - RCC 8441 - Construction - Slab 2 & Slab Beams - Concreting - Material - Cum: Slab 02 Excess Qty | Cum | 7 | 4933 | - | 6.520 | 6.520 | 32,163.16 | - | 32,163.16 |
| 8 | Const - RCC 6129 - Construction - Slab 2 & Slab Beams - Concreting - Labour - Cum: Slab 02 Excess Qty | Cum | 7 | 998 | - | 6.520 | 6.520 | 6,506.96 | - | 6,506.96 |

For M/s. SIMHAA CONSTRUCTIONS



" Mummy Slab & Other Slab Excess Qty "

| Sl. NO | Item Name | Uom | P.O Qty | Rate | QUANTITY | | | Amount | | |
|--------------|---|-----|---------|------|----------------|---------------|--------|---------------------|----------------|--------------------|
| | | | | | up to Previous | This Bill Qty | Total | Total Value of Work | up to Previous | Present Bill |
| 9 | Const - RCC 1557 - Construction - Slab 3 & Slab Beams - Bar bending - Ton: Slab 03 Excess Qty | Ton | 8 | 9923 | - | 7.248 | 7.248 | 71,921.90 | - | 71,921.90 |
| 10 | Const - RCC 4576 - Construction - Slab 3 - Concreting - Material - Cum: Slab 03 Excess Qty | Cum | 9 | 4933 | - | 8.320 | 8.320 | 41,042.56 | - | 41,042.56 |
| 11 | Const - RCC 1383 - Construction - Slab 3 - Concreting - Labour - Cum: Slab 03 Excess Qty | Cum | 9 | 1048 | - | 8.320 | 8.320 | 8,719.36 | - | 8,719.36 |
| 12 | Const - RCC 9623 - Construction - Slab 3 - Shuttering - Sqm: Slab 03 Excess Qty | Sqm | 84 | 757 | - | 83.100 | 83.100 | 62,906.70 | - | 62,906.70 |
| Total | | | | | | | | 4,45,890.51 | - | 4,45,890.51 |

Total Value of present Bill 4,45,890.51
 Add GST @ 18% 80,260.29
Total 5,26,150.81

Amount in Words: Five Lakhs Twenty Six Thousand One Hundred Fifty Rupees and Eight (One Paise only.)

For M/s. SIMHAA CONSTRUCTIONS

 (KAN RAJU)
 Managing Partner

Project: AMTZ Medpolis Square S01 Pvt.Ltd.

RAR No: 17

Work: Slab 03 RCC Works (Slab 03 Excess Quantities)

SUMMARY (SLAB -03)

| Sl.No | Description | UOM | With Held Certified Qty in RA 15 Dt- 13.06.2024; PO No- 20231228001 on Dt: 28.12.2023 | Total Qty | Remarks |
|--------------------------|-------------|-----|--|---------------|------------------------|
| Shuttering | | | | | |
| 1 | Slab+Beams | sqm | 65,370 | | |
| 2 | Staircase | sqm | 17,730 | | |
| | | | Total in sqm | 83,100 | C/o to Abstract |
| Concrete-Labour | | | | | |
| 1 | Slab+Beams | cum | 6,920 | | |
| 2 | Staircase | cum | 1,400 | | |
| | | | Total in cum | 8,320 | C/o to Abstract |
| Concrete-Material | | | | | |
| 1 | Slab+Beams | cum | 6,920 | | |
| 2 | Staircase | cum | 1,400 | | |
| | | | Total in cum | 8,320 | C/o to Abstract |
| Steel | | | | | |
| 1 | Slab+Beams | Ton | 7,248 | | |
| | | | Total in Ton | 7,248 | C/o to Abstract |

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.

RAR No: 17

Work: Slab 02 RCC Works (Slab 02 Excess Quantities)

SUMMARY (SLAB -02)

| Sl.no | Description | UOM | With Held Certified Qty in RA-11 on Dt- 25.04.24: PO No - 20231228002 on Dt: 28 12-2023 | Total Qty | Remarks |
|--------------------------|-------------|-----|---|---------------|------------------------|
| Shuttering | | | | | |
| 1 | Slab+Beams | sqm | 33.320 | | |
| 2 | Staircase | sqm | 17.730 | | |
| | | | Total in sqm | 51.050 | C/o to Abstract |
| Concrete-Labour | | | | | |
| 1 | Slab+Beams | cum | 3.770 | | |
| 2 | Shear wall | cum | 1.350 | | |
| 3 | Staircase | cum | 1.400 | | |
| | | | Total in Cum | 6.520 | C/o to Abstract |
| Concrete-Material | | | | | |
| 1 | Slab+Beams | cum | 3.770 | | |
| 2 | Shear wall | cum | 1.350 | | |
| 3 | Staircase | cum | 1.400 | | |
| | | | Total in Cum | 6.520 | C/o to Abstract |
| Steel | | | | | |
| 1 | Slab+Beams | Ton | 6.383 | | |
| | | | Total in Ton | 6.383 | C/o to Abstract |

For M/s. SIMHAA CONSTRUCTIONS


 (RAN RAJU)
 Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.

RAR No: 17

Work: Slab 01 RCC Works (Slab 01 Excess Quantities)

SUMMARY (SLAB-01)

| Sl.no | Description | UOM | With Held Certified Qty in RA 09, Dt: 29.03.2024; PO No : 20231228003 on Dt: 28-12-2023 | Slab 01 Addl. Item Qty | Total Qty | Remarks |
|--------------------------|-------------|-----|---|------------------------|---------------|------------------------|
| Shuttering | | | | | | |
| 1 | Slab+Beams | sqm | | 27.870 | 27.870 | |
| 2 | Staircase | sqm | 17.730 | | 17.730 | |
| | | | Total in sqm | | 45.600 | C/o to Abstract |
| Concrete-Labour | | | | | | |
| 1 | Slab+Beams | cum | | 3.110 | 3.110 | |
| 2 | Shear wall | cum | 1.290 | | 1.290 | |
| 3 | Staircase | cum | 2.240 | | 2.240 | |
| | | | Total in Cum | | 6.640 | C/o to Abstract |
| Concrete-Material | | | | | | |
| 1 | Slab+Beams | cum | | 3.110 | 3.110 | |
| 2 | Shear wall | cum | 1.290 | | 1.290 | |
| 3 | Staircase | cum | 2.240 | | 2.240 | |
| | | | Total in Cum | | 6.640 | C/o to Abstract |
| Steel | | | | | | |
| 1 | Slab+Beams | Ton | 5.665 | 0.960 | 6.625 | |
| | | | Total in Ton | | 6.625 | C/o to Abstract |

For M/s. SIMHAA CONSTRUCTIONS


 (RAN RAJU)
 Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.

RAR No: 17

Work: Slab 01 RCC Works @ 4.45m Lvl.

SLAB 01 - ADDITIONAL ITEM QUANTITIES

| STEEL QUANTITY - RA 17 | | | | | | | | | | |
|------------------------|-------------------|---------------|----------------|----------------|----------------|----------------|----------------|----------------|--------------|--------------|
| Sl.No. | Description | 8mm (Tons) | 10mm (Tons) | 12mm (Tons) | 16mm (Tons) | 20mm (Tons) | 25mm (Tons) | 32mm (Tons) | Total | Sub Total |
| 1 | Roof Beam - S1 | - | 0.109 | - | - | 0.246 | - | - | 0.355 | 0.355 |
| 2 | Flat Slab - S1 | - | 0.058 | 0.544 | - | - | - | - | 0.602 | 0.957 |
| | Dia. Total | 0.000 | 0.167 | 0.544 | 0.000 | 0.246 | 0.000 | 0.000 | 0.957 | 0.957 |
| Total weight of steel | | | | | | | | | | |
| | | | | | | | | | 0.957 | 0.957 |
| | | | | | | | | | | Tons |

| | | | | | | | | | | |
|----------|-------------------|-----|--------------|------------|--|--|--|--|--|--|
| 1 | RCC | | | | | | | | | |
| | GF RB RCC | Cum | 1.44 | 3.11 | | | | | | |
| | Slab RCC | Cum | 1.67 | | | | | | | |
| | Total Qty | | 3.11 | Cum | | | | | | |
| 2 | Shuttering | | | | | | | | | |
| | GF RB Shuttering | Sqm | 16.71 | | | | | | | |
| | Slab Shuttering | Sqm | 11.17 | | | | | | | |
| | Total Qty | | 27.87 | Sqm | | | | | | |

SHRIMATHI CONSTRUCTIONS



(KAN RAJU)
Managing Partner

Project: AMTZ Medpollis Square 801 Pvt.Ltd.

RAR No: 17

Work: Ground Floor Beams RCC @ 4.45m Lvl.

| Sl.No. | Description | Unit | Nos | L | W | D | Qty | Remarks |
|--------|-------------------|------|-----|-------|-------|-------|-------------|------------|
| 1 | GF Roof Beams RCC | | | | | | | |
| 21 | B20 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 22 | B21 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| | B22 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 23 | B23 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 24 | B24 [200x550] | Cum | 1 | 1.100 | 0.200 | 0.550 | 0.120 | |
| 25 | B25 [200x550] | Cum | 1 | 1.100 | 0.200 | 0.550 | 0.120 | |
| 26 | B26 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 27 | B27 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 28 | B28 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 29 | B29 [200x550] | Cum | 1 | 0.800 | 0.200 | 0.550 | 0.090 | |
| 30 | B30 [200x550] | Cum | 1 | 1.050 | 0.200 | 0.550 | 0.120 | |
| 31 | B31 [200x550] | Cum | 1 | 1.050 | 0.200 | 0.550 | 0.120 | |
| 32 | B32 [200x550] | Cum | 1 | 1.050 | 0.200 | 0.550 | 0.120 | |
| 33 | B33 [200x550] | Cum | 1 | 1.100 | 0.200 | 0.550 | 0.120 | |
| | Total | | | | | | 1.44 | Cum |

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.

RAR No: 17

Work: Ground Floor Beams Shuttering @ 4.45m Lvl.

| Sl.No. | Description | Unit | Nos | L | W | D | Qty | Remarks |
|--------|--------------------------|------|-----|-------|-------|-------|---------------|---------|
| II | GF Roof Beams Shuttering | | | | | | | |
| 20 | B20 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 21 | B21 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 22 | B22 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 23 | B23 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 24 | B24 [200x550] | Sqm | 1 | 1.100 | 0.200 | 0.550 | 1.430 | |
| 25 | B25 [200x550] | Sqm | 1 | 1.100 | 0.200 | 0.550 | 1.430 | |
| 26 | B26 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 27 | B27 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 28 | B28 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 29 | B29 [200x550] | Sqm | 1 | 0.800 | 0.200 | 0.550 | 1.040 | |
| 30 | B30 [200x550] | Sqm | 1 | 1.050 | 0.200 | 0.550 | 1.365 | |
| 31 | B31 [200x550] | Sqm | 1 | 1.050 | 0.200 | 0.550 | 1.365 | |
| 32 | B32 [200x550] | Sqm | 1 | 1.050 | 0.200 | 0.550 | 1.365 | |
| 33 | B33 [200x550] | Sqm | 1 | 1.100 | 0.200 | 0.550 | 1.430 | |
| | Total Qty | | | | | | 16.705 | |

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Project: AMTZ Medpolis Square 801 Pvt.Ltd.

RAR No: 17

Work: Ground Floor Slab @ 4.45m Lvl.

| Sl.No. | Description | Unit | Nos | L | W | D | Qty | Remarks |
|--------|-----------------------------|------|-----|------|------|------|------|---------|
| | RCC | | | | | | | |
| 3 | Add Slab Projections | | | | | | | |
| | grid A-2 to 4 - 400 mm wide | Cum | 1 | 9.20 | 0.40 | 0.15 | 0.55 | |
| | grid A-4 to 6 - 300 mm wide | Cum | 1 | 9.20 | 0.30 | 0.15 | 0.41 | |
| | grid A-7 to 9 - 600 mm wide | Cum | 1 | 7.88 | 0.60 | 0.15 | 0.71 | |
| Total | | | | | | | 1.67 | Cum |

| Sl.No. | Description | Unit | Nos | L | W | D | Qty | Remarks |
|--------|-----------------------------|------|-----|------|------|---|-------|---------|
| | Shuttering | | | | | | | |
| 3 | Add Slab Projections | | | | | | | |
| | grid A-2 to 4 - 400 mm wide | Cum | 1 | 9.20 | 0.40 | | 3.68 | |
| | grid A-4 to 6 - 300 mm wide | Cum | 1 | 9.20 | 0.30 | | 2.76 | |
| | grid A-7 to 9 - 600 mm wide | Cum | 1 | 7.88 | 0.60 | | 4.73 | |
| Total | | | | | | | 11.17 | Sum |

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

BBS SCHEDULE: Slab-01 Beams | RAR - 17

| S.No. | Quantity | Size | | | Bar Brand | Bar Dia | Spacing of Bar | Cover | Corner | Bar Shape | Total Deductions | | Cutting Length | No. of Bars | | | | Total Length | Total Length with this (m) | | | | |
|-------|----------|--------|--------|--------|-----------------|---------|----------------|-------|--------|-----------|------------------|--------------------|----------------|-------------|----|----|------|--------------|----------------------------|----|----|--|--|
| | | L (mm) | B (mm) | H (mm) | | | | | | | No. of Bars | No. of Movable No. | | 8 | 10 | 12 | 16 | | 20 | 25 | 32 | | |
| 20 | 029 | 1100 | 200 | 500 | Top Main Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | 20 | 25 | 32 | | |
| | | | | | Bottom Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 7 | 5200 | 1200 | | | | | |
| | | | | | 45 degree angle | 20 | 25 | 0 | 1150 | 1020 | 20 | 1020 | 2 | 5 | 1 | 1 | 4000 | | | | | | |
| 21 | 021 | 1100 | 200 | 600 | Top Main Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | | | | | |
| | | | | | Bottom Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | | | | | |
| | | | | | 45 degree angle | 20 | 25 | 0 | 1150 | 1020 | 20 | 1020 | 2 | 5 | 1 | 1 | 4000 | | | | | | |
| 22 | 022 | 1100 | 200 | 800 | Top Main Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | | | | | |
| | | | | | Bottom Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | | | | | |
| | | | | | 45 degree angle | 20 | 25 | 0 | 1150 | 1020 | 20 | 1020 | 2 | 5 | 1 | 1 | 4000 | | | | | | |
| 23 | 023 | 1100 | 200 | 500 | Top Main Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | | | | | |
| | | | | | Bottom Bar | 20 | 25 | 0 | 1150 | 1020 | 40 | 1020 | 2 | 5 | 1 | 2 | 2400 | 1200 | | | | | |
| | | | | | 45 degree angle | 20 | 25 | 0 | 1150 | 1020 | 20 | 1020 | 2 | 5 | 1 | 1 | 4000 | | | | | | |

For M/s. SIMHAA CONSTRUCTIONS



Manager

BBS SCHEDULE-Flat Slab-01 | RAR NO -17

| Metric | Size | | Bar Detail | Dia | Spacing Of Bar | Cover | Overlap | Bar Shape | Bend Deductions | | Cutting Length | No. of Bars | | Total Length | Total Length with Dia. (m) | | | | | | |
|---|--------|--------|-----------------------------|-----|----------------|-------|---------|-----------|-----------------|-----|----------------|--------------|----------------|--------------|----------------------------|-------|------|------|------|------|--|
| | L (mm) | B (mm) | | | | | | | 90° | 45° | | No. of Ports | No. of Members | | Total No. | 8mm | 12mm | 16mm | 20mm | 25mm | |
| 21 Reinforcement for Slab (1000x1000) mm | 300 | 300 | Main Bar Top & Bottom | 10 | 150mm x 150mm | 25 | 0 | 1000 | 0 | 0 | 1.016 | 28 | 1 | 285 | 200.136 | | | | | | |
| | | | | | | | | | 24 | 0 | 0.207 | 30 | 1 | 30 | 91.02 | | | | | | |
| | | | | | | | | | 20 | 0 | 0.290 | 37 | 1 | 37 | 56.47 | 35.42 | | | | | |
| 22 Reinforcement for Slab (1000x1000) mm | 300 | 300 | Main Bar Top & Bottom | 10 | 150mm x 150mm | 25 | 0 | 1000 | 0 | 0 | 0.216 | 4 | 2 | 4 | 30.24 | | | | | | |
| | | | | | | | | | 24 | 0 | 0.332 | 150 | 1 | 150 | 232.448 | 33.24 | | | | | |
| | | | | | | | | | 34 | 0 | 0.403 | 177 | 1 | 177 | 87.234 | | | | | | |

| | | | | | | | | | | | | | | | | | | | |
|-----------------------|-------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| Total Length | 0.000 | 93.850 | 0.12 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Unit Weight in Kg | 0.185 | 0.617 | 0.888 | 1.075 | 1.855 | 2.867 | 4.855 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |
| Total Weight in (TON) | 0.000 | 57.788 | 0.106 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 |

For M/s. SIMHAA CONSTRUCTIONS

 (KAN RAJU)
 Managing Partner