

Anx B – Work Completion Report

Company	Synopolis	Name of contractor	Deva das	Sl. No. site bills reg.	
Project/site	GVRC	Nature of work	Electrical	Dt. site bills reg.	07-08-2024
Block no.		Work done from date	07-07-2024	M-codex bill ID.	
WO no.		Work done to date	07-08-2024	WO issued ?	
WO date		Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		open in walls, ceiling, fixing fasteners	130.00	Nos	EL188	230x35%	10465
2	20watts COB	basesable	10.00	Box	EL188	265x35%	927
3	lights with ms	conduit Junction box	120.00	Nos	EL188	40x35%	4200
4	conducting work	conduit bends	80.00	Nos	EL188	30x35%	1120
5		copper wiring 1sqmm	25.00	Nos	EL194	1150x20%	5,750
6		copper wiring 2.5sqmm	30.00	Nos	EL194	2700x20%	16,200
7		24w COB	110.00	Nos	EL221	50.00	5,500
8							
9							
10							
11							
12							
13							

Total 44,162

fare from city 20.00% 8,832

Total amount incl. taxes for work done 52,994

Remarks:	
Approved by project manager	Approved by QS team
Sign: <i>[Signature]</i>	Sign:
Date: <i>14/8/24</i>	Date:
	Approved by Director/E&D team
	Sign:
	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HIO (can be sent by courier)

ESTIMATE SHEET						
Company Name:	Synopolies			Approved	Ramesh reddy	
Project:	GVRC			Sign:		
Work Description:	20watts COB lights with ms conduiting work					
Contractor:	Deva das					
Prepared By	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	20watts COB lights with ms conduiting work	open in walls, MS conduitingceiling, fixing fasteners	130.00	Nos	230x35%	10465
2		basesable	10.00	Box	265x35%	927
3		conduit Juntion box	120.00	Nos	100x35%	4200
4		conduit bends	80.00	Nos	40x35%	1120
5		copper wiring 1sqmm	25.00	Nos	1150x20%	5,750
6		copper wiring 2.5sqmm	30.00	Nos	2700x20%	16,200
7		24w COB	110.00	Nos	50.00	5,500
				TOTAL		44,162
		Add 20% as site is fare from city				8,832
			TOTAL AMOUNT			52,994



MEASUREMENT SHEET								
Company Name:	Synopolies				Approved	Ramesh reddy		
Project:	GVRC				Sign:			
Work Description:	20watts COB lights with ms conduiting work							
Contractor:	Deva das							
Prepared By	Akhil							
Date:	29-06-2024 to 02-07-2024							
			A	B	C	D	E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	20watts COB lights with ms conduiting work	open in walls, MS conduiting ceiling, fixing fasteners	1.00	1.00	1.00	130.00	130.00	Nos
2		basesable	1.00	1.00	1.00	10.00	10.00	Box
3		conduit Juntion box	1.00	1.00	1.00	120.00	120.00	Nos
4		conduit bends	1.00	1.00	1.00	80.00	80.00	Nos
5		copper wiring 1sqmm	1.00	1.00	1.00	25.00	25.00	Nos
6		copper wiring 2.5sqmm	1.00	1.00	1.00	30.00	30.00	Nos
7		24w COB	1.00	1.00	1.00	110.00	110.00	Nos

