


Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	Prasad Choudary	SI. No. site bills reg.	435			
Project/site	Nilgiri Heights	Nature of work	Civil work (Tumkey)	Dt. site bills reg.	20/08/24			
Block no.	A-Block	Work done from date	27/05/24	M-codex bill ID.				
WO no.	NA	Work done to date	29/07/24	WO issued ?	NA			
WO date	NA	Contractor bill no.		GST bill required?	YES			
SI. No.	Details of work		Qty	Units	Rate ID	Rate	Amount	
1.	A-Block	External plastering work A - 104 & 204	2,700	SFT	CW233	28.00	75,600	
2.		GST 18%					13,608	
3.		External plastering work A - 304, 404, 504, 604, 704, 804, 904 & 1004.	11,400	SFT	CW233	28.00	3,19,200	
4.		GST 18%					57,456	
5.								
6.								
7.								
8.								
9.								
10.								
Remarks:							Total	4,65,864

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign: _____	Sign: _____
Date: 21/8/24	Date: _____	Date: _____

Notes: 1. This sheet replaces installation form. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sobhan, Anand Mehra (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).
PROJECT MANAGER

ESTIMATE SHEET									
Company Name:		MRP LLP						Approved	
Project:		Nilgiri Heights							
Work Description:		External Plastering Work (Stage - 3) for A - 104,204,304,404,504,604,704,804,904,1004							
Name of the Contractor		Prasad Choudary (Turkey - Civil Work)							
Prepared By		Vijay Raj							
Date:		06-08-2024							
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total	
External Plastering Work (Stage - 3) for A - 104,204,304,404,504,604,704,804,904,1004									
1	External Plastering Work	A - 104,204 - 1350 sft	2,700.00	sft	10% of 280	28.00	75,600.00		
		GST 18%					13,608.00		
2	External Plastering Work	A - 304,404,504,604,704,804,904,1004 - 1425 sft	11,400.00	sft	10% of 280	28.00	3,19,200.00	89,208.00	
							57,456.00	3,76,656.00	
		Grand Total						4,65,864.00	
		Amount in words-Four Lakh Sixty Five Thousand Eight Hundred and Sixty Four rupees only							

MEASUREMENT SHEET

Company Name:	MRPLLP	Approved							
Project:	Nilgiri Heights								
Work Description:	External Plastering Work (Stage - 3) for A - 104,204,304,404,504,604,704,804,904,1004								
Name of the Contractor	Prasad Choudary (Turnkey - Civil Work)								
Prepared By	Vijay Raj								
Date:	06-08-2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
	External Plastering Work (Stage - 3) for A - 104,204,304,404,504,604,704,804,904,1004								
1	External Plastering Work Stage - 3	A - 104,204 - 1350 sft	1,350.00	1.00	1.00	2.00	2700.00	Sft	2700.00
2	External Plastering Work Stage - 3	A - 304,404,504,604,704,804,904,1004 - 1425 sft	1,425.00	1.00	1.00	8.00	11400.00	Sft	11400.00