


Anx B – Work Completion Report

Company	GVRC	Name of contractor	Jyothi kumari	Sl. No. site bills reg.	1615	1590			
Project/site	Innopolis	Nature of work	Civil work	Dt. site bills reg.	22-08-2024				
Block no.	4545	Work done from date	02-05-2024	M-codex bill ID.					
WO no.		Work done to date	24-07-2024	WO issued ?					
WO date		Contractor bill no.		GST bill required?					
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4545 driveway	4545 Driveway ceiling plastering work lower basement.			2945	sft	CW221	24.00	70,676
2		Ramp side slope Brick wall 16"			200	cft	CW109	16.00	3,204
3									
4									
5									
6									0
7									0
8									0
9									0
10									0
Total								73,880	
Add GST @								0	
Total amount including taxes for work done								73,880	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: 			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

ESTIMATE SHEET					Approved by:		T.Madhu	
Company Name:		GVRC						
Project:		Innopolis						
Work Description:		4545 Driveway ceiling plastering Lower basement						
Prepared By		S.kuldeep krishna						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Plastering work	4545 Driveway ceiling plastering	2944.84	sft	24.00	70,676.16		
2	Ramp side slope Brick wall 16"		200.24	cft	16.00	3,203.84		
3							73,880.00	
4								
5								
6								
7								
8								
9								
10								
11								
12								

MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:		T.madhu		
Project:		Innopolis			Sign:				
Work Description :		4545 Driveway ceiling plastering			Work start date:		02-05-2024		
Contractor:		Jyothi kumari			Work end date:		24-07-2024		
Prepared By:		S.kuldeep krishna			Date :		22-08-2024		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	column-01	0.6x0.3x3-C2	3.00	1.80	1.00	3.00	16.20	sqm	
2	Beams	B2-11.575x300x600	11.58	1.50	1.00	1.00	17.36	sqm	
		B13-5.91x300x450	5.91	1.20	1.00	2.00	14.18	sqm	
		B14-7.8x230x450	7.80	1.13	1.00	1.00	8.81	sqm	
		B15-9.5x300x450	9.50	1.20	1.00	1.00	11.40	sqm	
		B2-3.43x300x450	3.43	1.20	1.00	1.00	4.12	sqm	
		B3-3.43x300x450	3.43	0.75	1.00	1.00	2.57	sqm	
3	Slab	2.99 x 3.5	2.99	3.50	1.00	1.00	10.47	sqm	
		7.85 x 2.8	7.85	3.25	1.00	2.00	51.03	sqm	
		5.9 x 3.5	5.90	3.50	1.00	1.00	20.65	sqm	
		3.5x3.25	3.50	3.25	1.00	1.00	11.38	sqm	
		5.9x3.5	5.90	3.50	1.00	1.00	20.65	sqm	
4	Retaining wall-inter	15.5x2.74	15.50	2.74	1.00	1.00	42.47	sqm	
								sft	2,489
5	Ramp side slope Brick wall 16"	13.2x1x400	43.30	3.28	1.41	1.00	200.24	cft	200
		plastering	21.20	1.00	1.00	2.00	42.40	sqm	
								sft	456