


Anx B – Work Completion Report

Company	GVRC	Name of contractor	pappuram	Sl. No. site bills reg.	1619		
Project/site	Innopolis	Nature of work	Tiles	Dt. site bills reg.	26-08-2024		
Block no.	3600	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	3600	3600 ground floor toilets flooring	2107	sft	tf217	20.00	42,140
2							
3							
4							
5							
6							
7							0
8							0
9							0
10							0
						Total	42,140
						Add GST @	0
						Total amount including taxes for work done	42,140
Remarks:							
Approved by project manager	 <div style="border: 2px solid blue; padding: 5px; display: inline-block;"> APPROVED BY 26 AUG 2024 T. MADHU PROJECT MANAGER GVRC - PVT. LTD. </div>		Approved by QS team	Approved by Director/E&D team			
Sign:			Sign:	Sign:			
Date:			Date:	Date:			
<small>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</small>							

ESTIMATE SHEET

Company Name:		Gyre	Approved by:		T. Madhu			
Project:		Inapolis						
Work Description:		3600 Ground floor Toilets Flooring work done						
Contractor		Pappu Ram						
Prepared By		K. Srikanth						
Date:		K. Srikanth						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	3600	3600 Ground floor Toilets Flooring work done	2107.00	sft	20.00	42,140.00		
2	TF-217							
3								
4								
5		Amount In words: Fourty Two Thousand One Hundred Fourty Rupees Only						



MEASUREMENT SHEET

Company Name:		Gvrc		Approved by:		T.madhu			
Project:		Innopolis		Sign:					
Work Description :		3600 Ground floor Toilets Flooring work done		Work start date:		25-06-2024			
Contractor:		Pppu Ram		Work end date:		05-07-2024			
Prepared By:		K.Srikanth		Date :					
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	3600.00	3600 Ground floor Flooring work done							
2		Ladies Toilet	13.50	1.00	10.00	2.00	270	sft	
3			8.80	1.00	10.00	1.00	88	sft	
4			5.80	1.00	10.00	1.00	58	sft	
5		Ladies Hand Wash Area	5.80	1.00	10.00	2.00	116	sft	
6			15.50	1.00	10.00	2.00	310	sft	
7		flooring area	29.80	8.80	1.00	1.00	262	sft	
8		Dish Wash Area	29.80	1.00	10.00	1.00	298	sft	
9			10.50	1.00	10.00	1.00	105	sft	
10			24.60	1.00	10.00	1.00	246	sft	
11			10.00	1.00	10.00	1.00	100	sft	
12			29.80	10.50	1.00	1.00	313	sft	
13							2,166	sft	
14		Deduction	5.00	7.00	1.00	1.00	35	sft	
15		Phe Shaft Door	2.00	5.00	1.00	1.00	10	sft	
16		Platform	2.00	7.00	1.00	1.00	14	sft	
17							59	sft	
18								sft	2107