


Anx B – Work Completion Report

Company	GVRC	Name of contractor	Jyothi kumari		Sl. No. site bills reg.	1657			
Project/site	INNOPOLIS	Nature of work	Plastering work done		Dt. site bills reg.	27.09.2024			
Block no.	Atrium	Work done from date			M-codex bill ID.				
WO no.		Work done to date			WO issued ?				
WO date		Contractor bill no.			GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Atrium	Third floor beams plastering work done			462.00	sft	cw130	16.00	7,392
2					450.00	sft	cw130	16.00	7,200
3					375.00	sft	cw130	16.00	6,000
4									
5									
6									
7									
8									
9									
10									
Total								20,592	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation bill and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

APPROVED BY

T. MADHU
 PROJECT MANAGER
 GVRC PVT. LTD.

ESTIMATE SHEET

Company Name :	GVRC					Approved by:	Madhu	
Project :	INNOPOLIS					Sign:		
Work Description :	Atrium Beam plastering work done							
Contacto Name :	Jyothi kumari							
Prepared By :	G.Rajesh							
Date :	27.09.2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	1 Atrium	Third floor beam plastering work done	462	SFT	16	7392		
	CW130		450	SFT	16	7200		
			375	SFT	16	6000		
								20592



MEASUREMENT SHEET

Company Name :	GVRC								
Project :	INNOPOLIS							Approved by:	Madhu
Work Description :	Atrium Beam plastering work done							Sign:	
Contractor Name :	Jyothi kumari								
Prepared by :	G.Rajesh								
Date :	27.09.2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	
1	Atrium CW130	Third floor beam plastering work done	14	3	1	11	462	SFT	
			180	2.5	1	1	450	SFT	
			150	2.5	1	1	375	SFT	