

Ann B - Work Completion Report

Company	crensilia jobs pvt ltd	Name of contractor	P. Raju	SI No. site bills reg.	592		
Project/site	GV1	Nature of work	Ms Fabrication work	Dr. site bills reg.	29-10-2024		
Block no.	Ms Fabrication work	Work done from date	05-10-2024	M-codex bill ID			
WO no.		Work done to date	23-10-2024	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?	No		
S	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Atrium	planter boxes re work	1,369.80	kgs	MSF176	35.00	47,943
		canopy water gutter	250.00	kgs	MSF176	35.00	8,750
		False ceiling support work	228.00	kgs	MSF176	35.00	7,980
2.	cafe terria	Ramp entrance gutter work	52.00	kgs	MSF176	35.00	1,820
3	Basement floor	gate removing and fixing	LS			80990	8,000
4.	Gate	Ms sheet removing	1,000.00	sf	MSF118	3.00	3,000
5.	Old office	Ms sheet Fixing	216.00	sf	MSF118	3.00	648
6.	ETP	Steps work	540.00	sf	MSF118	3.00	1,620
7.	HSD Yard	canopy cross bracing support work	57.36	kgs	MSF176	35.00	2,008
8.	Atrium		228.30	kgs	MSF176	35.00	7,991
						Total	89,759

Remarks: works completed.

Approved by project manager

Sign: *[Signature]*

Date: 23/10/2024

Approved by QS team

Sign: *[Signature]*

Date: 23/10/2024

Approved by Director/E&D team

Sign: *[Signature]*

Date: 23/10/2024

Notes: 1 This sheet replaces installation report and advice for credit to contractors 2 This work form must be typed 3 Use this form even if work order is not issued 4 All work measurement and estimate sheets only if required i.e. details cannot be entered above 5 For bill amount greater than 10k QS manager and directors approval is required 6 For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken 7 Director not use - Subam, Anand Mohan (for CRT + ODR) Subin (for Virogoda), B. Anand Kumar (for RTH + NIK) 8 Entry of rate ID is mandatory 9 This sheet must be sent within 2 working days of work completion (with or without contractor's bill) 10 Contractors to send scanned copy of bill to site and QS by email 11 Contractors must submit original bills at HQ (can be)

ESTIMATE SHEET							
Company Name:	Crecentia				Approved by:	Subbarreddy	
Project:	GV-ONE						
Work Description:	MS-fabrication						
Prepared By:	Mid salman						
Bill Date:	26-10-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium	plumary box re work	1369.8	kg	35	47943	
2	Atrium	Canopi water gutter	250	kg	35	8750	
3	cafe area	False ceiling support work	228	kg	35	7980	
4	Basement ramp entrance	Fabrication for gutter	52	kg	35	1820	
5	Site gates	Gate removing and fixing work				8000	
6	Old office	ms sheet removing	1000	sft	3	3000	
	ETP shed	ms sheet fixing	216	sft	3	648	
			540	sft	3	1620	
7	HSD Yard	Steps work	57.36	kgs	35	2007.6	
8	Atrium conopy	bracing cross support	228.3	kgs	35	7990.5	

89,759.10

MEASUREMENT SHEET

Company Name:		Crescentia		Approved by:		Subbarreddy		
Project:		GV-ONE		Sign:				
Work Description :		MS-fabrication		Work start date:		05-10-2024		
Contractor:		P. Raju		Work end date:		23-10-2024		
Prepared By:		Md.salman		Date :		26-10-2024		
S No.	Item Head	Item Description	Size	A Running meter	B Weight per meter	C No's	D-ATBxC Quantity units	D units
1	Atrium	planitary box re work	MS box pipe(50mmx50mmx5mm)	180	7.61	30	1369.8	kgs
2	Atrium	Canopi water gutter	MS 2mm sheet (8x4)		50	5	250	kgs
3	cafe area	False ceiling support work	MS box pipe(50mmx50mmx5mm)	30	7.61	5	228.3	kgs
4	Basement ramp entrance	Fabrication for gutter	MS flat pati 25mmx3mm	90	0.58	15	52.2	kgs
5	Site gates	Gate removing and fixing work	(6mx2m)	L/S	L/S	4	8000	L/S
6	Old office	ms sheet removing	0.5 mm sheet (6mx1.2 m)	50	20	1	1000	sf
	ETP shed	ms sheet fixing	0.5 mm sheet (6mx1.2 m)	18	12	1	216	sf
			front side back sides	18	10	3	540	sf
7	HSD Yard	Steps work	C- channel 100 mm	6	9.56	1.5	57.36	kgs
8	Atrium canopy	bracing cross	MS box pipe(50mmx50mmx5mm)	30	7.61	5	228.3	kgs