

Anx B – Work Completion Report

Company	GVRC	Name of contractor	Pappuram	Sl. No. site bills reg.	1695
Project/site	Innopolis	Nature of work	Tiles	Dt. site bills reg.	02-12-2024
Block no.	Atrium	Work done from date		M-codex bill ID.	
WO no.		Work done to date		WO issued ?	
WO date		Contractor bill no.		GST bill required?	

SL. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4545	4545 lobby window	192	rft	tf224	40.00	7,680
2		2" patti,4" patti, granite cladding at main gate, granite at top main	1978	rft	tf224	40.00	79,110
3		Tile skirting	610	rft	tf220	12.00	7,320
4							0
5							
6							
7							
8							
9							
Total							94,110
Add GST @							0
Total amount including taxes for work done							94,110

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

APPROVED BY
 I. MADHU
 PROJECT MANAGER
 GVRC PVT LTD
 03 DEC 2024

Notes: 1. This sheet replaces installed bill and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name :	GVRC				Approved by:	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	Granite for 4545, miscellenous works						
Contactora Name :	Pappuram						
Prepared By :	Sufyan						
Date :	17.05.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4545 west	Lobby window	192	rft	40	7680	
2	4545 west	2" patti for louvers	12	rft	40	480	
3	2727 pump room	4" patti for Nala	300	rft	40	12000	
4	Cladding	Granite cladding main gate	126	rft	40	5040	
5	Chamfering	Granite cladding main gate	1008	rft	40	40320	
6	Chamfering	Granite cladding main gate	21	rft	40	840	
7	Main gate column	Granite at top	6.75	rft	40	270	
8	Chamfering	Granite at top	18	rft	40	720	
9	Granite	for Signboard	16	rft	40	640	
10	Chamfering	for Signboard	24	rft	40	960	
11	Atrium west	Granite Below ACP (top and bottom)	240	rft	40	9600	
12	4545 NW	Granite at NW wall	72	rft	40	2880	
13	4545 NW Chamfering	Granite at NW wall	134	rft	40	5360	
14	4545 GF	Tile Skirting for GF area	610	rft	12	7320	

94110



MEASUREMENT SHEET

Company Name :		GVRC				Approved by:		Madhu	
Project :		INNOPOLIS				Sign:			
Work Description :		Granite for 4545, miscellenous works							
Contractor Name :		Pappuram							
Prepared by :		Sufyan							
Date :		27-11-2024							
			A	B	C	D	E=AxBxCxD	F	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	
1	4545 west	Lobby window	6	1	8	4	192		
2	4545 west	2" patti for louvers	1	1	6	2	12		
3	2727 pump room	4" patti for Nala	100	1	1	3	300		
4	Cladding	Granite cladding main gate	6	0.5	1	42	126		
5	Chamfering	Granite cladding main gate	12	1	1	84	1008		
6	Chamfering	Granite cladding main gate	7	1	1	3	21		
7	Main gate column	Granite at top	1.5	1.5	1	3	6.75		
8	Chamfering	Granite at top	6	1	1	3	18		
9	Granite	for Signboard	4	2	1	2	16		
10	Chamfering	for Signboard	12	1	1	2	24		
11	Atrium west	Granite Below ACP (top and bottom)	120	1	1	2	240		
12	4545 NW	Granite at NW wall	36	1	1	2	72		
13	4545 NW Chamfering	Granite at NW wall	134	1	1	1	134		
14	4545 GF	Tile Skirting for GF area	610	1	1	1	610		
15	Atrium								

