

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	A Satyanarayana	Sl. No. site bills reg.	16-01-2025		
Project/site	AMS4554	Nature of work	Electrical & Plumbing	Dt. site bills reg.			
Block no.	AMS4554	Work done from date	10-09-2024	M-codex bill ID.			
WO no.	NA	Work done to date	20-11-2024	WO issued ?	NA		
WO date	NA	Contractor bill no.	NA	GST bill required?	NA		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Lower Stilt	Cable Laying 70sqmm/Aluminium Armour Cable	20 Rmt	20 Rmt	EL149	55.00	1,100
2	Lower Stilt	Termination of 70Sqm Aluminium Armour Cable	4 Nos	4 Nos	EL159	450.00	1,800
3	Lower Stilt	Cable Laying 50sqmm/Aluminium Armour Cable	125 Rmt	125 Rmt	EL149	55	2,052
4	Lower Stilt	Termination of 50Sqm Aluminium Armour Cable	4 Nos	4 Nos	EL159	450	1,800
5	Lower Stilt	GI earth Strip fixing	30 Rmt	30 Rmt	EL177	510	510
6	Lower + Upper Stilt	Internal Termination of DB boards with copper cable (4Sqm)	2 Nos	2 Nos	EL202	350	700
7	Lower + Upper Stilt	DB board fixing with MCBs and isolator- 3 phase upto 6 way	2 Nos	2 Nos	EL218	200	400
8	Lower + Upper Stilt	Termination of 6Sqm Aluminium Armour Cable in DB Board	4 Nos	4 Nos	EL157	250	1,000
9	Lower + Upper Stilt	Cable Laying 6sqmm Aluminium Armour Cable	100 Rmt	100 Rmt	EL147	35	3,500
10	Lower Stilt	Installation of MCCB (Upto 100A contactor +Installation in DB box or FF	1 Nos	1 Nos	EL200	1,000	1,000
11	Lower Stilt	Fixing of Starter for Pump upto 5HP	1 Nos	1 Nos	EL202	350	350
12	Lower Stilt	Termination of aluminium armored cables in panels-16 sqmm	1 Nos	1 Nos	EL157	250	250
13	Lower Stilt	Laying of Aluminium Armored Cabel - 16sqmm Temporary Supply	75 Rmt	75 Rmt	EL147	35	2,625
Total amount including taxes for work done					Add GST @	0%	#REF!
17,087							

Remarks:

Approved by project manager

Sign:

Date:

Approved by QS team

Sign:


Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k any QS team member and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHIT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with work order and bills). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).


APPROVED BY

 16/01/25
PROJECT MANAGER (MSF)

MEASUREMENT SHEET																	
Company Name:		AMTZ MEDIPOLIS SQUARE 4554 Pvt Ltd															
Project:		AMS4554															
Work Description:		Supply from Transformer to CT Meter & CT Meter to Changeover + Change Over to DG & Floor Wise DB Connections															
Contractor:		A Satyamurayama															
Prepared By:		A Dharma Teja															
S No.	Item Head	Item Description	A	B	C	D	E	F=AxBrCxDE	G	H=Sum of F							
			Length	Width	Height	Nos.	Unit w/mtr	Quantity	Units	Item Head Total							
1	DG	Cable Laying 70sqmmAluminium Armour Cable (DG to Change Over Switch + Transformer to CT Meter)	1.00	1.00	1.00	1	1	20	Rmt	20							
2	DG	Termination of 70Sqmm Aluminium Aromour Cable (DG to Change Over + Transformer to CT meter)	1.00	1.00	1.00	4	1	4	Nos	4							
3	DG	Cable Laying 50sqmmAluminium Armour Cable (CT Meter to Change Over Switch + Change Over to Tower Crane)	1.00	1.00	1.00	1	1	125	Rmt	125							
4	Termination	Termination of 50Sqmm Aluminium Aromour Cable (Change Over to CT meter & CT meter to Tower Crane)	1.00	1.00	1.00	4	1	4	Nos	4							
5	Earthing	GI earth Strip fixing for earthing on ground floor and upper floors level including welding, fastening to wall, burying under grade	1.00	1.00	1.00	1	1	30	Rmt	30							
6	DB Board	Internal Termination of DB boards with copper cable (4Sqmm)	1.00	1.00	1.00	2	1	2	Nos	2							
7	DB Board	DB board fixing with MCBs and isolator- 3 phase upto 6 way	1.00	1.00	1.00	2	1	2	Nos	2							
8	DB Board	Termination of 6Sqmm Armour Cable in DB Board	1.00	1.00	1.00	4	1	4	Nos	4							
9	DB Board	Cable Laying 6sqmm Armour Cable	1.00	1.00	1.00	1	1	100	Rmt	100							
10	DB Board	Installation of MCCB (Upto 100A contactor + Installation in DB box or FRP box)	1.00	1.00	1.00	1	1	1	Nos	1							
11	Motor Controller	Fixing of Starter for Pump upto 5HP	1.00	1.00	1.00	1	1	1	Nos	1							
12	Tower Crane	Termination of aluminium armored cables in panels- 16 sqmm	1.00	1.00	1.00	1	1	1	Nos	1							
13	Tower Crane	Laying of aluminium armored cables - 16 sqmm	1.00	1.00	1.00	1	1	75	Rmt	75							

Approved by: **KVR Arpanan**
 Sign: **APPROVED BY**
 Work start date: 10-09-2024
 Work end date: 16 JAN 2025
 Date: 20-11-2024
 M-VIPRO/MSPPA RAO
 PROJECT MANAGER (ME)

Estimation Sheet

ESTIMATE SHEET		Company Name: AMTZ Medpolis Square 4554 Pvt Ltd		Approved by: KVR Apparao				
Project: AMS4554		Supply from Transformer to CT Meter & CT Meter to Changeover + Change Over to DG & Floor Wise DB Connections						
Work Description:		A Dharm Teja						
Prepared By:		16-01-2025						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Cable Laying	Cable Laying 70sqmm Aluminium Armour Cable (DG to Change Over Switch + Transformer to CT Meter)	20	Rmt	55	1,100	1,100	
2	End Termination	Termination of 70Sqqm Aluminium Aromour Cable (DG to Change Over + Transformer to CT meter)	4	Nos	450	1,800	1,800	
3	Cable Laying	Cable Laying 50sqmm Aluminium Armour Cable (CT Meter to Change Over Switch + Change Over to Tower Crane)	12.5	Rmt	55	6,875	6,875	
4	End Termination	Termination of 50Sqqm Aluminium Aromour Cable (Change Over to CT meter & CT meter to Tower Crane)	4	Nos	450	1,800	1,800	
5	Earthing	GI earth Strip fixing for earthing on ground floor and upper floors level including welding, fastening to wall, burying under grade	20	rmt	510	10,200	10,200	
6	DB Board	Internal Termination of DB boards with copper cable (4Sqqm)	2	Nos	350	700	700	
7	DB Board	DB board fixing with MCBs and isolator- 3 phase upto 6 way	2	Nos	200	400	400	
8	End Termination	Termination of 6Sqqm Armour Cable in DB Board	4	Nos	250	1,000	1,000	
9	Cable Laying	Cable Laying 6sqmm Armour Cable	100	Rmt	35	3,500	3,500	
10	MCCB fixing	Installation of MCCB (Upto 100A contactor +Installation in DB box or FRP box)	1	Nos	1,000	1,000	1,000	
11	Motor Controller	Fixing of Starter for Pump upto 5HP	1	Nos	350	350	350	
12	Tower Crane	Termination of aluminium armored cables in panels-16 sqmm	1	Nos	250	250	250	
12	Tower Crane	Laying of aluminium armored cables -16 sqmm	75	Rmt	35	2,625	2,625	

APPROVED BY

 11/16 JAN 2025
 K.V.R. APPA RAO
 PROJECT MANAGER (MEP)