

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	A Satyanarayana	SI. No. site bills reg.	57				
Project/site	AMS4554	Nature of work	Electrical & Plumbing	Dt. site bills reg.	16-01-2025				
Block no.	AMS4554	Work done from date	10-09-2024	M-codex bill ID.	85998				
WO no.	NA	Work done to date	20-11-2024	WO issued ?	NA				
WO date	NA	Contractor bill no.	NA	GST bill required?	NA				
SL No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount	
1	Lower Stilt	Cable Laying 70sqmm Aluminium Armour Cable		20	Rmt	EL149	55.00	1,100	
2	Lower Stilt	Termination of 70sqmm Aluminium Armour Cable		4	Nos	EL159	450.00	1,800	
3	Lower Stilt	Cable Laying 50sqmm Aluminium Armour Cable		125	Rmt	EL149	55	2,052	
4	Lower Stilt	Termination of 50sqmm Aluminium Armour Cable		4	Nos	EL159	450	1,800	
5	Lower Stilt	GI earth Strip fixing		30	Rmt	EL177	17	510	
6	Lower + Upper Stilt	Internal Termination of DB boards with copper cable (4Sqmm)		2	Nos	EL202	350	700	
7	Lower + Upper Stilt	DB board fixing with MCBs and isolator- 3 phase upto 6 way		2	Nos	EL218	200	400	
8	Lower + Upper Stilt	Termination of 6Sqmm Armour Cable in DB Board		4	Nos	EL157	250	1,000	
9	Lower + Upper Stilt	Cable Laying 6sqmm Armour Cable		100	Rmt	EL147	35	3,500	
10	Lower Stilt	Installation of MCCB (Upto 100A contactor +Installation in DB box or FF		1	Nos	EL200	1,000	1,000	
11	Lower Stilt	Fixing of Starter for Pump upto 5HP		1	Nos	EL202	350	350	
12	Lower Stilt	Termination of aluminium armored cables in panels-16 sqmm		1	Nos	EL157	250	250	
13	Lower Stilt	Laying of Aluminium Armored Cabel - 16sqmm _ Temporary Supply		75	Rmt	EL147	35	2,625	
Total amount including taxes for work done							Add GST @	0%	#REF!
Total amount including taxes for work done									17,087

Remarks:

Approved by project manager

Sign:

Date:

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be taken. 5. For amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK), 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).


18/11/25

APPROVED BY
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

18 JAN 2025


Estimation Sheet

ESTIMATE SHEET		Company Name: AMTZ Medpolis Square 4554 Pvt Ltd		Approved by: KVR Apparao				
Project: AMS4554		Supply from Transformer to CT Meter & CT Meter to Changeover + Change Over to DG & Floor Wise DB Connections						
Prepared By: A Dharmar Teja		Date: 16-01-2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Cable Laying	Cable Laying 70sqmm Aluminium Armour Cable (DG to Change Over Switch + Transformer to CT Meter)	20	Rmt	55	1,100	1,100	
2	End Termination	Termination of 70Sqmm Aluminium Aromour Cable (DG to Change Over + Transformer to CT meter)	4	Nos	450	1,800	1,800	
3	Cable Laying	Cable Laying 50sqmm Aluminium Armour Cable (CT Meter to Change Over Switch + Change Over to Tower Crane)	125	Rmt	55	6,875	6,875	
4	End Termination	Termination of 50Sqmm Aluminium Aromour Cable (Change Over to CT meter & CT meter to Tower Crane)	4	Nos	450	1,800	1,800	
5	Earthing	GI earth Strip fixing for earthing on ground floor and upper floors level including welding, fastening to wall, burying under grade	30	rmt	17	510	510	
6	DB Board	Internal Termination of DB boards with copper cable (4Sqmm)	2	Nos	350	700	700	
7	DB Board	DB board fixing with MCBs and isolator- 3 phase upto 6 way	2	Nos	200	400	400	
8	End Termination	Termination of 6Sqmm Armour Cable in DB Board	4	Nos	250	1,000	1,000	
9	Cable Laying	Cable Laying 6sqmm Armour Cable	100	Rmt	35	3500	3,500	
10	MCCB fixing	Installation of MCCB (Upto 100A contactor + installation in DB box or FRP box)	1	Nos	1,000	1000	1,000	
11	Motor Controller	Fixing of Starter for Pump upto 5HP	1	Nos	350	350	350	
12	Tower Crane	Termination of aluminium armored cables in panels-16 sqmm	1	Nos	250	250	250	
12	Tower Crane	Laying of aluminium armored cables -16 sqmm	75	Rmt	35	2625	2625	

APPROVED BY

18 JAN 2025
K.V.R. APPA RAO
PROJECT MANAGER (MEP)

Measurement Sheet

MEASUREMENT SHEET		AMTZ MEDPOLIS SQUARE 4554 PM Ltd		KVR Apparao						
Company Name:		AMS4554		Approved by:						
Project:		Supply from Transformer to CT Meter & CT Meter to Changeover + Change Over to DG & Floor Wise DB Connections		Sign:						
Work Description :				Work start date: 10-09-2024						
Contractor:		A. Sathyannarayana		Work end date: 20-11-2024						
Prepared By:		A Dharma Teja		Date : 16-01-2025						
S No.	Item Head	Item Description	A	B	C	D	E	F=AxBxCxDxE	G	H=Sum of F Item Head Total
			Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units	
1	DG	Cable Laying 70sqmm Aluminium Armour Cable (DG to Change Over Switch + Transformer to CT Meter)	1.00	1.00	1.00	1	1	20	Rmt	20
2	DG	Termination of 70Sqmm Aluminium Aromour Cable (DG to Change Over + Transformer to CT meter)	1.00	1.00	1.00	4	1	4	Nos	4
3	DG	Cable Laying 50sqmm Aluminium Armour Cable (CT Meter to Change Over Switch + Change Over to Tower Crane)	1.00	1.00	1.00	1	1	125	Rmt	125
4	Termination	Termination of 50Sqmm Aluminium Aromour Cable (Change Over to CT meter & CT meter to Tower Crane)	1.00	1.00	1.00	4	1	4	Nos	4
5	Earthing	GI earth Strip fixing for earthing on ground floor and upper floors level including welding, fastening to wall, burying under grade	1.00	1.00	1.00	1	1	30	Rmt	30
6	DB Board	Internal Termination of DB boards with copper cable (4Sqmm)	1.00	1.00	1.00	2	1	2	Nos	2
7	DB Board	DB board fixing with MCBs and isolator- 3 phase upto 6 way	1.00	1.00	1.00	2	1	2	Nos	2
8	DB Board	Termination of 6Sqmm Armour Cable in DB Board	1.00	1.00	1.00	4	1	4	Nos	4
9	DB Board	Cable Laying 6sqmm Armour Cable	1.00	1.00	1.00	1	1	100	Rmt	100
10	DB Board	Installation of MCCB (Upto 100A contactor +Installation in DB box or FRP box)	1.00	1.00	1.00	1	1	1	Nos	1
11	Motor Controller	Fixing of Starter for Pump upto 5HP	1.00	1.00	1.00	1	1	1	Nos	1
12	Tower Crane	Termination of aluminum armored cables in panels-16 sqmm	1.00	1.00	1.00	1	1	1	Nos	1
13	Tower Crane	Laying of aluminium armored cables	1.00	1.00	1.00	1	1	75	Rmt	75

APPROVED BY

 18 JAN 2025
 K.V.R. APPA RAO
 PROJECT MANAGER (MEP)