

Anx B – Work Completion Report

Company	GVRC	Name of contractor	Eshwar rao	Sl. No. site bills reg.	1746			
Project/site	Innapolis	Nature of work	Chipping	Dt. site bills reg.	10-02-2025			
Block no.	3,600	Work done from date		M-codex bill ID.				
WO no.		Work done to date		WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	3600	3600 east and west scaffolding		12,800	sft	scf116+117	4.00	51,200
2		Duct scaffolding for plumbing work		800	sft	SCF119	7.00	5,600
3		East side fire shaft brick works		360	sft	scf116+117	4.00	1,440
4		Southern staircase head room painting work		1,200	sft	scf116+117	4.00	4,800
5		East and west side headroom brick works purpose		4,800	sft	scf116+117	4.00	19,200
6								0
7								0
8								0
9								0
10								0
				Total				82,240
				Add GST @				0
				Total amount including taxes for work done				82,240
Remarks:	<p align="center"><i>[Signature]</i></p> <p align="center">APPROVED BY</p>		Approved by QS team	Approved by Director/E&D team				
Sign:			Sign:	Sign:				
Date:		10 FEB 2025	Date:	Date:				

Notes: 1. This sheet replaces installation report and advice for approval to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS approval and approvals required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for GYKos), Praveen Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		GVRC							
Project:		Innopolis				Approved by:		T. Madhu	
Work Description:		3600 Staircase Scaffolding work done.				Sign:			
Prepared By		K.Srikanth							
Contractor Name		Eshwar Rao							
Date:		05.02.2025							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	3600	3600 East and West Staircase Scaffolding work done for Painting work purpose	20	1	80	8	12800	sft	
		duct Scaffolding for plumbing work purpose	5	1	80	2	800	sft	
		East side fire shaft brick work purpose	6	1	60	1	360	sft	
		southern staircase Head room painting work purpose	20	1	15	4	1200	sft	
		East and west side headroom Brick work purpose	120	1	20	2	4800	sft	
							19960	sft	

Bill for Consumables
Eshwar rao
Hyderabad

Koltur

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: Scaffolding works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: 3600 east and west scaffolding work done Total amount = Rs.82,240/- Work done from date 01-12-2024 to 22-01-2025	Rs. 16,448/-

Amount in Words: Sixteen thousand four hundred forty eight Rupees Only.

Sign:



Bill for Equipment Allowance

Eshwar rao
Koltur
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Civil works
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: 3600 east and west scaffolding work done Total amount = Rs.82,240/- Work done from date 01-12-2024 to 22-01-2025	Rs. 32,896/-

Amount in Words: Thirty two thousand eight hundred and ninety six Rupees Only.

Sign:



Bill for Labour Charges

Eshwara rao
Koltur
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: scaffolding works
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: 3600 east and west scaffolding work done Total amount = Rs.82,240/- Work done from date 01-12-2024 to 22-01-2025	Rs. 32,896/-

Amount in Words: Thirty two thousand eight hundred and ninety six Rupees Only.

Sign:

