


Company	GVRC	Name of contractor	JYOTHIKUMARI	Sl. No. site bills reg.			
Project/site	INNOPOLIS	Nature of work	PLASTER & CONCRETE	Dt. site bills reg.			
Block no.	ATRIUM	Work done from date	28-12-2024	M-codex bill ID.			
WO no.		Work done to date	26-01-2025	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Atrium	center lobby wall plaster 1st floor	315.00	Sft	CW221	24.00	7,560
		center lobby wall plaster 2nd floor	1217.00	Sft	CW221	24.00	29,208
		center lobby wall plaster 3rd floor	1050.00	Sft	CW221	24.00	25,200
		lobby flooring concreteing	1620.00	Sft	Ew154	7.50	12,150
							74,118
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:		Date:		Date:			

APPROVED BY

21 FEB 2025
T. MADHU
PROJECT MANAGER
GVRC. PVT. LTD.



MEASUREMENT SHEET

Company Name:		Gvre	Approved by:						
Project:		Innoplis	Sign:						
Work Description :		Atrium wall plaster work	Work start date:		28-12-2024				
Contractor:		Jyothi kumari	Work end date:		26-01-2025				
Prepared By:		Md.Salman	Date :		01-02-2025				
			A	B	C	D	E=AxBxCx	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Atrrium	Central lobby parapet wall plastering work for 1st floor	63.00	1.00	5.00	1.00	315	sft	315
		central lobby parapet wall plastering work towards 2nd floor	63.00	1.00	5.00	1.00	315	sft	315
			31.00	1.00	6.50	2.00	403	sft	403
			26.00	1.00	6.50	1.00	169	sft	169
			59.00	1.00	6.50	1.00	384	sft	384
									1,271
		center lobby parapet wall plastering work 3rd floor.	63.00	1.00	5.00	1.00	315	sft	315
			31.00	1.00	5.00	2.00	310	sft	310
			26.00	1.00	5.00	1.00	130	sft	130
			59.00	1.00	5.00	1.00	295	sft	295
									1,050
	Atrrium	PCC for lobby floor concreteing with lean mixing of chips for floor levelling.	45.00	12.00	1.00	3.00	1,620	sft	1,620



ESTIMATE SHEET

Company Name:	Gvrc	Approved by:
Project:	innopolis	
Work Description:	jyothi kumari	
Prepared By	Md.Salman	
Date:		

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Attrium	Central lobby parapet wall plastering work for 1st floor	315.00	sft	24.00	7,560.00
						-
		central lobby parapet wall plastering work towards 2nd floor	1,217.00	sft	24.00	29,208.00
						-
		center lobby parapet wall plastering work 3rd floor.	1,050.00	sft	24.00	25,200.00
						-
	Attrium	PCC for lobby floor concreteing with lean mixing of chips for floor levelling.	1,620.00	sft	7.50	12,150.00
						74,118

Bill for Labour Charges

Jyothikumari

Koltur

Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Civil Granite
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Atrium central lobby plastering work done Total amount = Rs.74,118/- Work done from date 23-12-2024 to 26-01-2025	Rs. 29,647/-

Amount in Words: Twenty nine thousand six forty seven Rupees Only.

Sign:



Bill for Consumables

Jyothi kumari
Koltur
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: Civil works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Atrium central lobby plastering work done Total amount = Rs.74,118/- Work done from date 23-12-2024 to 26-01-2025	Rs. 14,823/-

Amount in Words: Fourteen thousand and eight hundred twenty three Rupees Only.

Sign:



Bill for Equipment Allowance

Jyothi kumari
Koltur
Hyderabad

Date: 08-02-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Civil works
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Atrium central lobby plastering work done Total amount = Rs.74,118/- Work done from date 23-12-2024 to 26-01-2025	Rs. 29,647/-

Amount in Words: Twenty nine thousand six forty seven Rupees Only.

Sign:

