


Company	GVRC		Name of contractor	JYOTHIKUMARI		Sl. No. site bills reg.			
Project/site	INNOPOLIS		Nature of work			Dt. site bills reg.			
Block no.	4545 MISC WORK		Work done from date	01-12-2024					
WO no.			Work done to date	22-12-2024					
WO date			Contractor bill no.			GST bill required?			
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4545 block	4545 west side elevation broken pin wall, brickwork rework done.			480.00	sft	CW107	16.00	7,680
2		4545 west side elevation 2nd coat plastering work done between elevation pins.			1030.00	sft	CW221	24.00	24,720
3		4545 west side elevation 2nd coat plastering work done to elevation pins for applying texture paint.			4550.00	sft	CW221	24.00	1,09,200
									1,41,600
<b>Remarks:</b>									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			

**APPROVED BY**  
  
**12 FEB 2025**  
**T. MADHU**  
**PROJECT MANAGER**  
**GVRC PVT. LTD.**



**MEASUREMENT SHEET**

Company Name:		Gvrc		Approved by:					
Project:		Imnoplis		Sign:					
Work Description :		4545 west side brick & plaster		Work start date:					
Contractor:		Jyothi kumari		Work end date:					
Prepared By:		Md.Salman		Date :		01-02-2025			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	E=AxBxCxF	Units	Item Head Total
1	4545 block	4545 west side elevation broken pin wall, brickwork rework done.	11.00	1.00	15.00	1.00	165	sft	165
			8.00	1.00	15.00	1.00	120	sft	120
			5.00	1.00	7.00	2.00	35	sft	35
			2.00	1.00	5.00	1.00	10	sft	10
			5.00	1.00	30.00	1.00	150	sft	150
									<b>480</b>
2	4545 block	4545 west side elevation 2nd coat plastering work done between elevation pins.	11.00	1.00	15.00	2.00	330	Sft	330
			8.00	1.00	15.00	2.00	240	Sft	240
			5.00	1.00	7.00	4.00	140	Sft	140
			2.00	1.00	5.00	2.00	20	Sft	20
			5.00	1.00	30.00	2.00	300	Sft	300
									<b>1,030</b>
		4545 west side elevation 2nd coat plastering work done to elevation pins for applying texture paint.	70.00	1.00	65.00	1.00	4,550	Sft	<b>4,550</b>

**ESTIMATE SHEET**

Company Name:	Gvrc	Approved by:				
Project:	innopolis					
Work Description:	jyothi kumari					
Prepared By	Md.Salman					
Date:						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	4545 Block	4545 west side elevation broken pin wall, brickwork rework done.	480.00	sft	16.00	7,680.00
		4545 west side elevation 2nd coat plastering work done between elevation pins.	1,030.00	sft	24.00	24,720.00
		4545 west side elevation 2nd coat plastering work done to elevation pins for applying texture paint.	4,550.00	sft	24.00	1,09,160.00

**Bill for Labour Charges**  
Jyothi kumari  
Koltur  
Hyderabad

Date: 10-02-2025

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** Koltur  
**Type of Work:** Civil works  
**Towards:** Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards civil works at 4545 west side Total amount = Rs.1,41,600/- Work done from date 01-12-2024 to 28-02-2025	Rs. 56,640/-

Amount in Words: Fifty six thousand six hundred and forty Rupees Only.

Sign: \_\_\_\_\_



Bill for Equipment Allowance  
Jyothikumari  
Koltur  
Hyderabad

Date: 05-03-2025

In favor of: GVRC  
Project / Site: Innopolis  
Location: Koltur  
Type of Work: Civil works  
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Towards civil works at 4545 west side Total amount = Rs.1,41,600/- Work done from date 01-12-2024 to 28-02-2025	Rs. 56,640/-

Amount in Words: Fifty six thousand six hundred and forty Rupees Only.

Sign:

---



**Bill for Consumables**  
Jyothimari  
Koltur  
Hyderabad

Date: 10-03-2025

**In favor of:** GVRC  
**Project / Site:** Innopolis  
**Location:** Kolthur  
**Type of Work:** Civil works  
**Towards:** Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards civil works at 4545 west side Total amount = Rs.1,41600/- Work done from date 01-12-2024 to 28-02-2025	Rs.28,320 /-

Amount in Words: Twenty eight thousand three hundred and twenty Rupees Only.

Sign:

---

