

## Bill for Consumables

Anand Waterproofing Works,  
H.No - 2-70, Plot No 98P, Dammaiguda,  
Rangareddy

Date: 15.03.2025.

**In favor of:** MRPLL.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Water Proofing Works.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Water Proofing work for Block - A - General Use, Flushing, Fire and Drinking water Tanks. Total Amount = 82,811/- Work done from date 02.03.2025 to 13.03.2025	Rs. 16,563/-

Amount in words: Sixteen Thousand Five Hundred and Sixty Three Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Anand Waterproofing Works,  
H.No - 2-70, Plot No 98P, Dammaiguda,  
Rangareddy

Date: 15.03.2025

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Water Proofing Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Water Proofing work for Block - A - General Use, Flushing, Fire and Drinking water Tanks. Total Amount = 82,811/- Work done from date 02.03.2025 to 13.03.2025	Rs. 33,124/-

Amount in words: Thirty Three Thousand One Hundred and Twenty Four Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

Anand Waterproofing Works,  
H.No - 2-70, Plot No 98P, Dammaiguda,  
Rangareddy

Date: 15.03.2025

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Waterproofing Works.  
**Towards:** Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Completion of Water Proofing work for Block - A - General Use, Flushing, Fire and Drinking water Tanks. Total Amount = 82,811/- Work done from date 02.03.2025 to 13.03.2025	Rs. 33,124/-

Amount in words: Thirty Three Thousand One Hundred and Twenty Four Rupees Only.

Sign: \_\_\_\_\_

MEASUREMENT SHEET

Company Name:	MRP LLP	Prepared by:	Vijay Rai						
Project:	Nilgiri Heights								
Work Description:	Block - A - Terrace OHT's Waterproofing work								
Contractor Name:	Anand Waterproofing Works								
Date:	15-03-2025								
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
1	Block - A - Terrace General Use Tank Waterproofing	General Use Tank - Walls	22.00	1.00	5.00	2.00	220.00	Sft	
		General Use Tank - Floor	10.00	1.00	5.00	2.00	100.00	Sft	
		OHT Haunching Work	22.00	10.00	1.00	2.00	440.00	Sft	760.00
		Hole Packing	64.00	1.00	1.00	1.00	64.00	Sft	64.00
			4.00	1.00	1.00	1.00	4.00	No's	4.00
2	Block - A - Terrace Flushing Tank Waterproofing	Flushing Tank - Walls	10.67	1.00	5.00	2.00	106.70	Sft	
		Flushing Tank - Floor	10.00	1.00	5.00	2.00	100.00	Sft	
		OHT Haunching Work	10.67	10.00	1.00	2.00	213.40	Sft	420.10
		Hole Packing	41.50	1.00	1.00	1.00	41.50	Sft	41.50
			4.00	1.00	1.00	1.00	4.00	No's	4.00
3	Block - A - Terrace Fire Tank Waterproofing	Fire Tank - Walls	13.08	1.00	5.00	2.00	130.80	Sft	
		Fire Tank - Floor	20.50	1.00	5.00	2.00	205.00	Sft	
		OHT Haunching Work	13.08	20.50	1.00	2.00	536.28	Sft	872.08
		Hole Packing	67.50	1.00	1.00	1.00	67.50	Sft	67.50
			4.00	1.00	1.00	1.00	4.00	No's	4.00
4	Block - A - Terrace Drinking Water Tank Waterproofing	Drinking Water Tank - Walls	9.50	1.00	5.00	2.00	95.00	Sft	
		Drinking Water Tank - Floor	6.58	1.00	5.00	2.00	65.80	Sft	
		OHT Haunching Work	9.50	6.58	1.00	2.00	125.02	Sft	285.82
		Hole Packing	32.00	1.00	1.00	1.00	32.00	Sft	32.00
			4.00	1.00	1.00	1.00	4.00	No's	4.00

17/12/25

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Rai			
Project:		Nilgiri Heights							
Work Description:		Block - A - Terrace OHTs Waterproofing work							
Contractor Name:		Anand Waterproofing Works							
Date:		15-03-2025							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
	Block - A - Terrace OHTs Waterproofing work								
1	Block - A - Terrace General Use Tank Waterproofing	General Use Tank - Walls & Floor	760.00	Sft	30.00	22,800.00			
		OHT Haunching Work	64.00	Sft	44.25	2,832.00			
		Hole Packing	4.00	No's	225.00	900.00			26,532.00
2	Block - A - Terrace Flushing Tank Waterproofing	Flushing Tank - Walls & Floor	420.10	Sft	30.00	12,603.00			
		OHT Haunching Work	41.50	Sft	44.25	1,836.38			
		Hole Packing	4.00	Sft	225.00	900.00			15,339.38
3	Block - A - Terrace Fire Tank Waterproofing	Fire Tank - Walls & Floor	872.08	Sft	30.00	26,162.40			
		OHT Haunching Work	67.50	Sft	44.25	2,986.88			
		Hole Packing	4.00	Sft	225.00	900.00			30,049.28
4	Block - A - Terrace Drinking Water Tank Waterproofing	Drinking Water Tank - Walls & Floor	285.82	Sft	30.00	8,574.60			
		OHT Haunching Work	32.00	Sft	44.25	1,416.00			
		Hole Packing	4.00	Sft	225.00	900.00			10,890.60
			Total Amount						82,811.25
RATE ID : - WP101,CW215,WP111									
Amount in words :- Eighty Two Thousand Eight Hundred and Eleven Rupees Only									

Anx B - Work Completion Report

Company	MRPLLP	Name of contractor	Anand water proofing works	SI. No. site bills reg.	538		
Project/site	NGH	Nature of work	Water proofing work	Dr. site bills reg.	17.03.25		
Block no.	A	Work done from date	02.03.25	M-codex bill ID.	NA		
WO no.	NA	Work done to date	13.03.25	WO issued ?	NO		
WO date	NA	Contractor bill no.		GST bill required?	NO		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	General use tank waterproofing	General use tank-walls& floor	760.00	SFT	WP101	30.00	22,800
		OHT haunching work	64.00	SFT	CW215	44.25	2,832
		Hole packing	4.00	No's	WP111	225.00	9,00
2	Flushing tank water proofing	Flushing tank-Walls & floor	420.10	SFT	WP101	30.00	12,603
		OHT haunching work	41.50	SFT	CW215	44.25	1,836
3	Fire tank waterproofing	Hole packing	4.00	No's	WP111	225.00	9,00
		OHT haunching work	872.08	SFT	WP101	30.00	26,162
		Fire tank-walls&floor	67.50	SFT	CW215	44.25	2,987
4	Drinking tank waterproofing	Oht haunching work	4.00	No's	WP111	225.00	9,00
		Hole packing	286.00	SFT	WP101	30.00	8,575
		Drinking water tank-walls&floor	32.00	SFT	CW215	44.25	1,416
		OHT haunching work	4.00	No's	WP111	225.00	9,00
		<b>Total:</b>					<b>82,811</b>

Approved by  Approved by QS team

Approved by Director/E&D team

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

Notes: 1. This sheet replaces installtion and completion certificate for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if

1705581038\_Incl memo of 9/18/2021 - QS - Anx B - Work Completion Report (1)  
