

MEASUREMENT SHEET									
Company Name:		GVRC							
Project:		Innopolis						Approved by:	V Ramesh Reddy
Work Description :		Installation of VTPN in Atrium						Sign:	
Contractor:		B Vijaya Lakshmi						Work start date:	10-04-2025
Prepared By:		V Ramesh Reddy						Work end date:	18-04-2025
								Date :	23-04-2025
S No.	Item Head	Item Description	Length	Width	Depth	Nos.	Quantity	Units	Item Head Total
1	Installation of VTPN in Atrium		-	-	-	1	1	No	
2	Incoming cable to VTPN	Laying of 3.5C 70 sqmm Al Armoured cable from 4545 panel to VTPN at atrium lifts in basement floor	80	-	-	1	80	Rmt	
3	Cable termination	Termination of 3.5C 70 Sqmm Al Armoured cable	-	-	-	2	2	Nos	
4	100 mm Cable tray	Installation of cable tray from 4545 panel room to Atrium VTPN	70	-	-	1	70	Rmt	
5	Earthing for Atrium VTPN	1C 6sqmm earthing cable connected from VTPN to earth pit	90	-	-	1	90	Rmt	
6	Cable termination	Termination of 1C 6sqmm earthing cable	-	-	-	2	2	Nos	


V. Ramesh Reddy
24/4/25



ESTIMATE SHEET							
Company Name:		GVRC					
Project:		Innopolis				Approved by: V Ramesh Reddy	
Work Description :		Installation of VTPN in Atrium				Sign:	
Contractor:		B Vijaya Lakshmi				Work start date: 10-04-2025	
Prepared By:		V Ramesh Reddy				Work end date: 18-04-2025	
						Date : 23-04-2025	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Remarks
1	Installation of VTPN in Atrium		1	No	2000	2,000	
2	Incoming cable to VTPN	Laying of 3.5C 70 sqmm Al Armoured cable from 4545 panel to VTPN at atrium lifts in basement floor	80	Rmt	55	4,400	
3	Cable termination	Termination of 3.5C 70 Sqmm All Armoured cable	2	Nos	450	900	
4	100 mm Cable tray	Installation of cable tray from 4545 panel room to Atrium VTPN	70	RMT	75	5,250	
5	Earthing for Atrium VTPN	1C 6sqmm earthing cable connected from VTPN to earth pit	90	RMT	35	3,150	
6	Cable termination	Termination of 1C 6sqmm earthing cable	2	Nos	250	500	
						16,200	


V. Ramesh Reddy
24/4/25



Bill for Consumables
B Vijaya Lakshmi
Koltur
Hyderabad

Date: 23-04-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Kolthur
Type of Work: Electrical works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards installation of atrium VTPN with Incoming cable from 4545 panel room Total amount = Rs.16,200/- Work done from date 10-04-2025 to 18-04-2025	Rs.3,240 /-

Amount in Words: Three thousand two hundred and fourty Rupees Only.

Sign:



Bill for Equipment Allowance
B Vijaya Lakshmi
Koltur
Hyderabad

Date: 23-04-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Electrical works
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Towards installation of atrium VTPN with Incoming cable from 4545 panel room Total amount = Rs.16,200/- Work done from date 10-04-2025 to 18-04-2025	Rs. 6,840/-

Amount in Words: Six thousand eight hundred forty Rupees Only.

Sign:



Bill for Labour Charges
B Vijaya Lakshmi
Koltur
Hyderabad

Date: 23-04-2025

In favor of: GVRC
Project / Site: Innopolis
Location: Koltur
Type of Work: Electrical works
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards installation of atrium VTPN with Incoming cable from 4545 panel room Total amount = Rs.16,200/- Work done from date 10-04-2025 to 18-04-2025	Rs. 6,480/-

Amount in Words: Six thousand four hundred eighty Rupees Only.

Sign:



Intl memo no. 918-001 - QS - Anx B – Work Completion Report							
Company	GVR		Name of contractor	B Vijay Lakshmi		Sl. No. site bills reg.	
Project/site	Innapolis		Nature of work	Electrical		Dt. site bills reg.	
Block no.			Work done from date	10-04-2025		M-codex bill ID.	
WO no.			Work done to date	18-04-2025		WO issued ?	
WO date			Contractor bill no.			No	
						GST bill required?	
						Yes	
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1		Installation of VTPN in Atrium	1	No	EL165	2,000	2,000
2		Laying of 3.5C 70 sqmm Al Armoured cable from 4545 panel to VTPN at atrium lifts in basement floor	80	Rmt	EL149	55	4,400
3		Termination of 3.5C 70 Sqmm Al Armoured cable	2	Nos	EL159	450	900
4		Installation of cable tray from 4545 panel room to Atrium VTPN	70	Rmt	EL156	75	5,250
5		1C 6sqmm earthing cable connected from VTPN to earth pit	90	Rmt	EL147	35	3,150
6		Termination of 1C 6sqmm earthing cable	2	Nos	EL157	250	500
7							
8							
9							
					TOTAL		16,200
Remarks: Work Completed							
Approved by project manager			Approved by QS team			Approved by Director/E&D team	
Sign: <i>[Signature]</i>			Sign:			Sign:	
Date: 24/4/25			Date:			Date:	

