


Anx B – Work Completion Report

Company	M/s. AMT7, MEDPOLIS SQUARE 4554 PVT. LTD	Name of contractor	Simhaa Constructions	Sl. No. site bills reg.	29
Project/site	AMS4554	Nature of work	RCC-Slab02- columns,shear walls.	Dt. site bills reg.	28-12-2024
Block no.	AMS4554	Work done from date	15-07-2024	M-codex bill ID.	
WO no.	20240801002	Work done to date	07-09-2024	WO issued ?	Yes
WO date	01-08-2024	Contractor bill no.	36	GST bill required?	Yes

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	AMS4554	CONST-RCC5481-Construction-Slab 2 & Slab beams-Shuttering	529	Sqm	RCC204	550	2,91,095
2	AMS4554	CONST-RCC8246-Construction-Slab 2 & Slab beams-Bar Bending	33	Ton	RCC205	9,188	3,03,388
3	AMS4554	CONST-RCC8441-Construction-Slab 2 & Slab beams-Concreting - Material	100	Cum	RCC189	4,933	4,94,997
4	AMS4554	CONST-RCC6129-Construction-Slab 2 & Slab beams-Concreting - Labour	100	Cum	RCC182	998	1,00,143
5	AMS4554	CONST-RCC2824-Construction-RCC-Lift Charges-Slab-02	100	Cum		148	14,851
6							
Total							12,04,474
Add GST @						18.00%	2,16,805
Total amount including taxes for work done							14,21,279

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date: 28/11/24	Date:	Date:

APPROVED BY

30 JAN 2025

N. Leela Venkatesh
Project Manager

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include: Saham Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK) 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion. 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HIO (can be sent by courier).

Anx B – Work Completion Report

[illegible]

Page 2 of 3

N. Leela Venkatesh

APPROVED BY

30 JAN 2025

N. Leela Venkatesh
Project Manager

Anx B – Work Completion Report

MEASUREMENT SHEET

Company Name:		M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.			Approved by:		N Leela Venkatesh		
Project:		AMS4554			Sign:				
Work Description :		RCC-Slab02-columns,shear walls.			Work start date:		15-07-2024		
Contractor:		Simhaa Constructions			Work end date:		07-09-2024		
Prepared By:		PB Siva Kumar			Date :		28-12-2024		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	SHUTTERING	CONST-RCC5481-Construction-Slab 2 & Slab beams-Shuttering	1	1	1	1	529	Sqm	529
2	BAR BENDING	CONST-RCC8246-Construction-Slab 2 & Slab beams-Bar Bending	1	1	1	1	33	Ton	33
3	RCC	CONST-RCC8441-Construction-Slab 2 & Slab beams-Concreting - Material	1	1	1	1	100	Cum	100
4	LABOUR	CONST-RCC6129-Construction-Slab 2 & Slab beams-Concreting - Labour	1	1	1	1	100	Cum	100
5	Lift Charges	CONST-RCC2824-Construction-RCC-Lift Charges-Slab-02	1	1	1	1	100	Cum	100

N. L. Venkatesh
28/12/24

APPROVED BY
30 JAN 2025
N. Leela Venkatesh
Project Manager

SIMHAA CONSTRUCTIONS

RA 11

Name of the work: Civil works for Construction of shed and building at AMTZ Medpolis Square 4554, Visakhapatnam.
P. O Number : 20240S01002 on Dated 01.08.2024

DATE: 08.08.2024

" AMTZ 4554 Stilt Floor RCC Works -Slab 02 "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY			Total Value of Work	Amount	
					up to Previous	This Bill Qty	Total		up to Previous	Present Bill
1	Const - RCC 5481 -Construction - Slab 2 & Slab Beams - <u>Shuttering</u> - Sqm : Columns + SW + Beam + Slab + Staircase	Sqm	4597	550	-	529.264	529.264	2,91,095.20	-	2,91,095.20
2	Const - RCC 8246 -Construction - Slab 2 & Slab Beams - <u>Barbending</u> - Ton : Columns + SW + Beam + Slab + Staircase	Ton	160	9188	-	33.020	33.020	3,03,387.76	-	3,03,387.76
3	Const - RCC 8441 -Construction - Slab 2 & Slab Beams - <u>Concreting</u> - Material - Cum : Columns + SW + Beam + Slab + Staircase	Cum	694	4933	-	100.344	100.344	4,94,996.95	-	4,94,996.95
4	Const - RCC 6129 -Construction - Slab 2 & Slab Beams - <u>Concreting</u> - Labour - Cum : Columns + SW + Beam + Slab + Staircase	Cum	694	998	-	100.344	100.344	1,00,143.31	-	1,00,143.31
5	Const - RCC 2824 -Construction - RCC - <u>Lifting Charges</u> - Slab 2 - Cum : Columns + SW + Beam + Slab + Staircase	Cum	694	148	-	100.344	100.344	14,850.91	-	14,850.91
Total								12,04,474.14	-	12,04,474.14

Total Value of present Bill 12,04,474.14
Add GST @ 18% 2,16,805.34
Total 14,21,279.48

{ Amount In Words : Fourteen Lakhs Twenty One Thousand Two Hundred Seventy Nine Rupees and Four Eight Paise Only }

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

8 AUG 2024