

Company	M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD	Name of contractor	pryanke devi	SI No. site bills reg.	08-05-2025
Project site	AMMS801	Nature of work	beddy granite	Dr. site bills reg.	
Block no.	AMMS801	Work done from date	29-04-2025	M-code bill ID.	
WO no.	20250502022	Work done to date	06-05-2025	WO issued ?	YES
WO date		Contractor bill no.		GST bill required?	
Prepare by:	Sahana				

Sr. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		CONST-TILE2480-ConstructionTiling & Flooring-Toilet-Wall-1- sqm	419	sq	TE242	45	18,855
2		CONST-TILE19566-ConstructionTiling & Flooring-Tile-Floor-1- sqm	653	sq	TE2813	30	19,590
3		CONST-TILE19066-ConstructionTiling & Flooring-Showering-1- Rents	139	rf	TE2814	30	4,170
4		CONST-TILE8710-ConstructionTiling & Flooring-Chambering1- Rents	1,702	rf	TE25/225	33	56,166
5		CONST-TILE5512-ConstructionTiling & Flooring-Soffit-1- Rents	264	rf	TE223	50	13,200
6							
7							
8							
9							
10							
Total							1,11,961
Add GST @							0
Total amount including taxes for work done							1,11,961

Remarks:	Work completed	Approved by QS team	Approved by Director/E&D team
Approved by project manager	<i>N. N. N. N.</i>	Sign:	Sign:
Sign:	<i>N. N. N. N.</i>	Date:	Date:

Notes: 1. This sheet requires installation report and advice for credit to contractors. 2. This work item must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required (i.e., details cannot be entered above. 5. For bill amount greater than 10k, QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sahana, Anand, Aditya (for GRT + GMR), Sachin (for Virogadia), J. J. and Kumar (for NCH + NRC). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without construction bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET									
Company Name:			M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.				Approved by: N. Leela Venkatesh		
Project:			AMMS801						
Work Description:			Granite step work						
Prepared By			Sultan ali						
Date:			07-03-2025						
S No.	Item Head	Item Description			Quantity	Units	Rate	Amount	Item Head Total
1		CONST-TILE2480-ConstructionTiling & Flooring---Toilet-Wall-1-- sqm			419	sqft	45	18,855.00	
2		CONST-TILE9566-ConstructionTiling & Flooring---Tile-Floor-1-- sqm			653	sft	30	19,590.00	
3		CONST-TILE9066-ConstructionTiling & Flooring---Skirting-1-- Rmts			139	rft	30	4,170.00	
4		CONST-TILE8710-ConstructionTiling & Flooring---Chamfering1--Rmts			1,702	rft	33	56,166.00	
		CONST-TILE5512-ConstructionTiling & Flooring---Soffit-1--Rmts			264	rft	50	13,200.00	

MEASUREMENT SHEET

Company Name:		M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.			Approved by:		N. Loeila Venkatesh	
Project:		AMIS801			Sign:			
Work Description :		granite work			Work start date:		08-05-2025	
Contractor:		priyanka devi			Work end date:		18-02-2025	
Prepared By:		Sultan ali			Date :		08-05-2025	
S No.	Item Head	Item Description	A	B	C		D	E=AxBrCx/D
			Length	Width	Height	Nos.	Quantity	Units
1		CONST-TILE2480-ConstructionTiling & Flooring---Toilet-Wall-1--sqm	1	1	1	1	419	sft
		CONST-TILE9566-ConstructionTiling & Flooring---Tile-Floor-1--sqm	1	1	1	1	653	sft
		CONST-TILE9066-ConstructionTiling & Flooring---Skirting-1-- Rmts	1	1	1	1	139	ft
		CONST-TILE8710-ConstructionTiling & Flooring---Chamfering1--Rmts	1	1	1	1	1,702	ft
		CONST-TILE5512-ConstructionTiling & Flooring---Soffit-1--Rmts	1	1	1	1	264	ft