

Company	M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD	Name of contractor	Simlhaa Constructions	Sl. No. site bills reg.	75			
Project/site	AMTZ 4554	Nature of work	Level-04 @ Slab-06 RCC works	DI. site bills reg.	26-05-2025			
Block no.	AMTZ 4554	Work done from date	12-03-2025	M-codex bill ID.				
WO no.	202501022021	Work done to date	14-05-2025	WO issued ?	YES			
WO date	02-01-2025	Contractor bill no.	Inv. 27	GST bill required?	YES			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Concrete	CONST - RCC 5274 - Construction - Slab 6 - Shuttering -- sqm Shuttering labor charges for Column + Staircase + Beams + Slab		2242.33	Sqm	RCC216	1,139.00	25,54,014
2		CONST - RCC 5577 - Construction - Slab 6 - Bar Bending -- Ton Rod bending labor charges for Column + Staircase + beam + Slab		59.92	Ton	RCC217	11,167.00	6,69,127
3		CONST - RCC 3121 - Construction - Slab 6 - Concreting -Material -- cum Material charges for M35 mix concrete		366.87	Cum	RCC189	4,933.00	18,09,770
4		CONST - RCC 7520 - Construction - Slab 6 - Concreting -Labour -- cum Labor charges for spreading of Concrete mix		366.87	Cum	RCC215	1,213.00	4,45,013
5		CONST - RCC 5171 - Construction - RCC - Lift Charges Slab - 06 -- cum		366.87	Cum		740.00	2,71,484
6		Material lift charges for Concrete		366.87	Cum			
Total							57,49,407	
Add GST @							18.00%	10,34,893.32
Total amount including taxes for work done							67,84,301	
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign:		Sign:		Sign:				
Date:		Date:		Date:				
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Solam, Anand Melha (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HTO (can be sent by courier).								


ESTIMATE SHEET									
Company Name:			M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.				Approved by:		N. Leela Venkatesh
Project:			AMS4554						
Work Description:			Level-04 @ Slab-06 RCC works						
Prepared By			P b sivakumar						
Date:									
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Concrete	CONST - RCC 5274 - Construction - Slab 6 - Shuttering - - - sqm Shuttering labor charges for Column + Staircase + Beams + Slab	2242.33	Sqm	1139.00	25,54,013.87	2554013.87		
2		CONST - RCC 5577 - Construction - Slab 6 - Bar Bending -- Ton Rod bending labor charges for Column + Staircase + beam + Slab	59.92	Ton	11167.00	6,69,126.64	669126.64		
3		CONST - RCC 3121 - Construction - Slab 6 - Concreting -Material - - cum Material charges for M35 mix concrete	366.87	Cum	4933.00	18,09,769.71	1809769.71		
4		CONST - RCC 7520 - Construction - Slab 6 - Concreting -Labour - - - cum Labor charges for spreading of Concrete mix	366.87	Cum	1213.00	4,45,013.31	445013.31		
5		CONST - RCC 5171 - Construction - RCC - Lift Charges Slab - 06 - - - cum Material lift charges for Concrete	366.87	Cum	740.00	2,71,483.80	271483.80		
6									
7									
8									
9									
10									

[illegible]

Tax Invoice

e-Invoice

IRN : 76b81a1e2127d0e5b922e77ed3bb5cd4cb71e9fed53fc-
 accc74273404317ff5d
 Ack No : 112525057068048
 Ack Date : 21-May-25



Simhaa Constructions (2025-26) Plot No. 2 Block-B Auto Nagar Visakhapatnam GSTIN/UIN 37ABMFS6706L1ZJ State Name Andhra Pradesh, Code 37 E-Mail simhaaconstructions@rediffmail.com Buyer (Bill to) AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office Ground, Plot No D1-56, HUB Building, AMTZ Campus Pragathi Maidan, Visakhapatnam GSTIN/UIN 37AAXCA5420G1ZG State Name Andhra Pradesh, Code 37	Invoice No.	Dated
	27	21-May-25
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	SC/AMS/4554/RA 49 dt 21-May-25	
	Buyer's Order No.	Dated
	20250411014	11-Apr-25
	Dispatch Doc No	Delivery Note Date
	Dispatched through	Destination
Terms of Delivery		

Sl No	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	Contract Receipt (2025-26) RA 49 for Civil Construction of RCC Building at AMTZ Medpolis Square-4554 Visakhapatnam (AMTZ 4554 - Level 04 @ Slab 06 RCC Works)	995415				57,49,407.33
	CGST - Output 9%			9 %		5,17,446.66
	SGST - Output 9%			9 %		5,17,446.66
	Total					₹ 67,84,300.65

Amount Chargeable (in words)

INR Sixty Seven Lakh Eighty Four Thousand Three Hundred and Sixty Five paise Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	57,49,407.33	9%	5,17,446.66	9%	5,17,446.66	10,34,893.32
Total	57,49,407.33		5,17,446.66		5,17,446.66	10,34,893.32

Tax Amount (in words) INR Ten Lakh Thirty Four Thousand Eight Hundred Ninety Three and Thirty
 Two paise Only

Remarks

RA 49 for Civil Construction of RCC Building at AMTZ
 Medpolis Square 4554 Visakhapatnam. (AMTZ 4554 -
 Level 04 @ Slab 06 RCC Works)

for Simhaa Constructions (2025-26)

Authorised Signatory

INWARD

Inward No: 75 Dt: 26-05-2025
 MRN No: Dt:
 Received By: Sign: P. Sivakumar
 P. SIVAKUMAR
 AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.

This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

Managing Partner

SIMHAA CONSTRUCTIONS

RA 49

DATE: 21.05.2025

Name of the work: Civil works for Construction of RCC building at AMTZ Medopolis Square 4554, Visakhapatnam

Name of the Contractor : M/s Simhaa Constructions


P. O Number : 20250411014, or Dt: 11.04.2025

" AMTZ 4554 - Level-04 @ Slab-06 RCC works "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY		Total	Amount	
					up to Previous Bill -RA 46	This Bill Qty		Total Value of Work	up to Previous
1	CONST - RCC 5274 - Construction - Slab 6 - Shuttering - - sqm Shuttering labor charges for Column + Staircase + Beams + Slab	Sqm	5637	1139	2993.904	2242.330	5236.234	5,954,070.53	3,410,056.66
2	CONST - RCC 5577 - Construction - Slab 6 - Bar Bending - - Ton Rod bending labor charges for Column + Staircase + beam + Slab	Ton	167	11167	99.139	59.920	159.059	1,776,211.85	1,107,085.21
3	CONST - RCC 3121 - Construction - Slab 6 - Concreting - - cum Material - - - cum Material charges for M35 mix concrete	Cum	908	4933	507.592	366.870	874.462	4,313,721.05	2,503,951.34
4	CONST - RCC 7520 - Construction - Slab 6 - Concreting - - cum Labour cum Labor charges for spreading of concrete mix	Cum	908	1213	507.592	366.870	874.462	1,060,772.41	615,709.10
5	CONST - RCC 5171 - Construction - RCC - Lift Charges Slab - 06 - - cum Material lift charges for Concrete	Cum	908	740	507.592	366.870	874.462	647,101.88	375,618.08
Total								13,761,827.71	8,012,420.38
Total Value of present Bill								5,749,407.33	
Add GST @ 18%								1,034,893.32	
Total								6,784,300.65	

{ Amount In Words : Sixty Seven Lakhs Eighty Four Thousand Three Hundredand Rupees and Six Five Paise Only }

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMTZ 4554 - Level-04 @ Slab-06 RCC works"

RAR No: RA 49

QUANTITY SUMMARY

S.No	Description	Unit	Qty	Total Qty	Claimed Qty in RA 46	This Bill Qty	Remarks
1	<u>Shuttering</u>						
	Beams	Sqm	1763.686	4257.331	2015.000	2242.330	C/o to Abstract
	Slab	Sqm	2347.447				
	Staircase	Sqm	146.197				
2	<u>RCC</u>						
	Beams	Cum	268.206	688.867	322.000	366.870	C/o to Abstract
	Slab	Cum	393.967				
	Staircase	Cum	26.694				
3	<u>Bar Bending</u>						
	Beams	MT	70.946	112.920	53.000	59.920	C/o to Abstract
	Slab	MT	36.387				
	Staircase	MT	5.587				

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMITZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMITZ-4554 - Level-04 (a) Slab-06 RCC works"

RAR No: RA-49

Roof Beam 06 - Shuttering

S.No	Description	Unit	Nos	L	W	D	Perimeter	Qty	Remarks
1	B1	sqm	1	6.050	0.200	0.750	1.700	10.285	
2	B2	sqm	1	4.925	0.200	0.750	1.700	8.373	
3	B3	sqm	1	4.925	0.200	0.750	1.700	8.373	
4	B4	sqm	1	6.000	0.200	0.750	1.700	10.200	
5	B5	sqm	1	5.500	0.200	0.750	1.700	9.350	
6	B6	sqm	1	5.500	0.200	0.750	1.700	9.350	
7	B8	sqm	1	6.000	0.200	0.750	1.700	10.200	
8	B9	sqm	1	56.700	0.600	0.750	2.100	119.070	
9	B10	sqm	1	0.400	0.200	0.750	1.700	0.680	
10	B11	sqm	1	0.400	0.200	0.750	1.700	0.680	
11	B12	sqm	1	20.220	0.300	0.750	1.800	36.396	
12	B13	sqm	1	27.885	0.230	0.450	1.130	31.510	
13	B14	sqm	1	10.220	0.230	0.450	1.130	11.519	
14	B15	sqm	1	1.050	0.200	0.750	1.700	1.785	
15	B17	sqm	1	46.650	0.600	0.750	2.100	97.965	
16	B17-A	sqm	1	9.925	0.450	0.750	1.950	19.354	
17	B19	sqm	1	58.470	0.230	0.450	1.130	66.071	
18	B20	sqm	1	1.200	0.200	0.750	1.700	2.040	
19	B21	sqm	1	55.320	0.600	0.750	2.100	116.172	
20	B22	sqm	1	1.200	0.200	0.750	1.700	2.040	
21	B23	sqm	1	58.470	0.230	0.450	1.130	66.071	
22	B24	sqm	1	55.550	0.600	0.750	2.100	116.655	
23	B25	sqm	1	5.150	0.300	0.750	1.800	9.270	
24	B26	sqm	1	0.750	0.200	0.750	1.700	1.275	
25	B27	sqm	1	9.370	0.230	0.450	1.130	10.588	
26	B28	sqm	1	40.581	0.230	0.450	1.130	45.857	
27	B29	sqm	1	4.650	0.200	0.750	1.700	7.905	
28	B30	sqm	1	0.400	0.200	0.750	1.700	0.680	
29	B31	sqm	1	0.400	0.200	0.750	1.700	0.680	
30	B32	sqm	1	48.600	0.600	0.750	2.100	102.060	
31	B32-A	sqm	1	3.400	0.300	0.750	1.800	6.120	
32	B32-B	sqm	1	4.000	0.200	0.750	1.700	6.800	
33	B33	sqm	1	6.050	0.200	0.750	1.700	10.285	
34	B34	sqm	1	4.925	0.200	0.750	1.700	8.373	
35	B35	sqm	1	4.925	0.200	0.750	1.700	8.373	
36	B36	sqm	1	6.000	0.200	0.750	1.700	10.200	
37	B37	sqm	1	5.500	0.200	0.750	1.700	9.350	
38	B38	sqm	1	5.500	0.200	0.750	1.700	9.350	
39	B39	sqm	1	6.000	0.200	0.750	1.700	10.200	
40	B41	sqm	1	3.350	0.200	0.750	1.700	5.695	
41	B43	sqm	1	30.580	0.450	0.750	1.950	59.631	
42	B44	sqm	1	32.080	0.230	0.450	1.130	36.250	
43	B45	sqm	1	1.000	0.200	0.750	1.700	1.700	
44	B46	sqm	1	1.000	0.200	0.750	1.700	1.700	
45	B47	sqm	1	1.000	0.200	0.750	1.700	1.700	
46	B48	sqm	1	1.000	0.200	0.750	1.700	1.700	
47	B49	sqm	1	30.810	0.450	0.750	1.950	60.080	
48	B50	sqm	1	3.500	0.200	0.750	1.700	5.950	
49	B51	sqm	1	1.000	0.200	0.750	1.700	1.700	
50	B52	sqm	1	1.000	0.200	0.750	1.700	1.700	
51	B53	sqm	1	23.785	0.230	0.450	1.130	26.877	
52	B54	sqm	1	1.000	0.200	0.750	1.700	1.700	
53	B55	sqm	1	1.000	0.200	0.750	1.700	1.700	
54	B56	sqm	1	3.500	0.200	0.750	1.700	5.950	
55	B57	sqm	1	30.810	0.450	0.750	1.950	60.080	
56	B58	sqm	1	1.000	0.200	0.750	1.700	1.700	
57	B59	sqm	1	1.000	0.200	0.750	1.700	1.700	
58	B60	sqm	1	31.180	0.230	0.450	1.130	35.233	
59	B61	sqm	1	1.000	0.200	0.750	1.700	1.700	
60	B62	sqm	1	1.000	0.200	0.750	1.700	1.700	

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMTZ 4554 - Level-04 @ Slab-06 RCC works"

RAR No: RA 49

Roof Beam 06 - Shuttering

S.No	Description	com	Nos	L	W	D	Perimeter	Qty	Remarks
61	B63	sqm	1	30.580	0.450	0.750	1.950	59.631	
62	B64	sqm	1	1.000	0.200	0.750	1.700	1.700	
63	B65	sqm	1	1.000	0.200	0.750	1.700	1.700	
64	B66	sqm	1	23.860	0.230	0.450	1.130	26.962	
65	B67	sqm	1	1.000	0.200	0.750	1.700	1.700	
66	B68	sqm	1	1.000	0.200	0.750	1.700	1.700	
67	B69	sqm	1	5.800	0.230	0.750	1.730	10.034	
68	B70	sqm	1	30.060	0.450	0.750	1.950	58.617	
69	B71	sqm	1	1.000	0.200	0.750	1.700	1.700	
70	B72	sqm	1	1.000	0.200	0.750	1.700	1.700	
71	B73	sqm	1	0.750	0.200	0.750	1.700	1.275	
72	B74	sqm	1	5.350	0.200	0.750	1.700	9.095	
73	B75	sqm	1	23.860	0.230	0.450	1.130	26.962	
74	B76	sqm	1	1.000	0.200	0.750	1.700	1.700	
75	B77	sqm	1	1.000	0.200	0.750	1.700	1.700	
76	B78	sqm	1	6.150	0.150	0.750	1.950	11.993	
77	B80	sqm	1	22.883	0.450	0.750	1.950	44.622	
78	B80-A	sqm	1	7.930	0.600	0.750	2.100	16.653	
79	B81	sqm	1	1.000	0.200	0.750	1.700	1.700	
80	B82	sqm	1	1.000	0.200	0.750	1.700	1.700	
81	B83	sqm	1	32.080	0.230	0.450	1.130	36.250	
82	B84	sqm	1	1.000	0.200	0.750	1.700	1.700	
83	B85	sqm	1	1.000	0.200	0.750	1.700	1.700	
84	B86	sqm	1	30.580	0.450	0.750	1.950	59.631	
85	B88 - Duct Beams	sqm	2	2.550	0.200	0.750	1.700	8.670	
86	B89	sqm	1	5.660	0.230	0.750	1.730	9.792	
87	B90	sqm	1	6.000	0.230	0.750	1.730	10.380	
88	B91	sqm	1	5.770	0.230	0.750	1.730	9.982	
89	B92 - Duct Beam	sqm	1	1.900	0.200	0.750	1.700	3.230	
90	B93 - Duct Beam	sqm	1	1.900	0.200	0.750	1.700	3.230	
91	Ba [300x925]	sqm	4	1.000	0.300	0.925	2.150	8.600	
Total								1763.686 Sqm	

Slab 06 - Shuttering

S.No	Description	com	Nos.	Length	Width	Height	Perimeter	Area	Quantity
Slab Shuttering									
1	Slab-Bottom	Sqm	1					2406.580	2406.580
	Ba [500x925] - Bottom	Sqm	4	1.000	0.300				1.200
2	Slab-Sides	Sqm	1			0.175	235.188		41.158
3	Ducts-Lifts-Staircase-Sides								
	Duct 01	sqm	1			0.175	14.700		2.573
	Duct 02	sqm	1			0.175	11.050		1.934
	Duct 03	sqm	1			0.175	11.050		1.934
	Duct 04	sqm	1			0.175	13.200		2.310
	Duct 05	sqm	1			0.175	12.200		2.135
	Duct 06	sqm	1			0.175	12.200		2.135
	Duct 07	sqm	1			0.175	15.900		2.783
	Duct 08	sqm	1			0.175	15.900		2.783
	Duct 09	sqm	1			0.175	12.200		2.135
	Duct 10	sqm	1			0.175	12.200		2.135
	Duct 11	sqm	1			0.175	13.200		2.310
	Duct 12	sqm	1			0.175	11.050		1.934
	Duct 13	sqm	1			0.175	11.050		1.934
	Duct 14	sqm	1			0.175	14.700		2.573
	Duct 15	sqm	1			0.175	14.700		2.573

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/S SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square-4554 Pvt.Ltd.

Work: " AMTZ-4554 - Level-04 "a" Slab-06 RCC works"

RAR No: RA-49

Roof Beam 06 - Shuttering

S.No	Description	com	Nos	L	W	D	Perimeter	Qty	Remarks
	Duct 16	sqm	1			0.175	6.500		1.138
	Duct 17	sqm	1			0.175	6.100		1.068
	Duct 18	sqm	1			0.175	3.500		0.613
	Duct 19	sqm	1			0.175	7.200		1.260
	Duct 20	sqm	1			0.175	4.700		0.823
	Duct 21	sqm	1			0.175	3.900		0.683
	Duct 22	sqm	1			0.175	8.200		1.435
	Staircase 01	sqm	1			0.175	20.000		3.500
	Lift at Staircase 01	sqm	2	2.000	3.000	0.175	10.000		3.500
	Staircase 02	sqm	1			0.175	19.109		3.344
	Lift at Staircase 02	sqm	2	2.000	3.000	0.175	10.000		3.500
4	Deductions								
	Duct 01	sqm	-1					5.930	-5.930
	Duct 02	sqm	-1					4.520	-4.520
	Duct 03	sqm	-1					4.520	-4.520
	Duct 04	sqm	-1					5.590	-5.590
	Duct 05	sqm	-1					5.090	-5.090
	Duct 06	sqm	-1					5.100	-5.100
	Duct 07	sqm	-1					6.140	-6.140
	Duct 08	sqm	-1					6.140	-6.140
	Duct 09	sqm	-1					5.100	-5.100
	Duct 10	sqm	-1					5.100	-5.100
	Duct 11	sqm	-1					5.600	-5.600
	Duct 12	sqm	-1					4.520	-4.520
	Duct 13	sqm	-1					4.520	-4.520
	Duct 14	sqm	-1					5.930	-5.930
	Duct 15	sqm	-1					2.950	-2.950
	Duct 16	sqm	-1					1.670	-1.670
	Duct 17	sqm	-1					1.720	-1.720
	Duct 18	sqm	-1					0.750	-0.750
	Duct 19	sqm	-1					1.800	-1.800
	Duct 20	sqm	-1					1.200	-1.200
	Duct 21	sqm	-1					0.900	-0.900
	Duct 22	sqm	-1					3.200	-3.200
	Staircase 01	sqm	-1					22.440	-22.440
	Lift at Staircase 01	sqm	-2	2.000	3.000			6.000	-12.000
	Staircase 02	sqm	-1					20.910	-20.910
	Lift at Staircase 02	sqm	-2	2.000	3.000			6.000	-12.000
Total								Sqm	2347.447

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " AMTZ 4554 - Level-04 'a' Slab-06 RCC works"
 RAR No: RA 49

Roof Beam 06 -RCC

S.No	Description	UOM	Nos	L	W	D	Area	Qty	Remarks
1	B1	cum	1	6.050	0.200	0.750	0.150	0.908	
2	B2	cum	1	4.925	0.200	0.750	0.150	0.739	
3	B3	cum	1	4.925	0.200	0.750	0.150	0.739	
4	B4	cum	1	6.000	0.200	0.750	0.150	0.900	
5	B5	cum	1	5.500	0.200	0.750	0.150	0.825	
6	B6	cum	1	5.500	0.200	0.750	0.150	0.825	
7	B8	cum	1	6.000	0.200	0.750	0.150	0.900	
8	B9	cum	1	56.700	0.600	0.750	0.450	25.515	
9	B10	cum	1	0.400	0.200	0.750	0.150	0.060	
10	B11	cum	1	0.100	0.200	0.750	0.150	0.060	
11	B12	cum	1	20.220	0.300	0.750	0.225	1.550	
12	B13	cum	1	27.885	0.230	0.450	0.104	2.886	
13	B14	cum	1	10.220	0.230	0.450	0.104	1.058	
14	B15	cum	1	1.050	0.200	0.750	0.150	0.158	
15	B17	cum	1	46.650	0.600	0.750	0.450	20.993	
16	B17-A	cum	1	9.925	0.150	0.750	0.338	3.350	
17	B19	cum	1	58.470	0.230	0.450	0.104	6.052	
18	B20	cum	1	1.200	0.200	0.750	0.150	0.180	
19	B21	cum	1	55.320	0.600	0.750	0.450	24.894	
20	B22	cum	1	1.200	0.200	0.750	0.150	0.180	
21	B23	cum	1	58.470	0.230	0.450	0.104	6.052	
22	B24	cum	1	55.550	0.600	0.750	0.450	24.998	
23	B25	cum	1	5.150	0.300	0.750	0.225	1.159	
24	B26	cum	1	0.750	0.200	0.750	0.150	0.113	
25	B27	cum	1	9.370	0.230	0.450	0.104	0.970	
26	B28	cum	1	40.581	0.230	0.450	0.104	4.200	
27	B29	cum	1	4.650	0.200	0.750	0.150	0.698	
28	B30	cum	1	0.100	0.200	0.750	0.150	0.060	
29	B31	cum	1	0.400	0.200	0.750	0.150	0.060	
30	B32	cum	1	48.600	0.600	0.750	0.450	21.870	
31	B32-A	cum	1	3.400	0.300	0.750	0.225	0.765	
32	B32-B	cum	1	1.000	0.200	0.750	0.150	0.600	
33	B33	cum	1	6.050	0.200	0.750	0.150	0.908	
34	B34	cum	1	4.925	0.200	0.750	0.150	0.739	
35	B35	cum	1	4.925	0.200	0.750	0.150	0.739	
36	B36	cum	1	6.000	0.200	0.750	0.150	0.900	
37	B37	cum	1	5.500	0.200	0.750	0.150	0.825	
38	B38	cum	1	5.500	0.200	0.750	0.150	0.825	
39	B39	cum	1	6.000	0.200	0.750	0.150	0.900	
40	B41	cum	1	3.350	0.200	0.750	0.150	0.503	
41	B43	cum	1	30.580	0.150	0.750	0.338	10.321	
42	B44	cum	1	32.080	0.230	0.450	0.104	3.320	
43	B45	cum	1	1.000	0.200	0.750	0.150	0.150	
44	B46	cum	1	1.000	0.200	0.750	0.150	0.150	
45	B47	cum	1	1.000	0.200	0.750	0.150	0.150	
46	B48	cum	1	1.000	0.200	0.750	0.150	0.150	
47	B49	cum	1	30.810	0.150	0.750	0.338	10.398	
48	B50	cum	1	3.500	0.200	0.750	0.150	0.525	
49	B51	cum	1	1.000	0.200	0.750	0.150	0.150	
50	B52	cum	1	1.000	0.200	0.750	0.150	0.150	
51	B53	cum	1	23.785	0.230	0.450	0.104	2.462	
52	B54	cum	1	1.000	0.200	0.750	0.150	0.150	
53	B55	cum	1	1.000	0.200	0.750	0.150	0.150	
54	B56	cum	1	3.500	0.200	0.750	0.150	0.525	
55	B57	cum	1	30.810	0.150	0.750	0.338	10.398	
56	B58	cum	1	1.000	0.200	0.750	0.150	0.150	
57	B59	cum	1	1.000	0.200	0.750	0.150	0.150	

For M/s SIMHAA CONSTRUCTIONS

(Signature)
 (KARAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMTZ 4554 - Level-04 (a) Slab-06 RCC works"

RAR No: RA 49

Roof Beam 06 -RCC

S.No	Description	Unit	Nos	L	W	D	Area	Qty	Remarks
58	B60	cum	1	31.180	0.230	0.450	0.104	3.227	
59	B61	cum	1	1.000	0.200	0.750	0.150	0.150	
60	B62	cum	1	1.000	0.200	0.750	0.150	0.150	
61	B63	cum	1	30.580	0.450	0.750	0.338	10.321	
62	B64	cum	1	1.000	0.200	0.750	0.150	0.150	
63	B65	cum	1	1.000	0.200	0.750	0.150	0.150	
64	B66	cum	1	23.860	0.230	0.150	0.104	2.470	
65	B67	cum	1	1.000	0.200	0.750	0.150	0.150	
66	B68	cum	1	1.000	0.200	0.750	0.150	0.150	
67	B69	cum	1	5.800	0.230	0.750	0.173	1.001	
68	B70	cum	1	30.060	0.450	0.750	0.338	10.145	
69	B71	cum	1	1.000	0.200	0.750	0.150	0.150	
70	B72	cum	1	1.000	0.200	0.750	0.150	0.150	
71	B73	cum	1	0.750	0.200	0.750	0.150	0.113	
72	B74	cum	1	5.350	0.200	0.750	0.150	0.803	
73	B75	cum	1	23.860	0.230	0.150	0.104	2.470	
74	B76	cum	1	1.000	0.200	0.750	0.150	0.150	
75	B77	cum	1	1.000	0.200	0.750	0.150	0.150	
76	B78	cum	1	6.150	0.450	0.750	0.338	2.076	
77	B80	cum	1	22.883	0.150	0.750	0.338	7.723	
78	B80-A	cum	1	7.930	0.600	0.750	0.450	3.569	
79	B81	cum	1	1.000	0.200	0.750	0.150	0.150	
80	B82	cum	1	1.000	0.200	0.750	0.150	0.150	
81	B83	cum	1	32.080	0.230	0.150	0.104	3.320	
82	B84	cum	1	1.000	0.200	0.750	0.150	0.150	
83	B85	cum	1	1.000	0.200	0.750	0.150	0.150	
84	B86	cum	1	30.580	0.450	0.750	0.338	10.321	
85	B88 - Duct Beams	cum	2	2.550	0.200	0.750	0.150	0.765	
86	B89	cum	1	5.660	0.230	0.750	0.173	0.976	
87	B90	cum	1	6.000	0.230	0.750	0.173	1.035	
88	B91	cum	1	5.770	0.230	0.750	0.173	0.995	
89	B92 - Duct Beam	cum	1	1.900	0.200	0.750	0.150	0.285	
90	B93 - Duct Beam	cum	1	1.900	0.200	0.750	0.150	0.285	
91	Ba [300x925]	cum	4	1.000	0.300	0.925	0.278	1.110	
Total								268.206 Cum	

Slab 06 - RCC

1	Slab RCC	cum	1			0.175	2406.580	421.152	
2	Slab-Bottom	cum				0.175	5.930	-1.038	
	Deductions	cum	-1			0.175	4.520	-0.791	
	Duct 01	cum	-1			0.175	4.520	-0.791	
	Duct 02	cum	-1			0.175	4.520	-0.791	
	Duct 03	cum	-1			0.175	5.590	-0.978	
	Duct 04	cum	-1			0.175	5.090	-0.891	
	Duct 05	cum	-1			0.175	5.100	-0.893	
	Duct 06	cum	-1			0.175	6.140	-1.075	
	Duct 07	cum	-1			0.175	6.140	-1.075	
	Duct 08	cum	-1			0.175	5.100	-0.893	
	Duct 09	cum	-1			0.175	5.100	-0.893	
	Duct 10	cum	-1			0.175	5.600	-0.980	
	Duct 11	cum	-1			0.175	4.520	-0.791	
	Duct 12	cum	-1			0.175	4.520	-0.791	
	Duct 13	cum	-1			0.175	5.930	-1.038	
	Duct 14	cum	-1			0.175	2.950	-0.516	
	Duct 15	cum	-1			0.175	1.670	-0.292	
	Duct 16	cum	-1			0.175	1.720	-0.301	
	Duct 17	cum	-1			0.175	1.720	-0.301	

For M/s. SIMHAA CONSTRUCTIONS


 KAN RAJU
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: " AMTZ-4554 - Level-04 (a) Slab-06 RCC works"

RAR No: RA 49

Roof Beam 06 -RCC


S.No	Description	Unit	Nos	L	W	D	Area	Qty	Remarks
	Duct 18	cum	-1			0.175	0.750	-0.131	
	Duct 19	cum	-1			0.175	1.800	-0.315	
	Duct 20	cum	-1			0.175	1.200	-0.210	
	Duct 21	cum	-1			0.175	0.900	-0.158	
	Duct 22	cum	-1			0.175	3.200	-0.560	
	Staircase 01	cum	-1			0.175	22.440	-3.927	
	Lift at Staircase 01	cum	-2	2.000	3.000	0.175	6.000	-2.100	
	Staircase 02	cum	-1			0.175	20.910	-3.659	
	Lift at Staircase 02	cum	-2	2.000	3.000	0.175	6.000	-2.100	
Total								393.967 Cum	

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

TOTAL AREA - 21.69 SQ. FT.

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner