



Annex B - Work Completion Report

Company	AMTZ Medpolis Square 801 Pvt Ltd	Name of contractor	A satyanarayana	SI. No. site bills reg.	146
Project/site	AMTZ 801 Pvt Ltd	Nature of work	Electrical & Plumbing	DI. site bills reg.	27-06-2025
Block no.	AMS801	Work done from date	04-06-2025	M-codex bill ID.	
WO no.	NA	Work done to date	16-06-2025	WO issued ?	NA
WO date	NA	Contractor bill no.	NA	GST bill required?	NA
SL No.	Unit/floor no	Details of work		Units	Rate ID
2	Cable laying	Installation of aluminum armored cables -6sqmm		150 mtrs	EL147
3	Cable laying	Installation of aluminum armored cables -16sqmm		200 mtrs	EL147
5	End termination	Termination of aluminum armored cables in panels		4 Nos	EL157
					13,250
				Add GST @	0%
				Total amount including taxes for work done	
				13,250	
Remarks:					
Approved by project manager		Approved by QS team		Approved by Director/E&D team	
Sign: 		Sign: 		Sign: 	
Date: 27/6/25		Date: 27/6/25		Date: 27/6/25	

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

APPROVED BY

27 JUN 2025

K.V.R. APPA RAO
PROJECT MANAGER (MEP)

ESTIMATE SHEET					Approved by:		KVR Apparao	
Company Name:		AMTZ Medpolis Square 801 Pvt Ltd						
Project:		AMTZ 801 Pvt Ltd						
Work Description:		Electrical & Plumbing						
Prepared By		A Dharma Teja						
Date:		27-06-2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Cable laying	Installation of aluminum armored cables -6sqmm	150	mtrs	35	5,250	5,250	
2	Cable laying	Installation of aluminum armored cables -16sqmm	200	mtrs	35	7,000	7,000	
3	End termination	Termination of aluminum armored cables in panels	4	nos	250	1,000	1,000	
						Total	13,250.00	

 27/6/25



MEASUREMENT SHEET										
Company Name:		AMTZ Medpolis Square 801 Pvt Ltd				Approved by:		KVR Apparao		
Project:		AMTZ 801 Pvt Ltd				Sign:				
Work Description :		Booster pump & VTPN to tranformer cable laying works				Work start date:		04-06-2025		
Contractor:		A satyanarayana				Work end date:		16-06-2025		
Prepared By:		A Dharma Teja				Date :		27-06-2025		
			A	B	C	D	E	F=AxBxCxDxG	H=Sum of F	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units	Item Head Total
1	Cable laying	Installation of aluminum armored cables -6sqmm	1	1	1	150	1	150	Nos	150
2	Cable laying	Installation of aluminum armored cables -16sqmm	1	1	1	200	1	200	Nos	200
3	End termination	Termination of aluminum armored cables in panels	1	1	1	4	1	4	Nos	4
									Total	354

[Signature] 27/6/25



Labour Charges
A satyanarayana
AMTZ
Visakhapatnam

Date: 27-06-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Electrical

Towards : Labour Charges

S.No.	Description	Amount
1	Breif description of work: Towards Booster pump & Security VTPN to tranformer cable laying works	5,300.00
	Total amount: 13,250.00	

Amount in words: Five Thousand Three Hundred only /-

Sign: _____

Allowance For Equipment
A satyanarayana
AMTZ
Visakhapatnam

Date: 27-06-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD.
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Electrical

Towards : Allowance For Equipment

S.No.	Description	Amount
1	Breif description of work: Towards Booster pump & Security VTPN to transformer cable laying works	5,300.00
	Total amount:	13,250.00

Amount in words: Five Thousand Three Hundred only /-

Sign: _____

Allowance For Consumables
A satyanarayana
AMTZ
Visakhapatnam

Date: 27-06-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 801 PVT. LTD
Project/Site: AMS801
Location: Visakhapatnam

Type of Work: Electrical

Towards Allowance For Consumables

S.No.	Description	Amount
1	Breif description of work: Towards Booster pump & Security VTPN to tranformer cable laying works	2,650.00
	Total amount: 13,250.00	

Amount in Word: Two Thousand six Hundred Fifty only /-

Sign: _____