

Company	MIRMLLP	Name of contractor	M. Narsingh Rao	Sl. No. site bills reg.		4165		
Project/site	GMR	Nature of work	H-block LB ceiling 1st coat paint	Dt. site bills reg.		05-09-2025		
Block no.	H	Work done from date	26-05-2025	M-codex bill ID.				
WO no.	NA	Work done to date	31-05-2025	WO issued ?	No			
WO date	NA	Contractor bill no.		GST bill required?	No			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	H-block	H-block LB ceiling 1st coat paint	10892.00	sft	PT137	3.00	32,676	
Total							32,676	
Add GST @							18.00%	0
Total amount including taxes for work done							32,676	

Remarks:						
Approved by project manager			Approved by QS team		Approved by Director/E&D team	
Sign:			Sign:		Sign:	
Date:	08/09/25		Date:		Date:	

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET									
Company Name:	MRMLLP								
Project:	Gulmohar Residency							Approved by:	Ahmed Khan
Work Description:	H-block LB ceiling painting							Sign:	
Contractor Name:	M. Narsing Rao								
Prepared By	Ahmed Khan							P.O. No.	
Date:	05-09-2025							P.O. Date:	
S No.	Item Head	Item Description	No's	Length	Width	Total Quantity	Units	Rate	Amount
1	H-block	H-block LB ceiling 1st coat painting	1.00	180.00	40.00	7200.00 sft		3.00	21600.00
		Roof cross beam 1st coat paint	18.00	43.00	2.00	1548.00 sft		3.00	4644.00
		Roof long beam 1st coat paint	3.00	180.00	2.00	1080.00 sft		3.00	3240.00
2	Column	Column 1st coat paint	38.00	7.00	4.00	1064.00 sft		3.00	3192.00
						10892.00 sft			
								Total	32,676
								Add GST @ 18%	-
								Total amount including taxes for work done	32,676
In words: Thirty two thousand six hundred and seventy six rupees only.									

Allowance for Consumables
M. Narsingh Rao
Mallapur
Hyderabad

Date: 05.09.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block LB ceiling and column 1st coat paint
Towards: Bill for Consumables

S No.	Description	Amount
1.	H-block LB ceiling and column 1st coat paint Total Amount = 32,676/- Work done from date 26.05.2025 to date 31.05.2025	Rs. 6,536/-

Amount in words: Six thousand five hundred and thirty six rupees only.

Sign: _____

Allowance for Consumables
M Narsingh Rao
Mallapur
Hyderabad

Date: 05.09.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block LB ceiling and column Primer
Towards: Bill for Equipment

S No.	Description	Amount
1.	H-block LB ceiling and column 1st coat paint Total Amount = 32,676/- Work done from date 26.05.2025 to date 31.05.2025	Rs. 13,070/-

Amount in words: Thirteen thousand seventy rupees only.

Sign: _____

Allowance for Consumables
M Narsingh Rao
Mallapur
Hyderabad

Date: 05.09.2025

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: H-block LB ceiling and column 1st coat paint
Towards: Bill for Labour charges

S No.	Description	Amount
1.	H-block LB ceiling and column 1st coat paint Total Amount = 32,676/- Work done from date 26.05.2025 to date 31.05.2025	Rs. 13,070/-

Amount in words: Thirteen thousand seventy rupees only.

Sign: _____