

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	Simhaa Constructions	Sl. No. site bills reg.	103
Project/site	AMS4554	Nature of work	Civil works for Level 03	Dt. site bills reg.	15-09-2025
Block no.	AMS4554	Work done from date	01-07-2025	M-codex bill ID.	
WO no.	20250829025	Work done to date	28-08-2025	WO issued ?	Yes
WO date	29-08-2025	Contractor bill no.	56	GST bill required?	Yes

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	AMS4554/ Level 03	Brickwork - 150 MM (Fal G)	5313.11	Sft		90.56	4,81,155.24
2	AMS4554/ Level 03	Brickwork - 100 MM (Fal G)	2203.86	Sft		71.24	1,57,002.99
3	AMS4554/ Level 03	Brickwork - 100 MM (AAC)	908.21	Sft		86.78	78,814.46
4	AMS4554/ Level 03	6" Mullions	429.48	Rft		135.24	58,082.88
5	AMS4554/ Level 03	8" Mullions	13.70	Rft		165.43	2,266.39
6	AMS4554/ Level 03	6" Lintels	34.45	Rft		200.45	6,905.50
7	AMS4554/ Level 03	4" Lintels	23.30	Rft		165.43	3,854.52
8	AMS4554/ Level 03	Internal Plastering	19312.86	Sft		43.47	8,39,530.02
9	AMS4554/ Level 03	Staircase ceiling plastering	1230.80	Sft		43.47	53,502.88
10	AMS4554/ Level 03	10mm Bar Anchoring work	464.00	No's		112.72	52,302.08
11	AMS4554/ Level 03	12mm Bar Anchoring work	72.00	No's		162.72	11,715.84
12	AMS4554/ Level 03	16mm Bar Anchoring work	48.00	No's		216.96	10,414.08
							17,55,547
						Add GST @	18%
						Total amount including taxes for work done	
							20,71,545

Remarks:	
Approved by	Approved by QS team
Sign:	Sign:
Date:	Date:

APPROVED BY

15 SEP 2025

VENKATESH

Project Manager

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered in the bill. 5. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director's signature is mandatory. 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET									Approved by:	N. Leela Venkatesh	
Company Name:			AMTZ Medpolis Square 4554 Pvt Ltd								
Project:			AMS4554								
Work Description:			Civil works for Level 03								
Prepared By			N. Leela Venkatesh								
Date:			15-09-2025								
S No.	Unit/Floor no	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks			
1	AMS4554/ Level 03	Brickwork - 150 MM (Fal G)	5313.11	Sft	90.56	481155.24	4,81,155.24				
2	AMS4554/ Level 03	Brickwork - 100 MM (Fal G)	2203.86	Sft	71.24	157002.99	1,57,002.99				
3	AMS4554/ Level 03	Brickwork - 100 MM (AAC)	908.21	Sft	86.78	78814.46	78,814.46				
4	AMS4554/ Level 03	6" Mullions	429.48	Rft	135.24	58082.88	58,082.88				
5	AMS4554/ Level 03	8" Mullions	13.70	Rft	165.43	2266.39	2,266.39				
6	AMS4554/ Level 03	6" Lintels	34.45	Rft	200.45	6905.50	6,905.50				
7	AMS4554/ Level 03	4" Lintels	23.30	Rft	165.43	3854.52	3,854.52				
8	AMS4554/ Level 03	Internal Plastering	19312.86	Sft	43.47	839530.02	8,39,530.02				
9	AMS4554/ Level 03	Staircase ceiling plastering	1230.80	Sft	43.47	53502.88	53,502.88				
10	AMS4554/ Level 03	10mm Bar Anchoring work	464.00	No's	112.72	52302.08	52,302.08				
11	AMS4554/ Level 03	12mm Bar Anchoring work	72.00	No's	162.72	11715.84	11,715.84				
12	AMS4554/ Level 03	16mm Bar Anchoring work	48.00	No's	216.96	10414.08	10,414.08				
									Total	17,55,547	




MEASUREMENT SHEET													
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd				Approved by:		N. Leela Venkatesh					
Project:		AMS4554				Sign:							
Work Description :		Civil works for Level 03				Work start date:		01-07-2025					
Contractor:		Simhaa Constructions				Work end date:		28-08-2025					
Prepared By:		Leela Venkatesh				Date :		15-09-2025					
			A	B	C	D	E	F=AxBxCxD*G		H=Sum of F			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units	Item Head Total			
1	Civil Works	Brickwork - 150 MM (Fal G)	1.00	1.00	1.00	-	-	5313.11	Sft	5,313.11			
2	Civil Works	Brickwork - 100 MM (Fal G)	1.00	1.00	1.00	-	-	2203.86	Sft	2,203.86			
3	Civil Works	Brickwork - 100 MM (AAC)	1.00	1.00	1.00	-	-	908.21	Sft	908.21			
4	Civil Works	6" Mullions	1.00	1.00	1.00	-	-	429.48	Rft	429.48			
5	Civil Works	8" Mullions	1.00	1.00	1.00	-	-	13.70	Rft	13.70			
6	Civil Works	6" Lintels	1.00	1.00	1.00	-	-	34.45	Rft	34.45			
7	Civil Works	4" Lintels	1.00	1.00	1.00	-	-	23.30	Rft	23.30			
8	Civil Works	Internal Plastering	1.00	1.00	1.00	-	-	19312.86	Sft	19,312.86			
9	Civil Works	Staircase ceiling plastering	1.00	1.00	1.00	-	-	1230.80	Sft	1,230.80			
10	Civil Works	10mm Bar Anchoring work	1.00	1.00	1.00	-	-	464.00	No's	464.00			
11	Civil Works	12mm Bar Anchoring work	1.00	1.00	1.00	-	-	72.00	No's	72.00			
12	Civil Works	16mm Bar Anchoring work	1.00	1.00	1.00	-	-	48.00	No's	48.00			
									TOTAL	7,127.91			



Tax Invoice

e-Invoice



IRN : 39e00a171c8b759dc63ff3c253a9c4217766b6b68ba898a-15653787e76103646
 Ack No : 112526570157725
 Ack Date : 3-Sep-25

Simhaa Constructions (2025-26)

Plot No. 2, Block-B, Auto Nagar
 Visakhapatnam
 GSTIN/UIN : 37ABMFS6706L1ZJ
 State Name : Andhra Pradesh, Code : 37
 E-Mail : simhaaconstructions@rediffmail.com
 Buyer (Bill to)

AMTZ Medpolis Square 4554 Pvt. Ltd

VM Steel Project Town Ship Sub Post Office
 Ground, Plot No. D1-56, HUB Building, AMTZ Campus,
 Pragathi Maidan, Visakhapatnam
 GSTIN/UIN : 37AAXCA5420G1ZG
 State Name : Andhra Pradesh, Code : 37

Invoice No.

56

Dated

2-Sep-25

Delivery Note

Mode/Terms of Payment

Reference No. & Date

SC/AMS/4554/RA 61 dt. 2-Sep-25

Other References

Buyer's Order No.

20250829025

Dated

29-Aug-25

Dispatch Doc No.

Delivery Note Date

Dispatched through

Destination

Terms of Delivery

Sl No	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	Contract Receipt (2025-26) RA 61 for Civil Constructions of RCC Building at AMTZ Medpolis Square 4554 Visakhapatnam. (Civil Works for Level03/slab05 For Amtz 4554)	995415				17,55,260.00
	CGST - Output 9%				9 %	1,57,973.40
	SGST - Output 9%				9 %	1,57,973.40
	Total					₹ 20,71,206.80

Amount Chargeable (in words)

E. & O E

INR Twenty Lakh Seventy One Thousand Two Hundred Six and Eighty paise Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
995415	17,55,260.00	9%	1,57,973.40	9%	1,57,973.40	3,15,946.80
Total	17,55,260.00		1,57,973.40		1,57,973.40	3,15,946.80

Tax Amount (in words) : **INR Three Lakh Fifteen Thousand Nine Hundred Forty Six and Eighty paise Only**

Remarks:

RA 61 for Civil Constructions of RCC Building at AMTZ
 Medpolis Square 4554 Visakhapatnam (Civil Works for
 Level 03 / Slab 05 for Amtz 4554)

This is a Computer Generated Invoice



Authorised Signatory

Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ,
Visakhapatnam

RA - 61



SIMHAA CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS

RA 61

DATE: 02.09.2025

Name of the work: Civil works for Construction of RCC building at AMTZ Medpolis Square 4554, Visakhapatnam.

Name of the Contractor : M/s Simhaa Constructions

P. O Number : 20250829025, on Dt: 29 Aug 2025

" Civil works for Level 03/slab 05 for AMTZ 4554. "


Sl. NO	Item Name	Uom	P.O Qty	Rate	up to Previous	QUANTITY This Bill Qty	Total	Total Value of Work	Amount up to Previous	Present Bill
1	CONST - CIVIL 9891 - Construction - Civil - - -Miscellaneous - LS Works include: BW_6" {5294 sft @ 90.56rs}, BW_4" {2,204 sft @ 71.24 rs}, BW_4" AAC {909 sft @ 86.78 rs}, Internal Plastering {20,537 sft @ 43.47.00 rs}, Mullions_6" {430 rft @ 135.24 rs}, Mullions_8" {14 rft @ 165.43 rs}, Lintel_6" {35rft @ 200.45 rs}, Lintel_4" {24 rft @ 165.43 rs}, Anchoring Works_10mm {464 no's @ 112.72 rs}, Anchoring Works_12mm {144 no's @ 162.72rs}, Anchoring works_16mm {96 no's @ 216.96 rs}.	L.S	100	17552.60	-	100.000	100.000	17,55,260.00	-	17,55,260.00
Total								1755260.00	-	1755260.00

Total Value of present Bill 1755260.00

Add GST @ 18% 315946.80

Total 2071206.80

{ Amount In Words : Twenty Lakhs Seventy One Thousand Two Hundredend Six Rupees and Eight Zero Paise Only }



Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

SUMMARY

Sl. NO	Description of Item	UOM	Qty	Rate	Amount	Remarks
1	150 mm Brickwork- Fal G	Sft	5313.11	90.56	481168.52	
2	100 mm Brickwork - Fal G	Sft	2203.86	71.24	157008.50	
3	100 mm Brickwork - AAC	Sft	908.21	86.78	78818.10	
4	6" Mullions	Rft	429.48	135.24	58082.88	
5	8" Mullions	Rft	13.70	165.43	2266.36	
6	6" Lintels	Rft	34.45	200.45	6905.33	
7	4" Lintels	Rft	23.30	165.43	3854.46	
8	Internal Plastering	Sft	19312.86	43.47	839530.02	
9	Staircase Ceiling plastering	Sft	1230.80	43.47	53502.88	
10	10mm Bar Anchoring work	No's	464.00	112.72	52300.92	
11	12mm Bar Anchoring work	No's	72.00	162.72	11715.84	
12	16mm Bar Anchoring work	No's	48.00	216.96	10414.08	

Total Taxable Value - As per Work Done 1755567.88

Total Taxable Value -As Per WO 1755260.00

Measurable Qty of Work Unit 100.00 C/o to Abstract



Rajendra B

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
1	150mm Brickwork	Grid E - 01 to 07							
		Duct Inner Wall up to TB Bottom Lvl	31.415		3.000	1	94.245	Sqm	
		Deduct Mullions 150x150	0.150		3.000	-11	-4.950	Sqm	
		Deduct Mullions 200x150	0.200		3.000	-1	-0.600	Sqm	
		Grid A - 01 to 7							
	150mm wall	Duct Inner Wall - up to TB Bottom Lvl	26.865		3.000	1	80.595	Sqm	
		Staircase - South Wall - 6" wall	3.400		4.475	1	15.215	Sqm	
		MLB	3.400		0.450	-1	-1.530	Sqm	
		Deduct S16	3.400		1.200	-1	-4.080	Sqm	
		Deduct Mullions 150x150	0.150		3.000	-9	-4.050	Sqm	
		Passenger Lift	2.000		4.175	1	8.350	Sqm	
		FR Lift	2.000		4.175	1	8.350	Sqm	
		Grid 1- A to E (Excl. Duct)							
	Construction & Dismantling due to Changes in Dwg (Rev Dwgs)	A to B	7.925		1.000	1	7.925	Sqm	
		B to C	5.100		1.000	1	5.100	Sqm	
		Inbetween Mullions	0.400		1.000	1	0.400	Sqm	
		Deduct Mullion (150x150)-02 no's	0.150	0.150	1.000	-2	-0.300	Sqm	
		Wall up to Tie Beam Lvl	1.515		4.175	1	6.325	Sqm	
		Duct Inner Wall - up to TB Bottom Lvl	1.205		3.000	1	3.615	Sqm	
		Deduct Mullion (150x150)-02 no's up to Tie beam Lvl	0.150	0.150	3.000	-2	-0.900	Sqm	
	Construction & Dismantling due to Changes in Dwg (Rev Dwgs)	C to D	6.580		1.000	1	6.580	Sqm	
		Inbetween Mullions	0.400		1.000	1	0.400	Sqm	
		Deduct Mullion (150x150)-02 no's	0.150	0.150	1.000	-2	-0.300	Sqm	
	Construction & Dismantling due to Changes in Dwg (Rev Dwgs)	Duct Inner Wall - up to TB Bottom Lvl	1.245		3.000	1	3.735	Sqm	
		D to E-South side	4.550		1.000	1	4.550	Sqm	
		D to E- North side	1.200		3.000	1	3.600	Sqm	
		Grid 7- A to E (East)							
		E7 - Duct Inner Wall - up to TB Bottom Lvl	0.650		3.000	1	1.950	Sqm	
		D7 - Duct Inner Wall - up to TB Bottom Lvl	2.105		3.000	1	6.315	Sqm	
		A7 - Duct Inner Wall - up to TB Bottom Lvl	0.650		3.000	1	1.950	Sqm	
		Deduct Mullion (150x150)-4 no's	0.150	0.150	3.000	-4	-1.800	Sqm	
		N-E Block Internal BW							
		Walls Along E-E axis							
		Outer L wall @ North - Fire Tower to PHE Shaft	8.100		4.475	1	36.248	Sqm	
		Deduct FD2B(1.80x2.40)-01	1.800		2.550	-1	-4.590	Sqm	
		Deduct OP at FHS Shaft above 1.20m	1.200		3.275	-1	-3.930	Sqm	
		Outer L wall @ South - Staircase Wall - Double wall	2.400		4.475	2	21.480	Sqm	



Signature

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554,"
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		Deduct MLB	2.400		0.450	-2	-2.160	Sqm	
		Outer L wall @ North - Fire Tower to Elec Shaft	6.400		4.475	1	28.640	Sqm	
		Deduct FD2B [1.80x2.40]-01	1.800		2.550	-1	-4.590	Sqm	
		Deduct Shaft Opening above 1.20m to RB Btm	3.000		3.275	-1	-9.825	Sqm	
		PHF - Shaft Wall - @ South	1.500		4.475	1	6.713	Sqm	
		PHF - Shaft Wall - @ West	3.200		4.475	1	14.320	Sqm	
		deduct OP -0.90x2.40	0.900		2.550	-1	-2.295	Sqm	
		Walls Along 1-1 axis							
		Wall @ grid 5-5	4.850		4.475	1	21.704	Sqm	
		Wall in b/w Toilet Exhaust & FHS Shaft	0.850		4.475	1	3.804	Sqm	
		FHS Shaft - @ East Wall	0.850		1.200	1	1.020	Sqm	
		Wall in b/w - Fire Tower & Stair	6.300		4.475	1	28.193	Sqm	
		Deduct FD2B [1.20x2.40]-01	1.200		2.550	-1	-3.060	Sqm	
		Elec Shaft Wall @ East side	0.800		4.475	1	3.580	Sqm	
		grid 6-D to D'	4.880		4.475	1	21.838	Sqm	
		Deduct Mullions [1.50x1.50]-05	0.150	0.150	2.400	-5	-1.800	Sqm	
		S-W Block Internal BW							
		Walls Along A-A axis							
		Outer L wall @ North	5.350		4.475	1	23.941	Sqm	
		Deduct FD [1.80x2.40]-01	1.800		2.550	-1	-4.590	Sqm	
		Wall in b/w - Elec & FHS shaft	0.750		4.475	1	3.356	Sqm	
		Wall in b/w - Elec & PHF shaft	0.650		4.475	1	2.909	Sqm	
		Walls Along 2-2 axis							
		Wall at Grid 2	6.000		4.475	1	26.850	Sqm	
		Wall in b/w - Stair & Lobby	3.500		4.475	1	15.663	Sqm	
		Deduct FD [1.20x2.150]-01	1.200		2.300	-1	-2.760	Sqm	
		Wall in b/w - Lift Lobby & Shaft	3.500		4.475	1	15.663	Sqm	
		Deduct HC [0.90x1.20]-01	0.900		1.350	-1	-1.215	Sqm	
		Outer Wall @ East	6.195		4.475	1	27.723	Sqm	
		Deduct Shaft Opening above 1.20m to RB Btm	2.300		3.275	-1	-7.533	Sqm	
		Deduct OP [0.90x2.5]-01	0.900		2.650	-1	-2.385	Sqm	
Total Qty in Sqm							493.600		
Total Qty in Sft							5,313.105	Sft	

2	100mm Brickwork	Grid A - 01 to 7							
	100mm wall	Staircase - South Wall - 2nd wall	3.400		4.475	1	15.215	Sqm	
	100mm wall	MLB	3.400		0.450	-1	-1.530	Sqm	
	100mm wall	Deduct ST6	3.400		1.200	-1	-4.080	Sqm	
		N-E Block Internal BW							



Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554,"
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
	100mm wall	Staircase - North wall (double wall)	2.400		4.475	2	21.480	Sqm	
	100mm wall	Staircase - South wall (at Column)	1.000		4.475	1	4.475	Sqm	
		Walls Along E-E axis							
		Partition Wall @ Women & Men Toilet	1.000		5.225	2	10.450	Sqm	
		Partition Wall @ Men Toilet	2.205		5.225	1	11.521	Sqm	
		Deduct [0.75 x 2.10]-01	0.750		2.250	-1	-1.688	Sqm	
		Outer L wall @ North	6.150		4.475	1	27.521	Sqm	
		Deduct GD2G [1.50x2.40]-01	1.500		2.550	-1	-3.825	Sqm	
		Offset Walls @ GD2G	0.400		5.225	2	4.180	Sqm	
		Wall @ HWC/Ante Room	5.950		5.225	1	31.089	Sqm	
		Deduct ND [0.90x2.40]-02 no's	0.900		2.550	-2	-4.590	Sqm	
		Outer L wall @ South	7.400		4.475	1	33.115	Sqm	
		Walls Along I-I axis							
		Outer S wall @ West	6.600		5.225	1	34.485	Sqm	
		Wall in b/w- HWC & Ante Room	2.050		5.225	1	10.711	Sqm	
		Deduct ND-1 [1.10x2.40]-01 no's	1.100		2.550	-1	-2.805	Sqm	
		Wall in b/w- Women & Men	4.250		4.475	1	19.019	Sqm	
Total Qty in Sqm							204.744		
Total Qty in Sft							2,203.860	Sft	

3	100mm AAC [600x100x200] Brickwork AAC	Grid E - 01 to 07 Wall in b/w Ducts - above Tie Beam	25.300		1.175	1	29.728	Sqm	
	AAC	Grid A - 01 to 7 Wall in b/w Ducts - above Tie Beam	22.000		1.175	1	25.850	Sqm	
	AAC	Grid 7- A to E (East) Wall in b/w Ducts - above Tie Beam - D to E	6.545		1.025	1	6.709	Sqm	
		C to D	6.450		1.025	1	6.611	Sqm	
		B to C	7.825		1.025	1	8.021	Sqm	
		A to B	7.275		1.025	1	7.457	Sqm	
Total Qty in Sqm							84.375		
Total Qty in Sft							908.211	Sft	

3	Mullions [150x150]	N-E Block Internal BW FD2B [1.80x2.40]-02*2	2.400			4	9.600	Rmt	
		FD2B [1.80x2.40]-01*1	2.400			1	2.400	Rmt	
		S-W Block Internal BW FD [1.20x2.150]-01*01	2.150			1	2.150	Rmt	
		FD [1.80x2.40]-01*02	2.400			2	4.800	Rmt	
		Mullions at grid E @ Ducts	4.175			11	45.925	Rmt	



Rajendra

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		Mullions at grid A @ Ducts	4.175			9	37.575	Rmt	
		Mullions at grid 1E-1A	1.000			4	4.000	Rmt	
		Mullions at grid 1E-1A	4.175			2	8.350	Rmt	
		Mullions at grid 7E-7A	4.025			4	16.100	Rmt	
Total Qty in Rmt							130.900		
Total Qty in Rft							429.483	Rft	

3	Mullions [2000x150]	Mullions at grid E @ Ducts	4.175			1	4.175	Rmt	
---	----------------------	----------------------------	-------	--	--	---	-------	-----	--

Total Qty in Rmt 4.175

Total Qty in Rft 13.698 Rft

4	Lintels [150mm wide]	N-E Block Internal BW							
		FD2B [1.80x2.40]-02	1.800			2	3.600		
		[1.20x2.40]	1.350			1	1.350		
		at FHS Shaft	1.200			1	1.200		
		S-W Block Internal BW							
		FD2B [1.80x2.40]-01	1.800			1	1.800		
		[1.20x2.40]	1.350			1	1.350		
		at PHE Shaft	1.200			1	1.200		

Total Qty in Rmt 10.500

Total Qty in Rft 34.451 Rft

5	Lintels [100mm wide]	ND [0.90x2.40]-02 no's	1.300			2	2.600		
		Toilet Door [0.75 x 2.10]-01	1.000			1	1.000		
		ND-1 [1.10x2.40]-01 no's	1.500			1	1.500		
		IH [0.85x1.20]-01+01-02	1.000			2	2.000		

Total Qty in Rmt 7.100

Total Qty in Rft 23.295 Rft

6	Internal Plastering	Internal Plastering up to Tie Beam Level Only							
		grid E-01 to 07	62.700		3.300	1	206.910		
		column Sides-05*2	0.750		4.475	10	33.563		
		S6 [4.4x3.0]-05 no's	4.400		3.000	-5	-66.000		
		Add Jambs	10.400	0.150		5	7.800		
		S16 [3.3x3.0]-01 no's	3.300		3.000	-1	-9.900		
		Add Jambs	9.300	0.150		1	1.395		
		Tie beam Top Plaster @ Duct Portion							
		grid E1 Duct	4.400	0.150		1	0.660		
		grid E2 Duct	3.600	0.150			0.540		



Signature

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ-4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		grid E3 Duct	0.950	0.150		1	0.143		
			2.775	0.150		1	0.416		
		grid E4 Duct	2.375	0.150		1	0.356		
			2.425	0.150		1	0.364		
		grid E5 Duct	2.725	0.150		1	0.409		
			1.575	0.150		1	0.236		
		grid E6 Duct	3.575	0.150		1	0.536		
			0.725	0.150		1	0.109		
		grid E7 Duct	4.350	0.150		1	0.653		
		grid A-01 to 2	10.100		3.300	1	33.330		
		column Sides-01*1	0.700		4.475	1	3.133		
		S6 [4.4x3.0]-01 no's	4.400		3.000	-1	-13.200		
		Add Jambs	10.400	0.150		1	1.560		
		Tie beam Top Plaster @ Duct Portion	4.400	0.150		1	0.660		
		grid A-03 to 7	43.350		3.300	1	143.055		
		S6 [4.4x3.0]-04 no's	4.400		3.000	-4	-52.800		
		Add Jambs	10.400	0.150		1	1.560		
		Tie beam Top Plaster @ Duct Portion							
		grid A3 Duct	0.575	0.150		1	0.086		
			2.775	0.150		1	0.416		
		grid A4 Duct	2.375	0.150		1	0.356		
			2.425	0.150		1	0.364		
		grid A5 Duct	2.725	0.150		1	0.409		
			1.575	0.150		1	0.236		
		grid A6 Duct	3.575	0.150		1	0.536		
			0.725	0.150		1	0.109		
		grid A7 Duct	4.350	0.150		1	0.653		
		column Sides-03*2+1	0.750		4.475	7	23.494		
		grid 1- A to F							
		grid 1-C Duct	1.055		3.300	1	3.482		
			1.090		3.300	1	3.597		
		Wall up to Tie Beam 1x1	1.515		3.300	1	5.000	Sqm	
		column Sides-03*2	0.750		4.475	6	20.138		
		column Sides-02*1	0.750		4.475	2	6.713		
		grid 7- A to F	35.700		3.450	1	123.165		
		Deduct Opening							
		grid 7-A to B	7.275		3.000	-1	-21.825		
		Add Jambs	13.275	0.200		1	2.655		
		grid 7- B to C	7.825		3.000	-1	-23.475		
		Add Jambs	13.825	0.200		1	2.765		
		grid 7- C to D	6.450		3.000	-1	-19.350		
		Add Jambs	12.450	0.200		1	2.490		



Signature

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		grid 7- D to E	6.550		3.000	-1	-19.650		
		Add Jambs	12.550	0.200		1	2.510		
		Column Sides-3*2	0.900		4.475	6	24.165		
		Tie beam Top Plaster @ Duct Portion							
		grid 7-D Duct	1.225	0.200		1	0.245		
			0.575	0.200		1	0.115		
		grid 7-A Duct	0.500	0.200		1	0.100		
		grid 7-E Duct	0.500	0.200		1	0.100		
		Internal Columns till RB Btm	0.924	0.900	4.475	13	212.222		
		N-E Block							
		Walls Along F-E axis							
		Outer L wall @ North	18.150		5.225	1	94.834	Sqm	
		Deduct FD2B[1.80x2.40]-01	1.800		2.400	-0.5	-2.160	Sqm	
		Deduct OP at Elec Shaft above 1.20m	1.600		3.275	-0.5	-2.620	Sqm	
		Deduct GD2G[1.50x2.40]-01	1.500		2.400	-0.5	-1.800	Sqm	
		Offset Walls # GD2G	0.400		5.225	4	8.360	Sqm	
		Outer L wall @ South	18.680		5.225	1	97.603	Sqm	
		Deduct FD2B[1.80x2.40]-01	1.800		2.400	-0.5	-2.160	Sqm	
		Dedu Shaft Opening above 1.20m to RB Btm	3.000		3.275	-0.5	-4.913	Sqm	
		Walls Along I-I axis							
		East Wall @ grid 6	6.980		5.225	1	36.471	Sqm	
		column offsets	0.150		5.225	1	0.784	Sqm	
			0.750		5.225	1	3.919	Sqm	
		West Side wall @ grid 4 side	6.900		5.225	1	36.053	Sqm	
		Staircase Hall	6.400	3.400	5.400	1	105.840	Sqm	
		Deduct FD2B[1.20x2.40]-01	1.200		2.400	-0.5	-1.440	Sqm	
		Fire Tower	6.500	3.200	5.225	1	101.365	Sqm	
		Deduct FD2B[1.20x2.40]-02	1.200		2.400	-1	-2.880	Sqm	
		deduct Lift Openings	2.000		4.475	-2	-17.900	Sqm	
		ELIS Shaft [0.85x1.40]	0.850	1.400	5.400	1	16.740	Sqm	
		ELFC Shaft [0.85x1.60]	0.850	1.600	5.400	1	26.460	Sqm	
		Deduct OP at Elec Shaft above 1.20m	1.600		3.275	-0.5	-2.620	Sqm	
		Shaft [3.0x0.85]	3.000	0.850	5.400	1	41.580	Sqm	
		Dedu Shaft Opening above 1.20m to RB Btm	3.000		3.275	-0.5	-4.913	Sqm	
		PHE Shaft [3.15x1.30]	3.150	1.300	5.400	1	48.060	Sqm	
		deduct OP-0.90x2.40	0.900		2.400	-0.5	-1.080	Sqm	
		Men Toilet [3.45 x 4.25]	4.250	3.450	5.225	1	80.465	Sqm	
		Deduct [0.75 x 2.10] - 01	0.750		2.100	-0.5	-0.788	Sqm	
		Deduct ND [0.90x2.40]-01nos	0.900		2.400	-0.5	-1.080	Sqm	
		WC Inside [0.920x1.20]	0.920	1.200	5.225	1	22.154	Sqm	
		Deduct [0.75 x 2.10] - 01	0.750		2.100	-0.5	-0.788	Sqm	



Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		Ante Room [2.05x3.70]	2.050	3.700	5.225	1	60.088	Sqm	
		Deduct ND [0.90x2.40]-02 no's	0.900		2.400	-1	-2.160	Sqm	
		Deduct GD2G[1.50x2.40]-01	1.500		2.400	-0.5	-1.800	Sqm	
		ND-1 [1.10x2.40]-01 no's	1.100		2.400	-0.5	-1.320	Sqm	
		Women Toilet [3.55x2.45]	3.550	2.450	5.225	1	62.700	Sqm	
		Deduct ND [0.90x2.40]-01 no's	0.900		2.400	-0.5	-1.080	Sqm	
		Partition Wall @ Women Toilet	1.000		5.225	2	10.450	Sqm	
		HWC [2.05x2.05]	2.050	2.050	5.225	1	42.845	Sqm	
		ND-1 [1.10x2.40]-01 no's	1.100		2.400	-0.5	-1.320	Sqm	
		Partition Wall @ men Toilet	1.000		5.225	2	10.450	Sqm	
		S-W Block							
		Outer Periphery							
		North Face	9.330		5.225	1	48.749	Sqm	
		Deduct FD2B[1.80x2.40]-01	1.800		2.400	-0.5	-2.160	Sqm	
		West wall face	7.050		5.225	1	36.836	Sqm	
		column offsets	0.150		5.225	1	0.784	Sqm	
			0.750		5.225	1	3.919	Sqm	
		East wall face	6.950		5.225	1	36.314	Sqm	
		Deduct Elec Shaft OP	2.300		3.275	-1	-7.533	Sqm	
		Add Jambs	11.150	0.150		1	1.673	Sqm	
		Deduct PHE OP [0.90x2.5]-01	0.900		2.500	-0.5	-1.125	Sqm	
		Staircase Hall [3.40 x 6.70]	6.700	3.400	5.400	1	109.080	Sqm	
		Deduct FD2B[1.50x2.40]-01	1.500		2.400	-0.5	-1.800	Sqm	
		Deduct St6[2.20x1.20]-01	3.300		1.200	-1	-3.960	Sqm	
		Add Jambs	9.000	0.150		1	1.350	Sqm	
		Lift Lobby [4.20 x 3.50]	4.200	3.500	5.225	1	21.945	Sqm	
		Deduct FD2B[1.50x2.40]-02	1.500		2.400	-1	-3.600	Sqm	
		Deduct IH [0.85x1.20]-01	0.850		1.200	-0.5	-0.510	Sqm	
		deduct Lift Openings	2.000		4.475	-2	-17.900	Sqm	
		EIS Shaft [0.75x1.00]	1.000	0.750	5.400	1	18.900	Sqm	
		Deduct IH [0.85x1.20]-01	0.850		1.200	-0.5	-0.510	Sqm	
		Elec Shaft [2.30x0.75]	2.300	0.750	5.400	1	32.940	Sqm	
		Deduct Shaft OP	2.300		3.275	-1	-15.065	Sqm	
		Add Jambs	11.150	0.150		1	1.673	Sqm	
		PHE Shaft [2.30x0.65]	2.300	0.650	5.400	1	31.860	Sqm	
		Deduct PHE OP [0.90x2.5]-01	0.900		2.500	-0.5	-1.125	Sqm	
	Tie beam Top offset Plastering @ AAC Masonry	Grid E - 01 to 07							
	AAC	Wall in b/w Duets - above Tie Beam	25.300	0.050		1	1.265	Sqm	
		Grid A - 01 to 7							
	AAC	Wall in b/w Duets - above Tie Beam	22.000	0.050		1	1.100	Sqm	
		Grid 7- A to E (East)							



Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
	AAC	Wall in b/w Ducts - above Tie Beam - D to E	6.545	0.050		1	0.327	Sqm	
		C to D	6.450	0.050		1	0.323	Sqm	
		B to C	7.825	0.050		1	0.391	Sqm	
		A to B	7.275	0.050		1	0.364	Sqm	
Total Qty in Sqm							1794.21		
Total Qty in Sft							19312.86	Sft	

7	Anchoring & Lockset	10 mm dia	Dia	No.of Bars	No.of Members		Total Qty		
	Mullions [150x150]	N-E Block Internal BW							
		FD2B[1.50x2.40]-02*2	10mm bars	4	4		16.00	No's	
		FD2B[1.50x2.40]-01*1	10mm bars	4	1		4.00	No's	
		S-W Block Internal BW							
		FD[1.50x2.150]-01*01	10mm bars	4	1		4.00	No's	
		FD[1.80x2.40]-01*02	10mm bars	4	2		8.00	No's	
		Mullions at grid E @ Ducts	10mm bars	4	12	4	192.00	No's	
		Mullions at grid A @ Ducts	10mm bars	4	9	4	144.00	No's	
		Mullions at Grid 1A-1E	10mm bars	4	3	4	48.00	No's	
			10mm bars	4	4	1	16.00	No's	
		Lintel at FD - @ Staircase Hall	10mm bars	4	2	4	32.00	No's	
Total Qty in No's							464.00	No's	

8	Anchoring & Lockset	12 mm dia	Dia	No.of Bars	No.of Members		Total Qty		
		Anchoring for Tie Beam at Grid E	12mm bars	3	6	2	36.00	No's	
		Anchoring for Tie Beam at Grid A	12mm bars	3	6	2	36.00	No's	
Total Qty in No's							72.00	No's	

9	Anchoring & Lockset	16 mm dia	Dia	No.of Bars	No.of Members		Total Qty		
		Anchoring for Tie Beam at Grid E	16mm bars	2	6	2	24.00	No's	
		Anchoring for Tie Beam at Grid A	16mm bars	2	6	2	24.00	No's	
Total Qty in No's							48.00	No's	

8	Ceiling Plastering @ Staircase	Staircase 1	L	W	Area	No's	Qty		
		Flight-I&II+Landing-Typical 2 nos - Bottom Surface	6.989	1.600		2	22.365	Sqm	
		Sides-1			1.950	2	3.899	Sqm	1949673
		Sides-2			0.957	2	1.914	Sqm	957173
		Flight-III&IV+Landing-Typical 2 nos - Bottom Surface	6.989	1.600		2	22.365	Sqm	
		Sides-1			1.950	2	3.899	Sqm	1949673



B. Jyothi

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " Civil works for Level 03/slab 05 for AMTZ 4554."
 RAR No: 61

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		Side-2			0.920	2	1.839	Sqm	919673
		Landing	2.220	0.200		2	0.888	Sqm	
		Landing	2.050	0.200		2	0.820	Sqm	
		Staircase II							
		Flight-I&III+Landing-Typical 2 nos - Bottom Surface	6.789	1.600		2	21.725	Sqm	
		Side-1			1.900	2	3.799	Sqm	1899673
		Side-2			0.920	2	1.839	Sqm	919673
		Flight-II&IV+Landing-Typical 2 nos - Bottom Surface	6.789	1.600		2	21.725	Sqm	
		Side-1			1.900	2	3.799	Sqm	1899673
		Side-2			0.919	2	1.839	Sqm	919394
		Landing	2.020	0.200		2	0.808	Sqm	
		Landing	2.050	0.200		2	0.820	Sqm	
Total Qty in Sqm							114.34		
Total Qty in Sft							1230.80	Sft	



Rajendra B

Byg the 20

[illegible]