

100

KS: _____

_____ by project manager _____

APPROVED BY
24/5/2015
ASSISTANT MANAGER

This sheet replaces inspection report and advice for amount greater than 10k QS manager and directors (MR) Sachin (for Viva) and Arvind Kumar (for I email 11. Contractors must submit original bills a

[illegible][illegible]

ESTIMATE SHEET							Approved By	
Company Name:	Manilal Modi Memorial						Sai kumar	
Project:	MCMET							
Work Description:	VDF Flooring							
Prepared By	Praveen.K							
Bill Date:	24-09-2025							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
	MCMET							
	1 Ground floor	VDF Flooring	8956.00	sft	8.00	71,648.00		
							71,648.00	

MEASUREMENT SHEET

Company Name:		Manilal Modi Memorial		Approved by:		Sai kumar Reddy															
Project:		MCMET		Sign:																	
Work Description :		VDF Flooring labours		Date :		20-08-2025															
Contractor:		SPV Constructions																			
Prepared By:		K.Praveen																			
		A		B		C		D		E=AxBxCxD		F		G		H=FxG					
S No.		Item Head		Item Description		Length		Width		Height		No's		Quantity in sqm		Total Quantity in sft		Rate		Total Amount	
		1 Silt floor		VDF Flooring		31.70		28.50		1.00		1.00		903.45							
		Deductions		2 lifts		3.00		2.45		1.00		2.00		14.70							
				Electrical room		7.00		2.00		1.00		1.00		14.00							
				Columns		2.40		1.00		1.00		12.00		28.80							
				Existing walls		68.00		0.20		1.00		1.00		13.60							
														832.35		8956.09		8.00		71,649	

820

8534.

APPROVED BY
20 AUG 2025
S UMESH KANNA
ENGINEER (Q.S.)

APPROVED BY
20 AUG 2025
SAI KUMAR
ASST PROJECT MANAGER
MCMET

APPROVED BY
20 AUG 2025
SOHAM MODI



Tin No.: 36761821991

S.P.N.CONSTRUCTIONS

Spl. In : Industrial VDF Flooring, C.C.Roads,
Parking Area Building Terasas, Groove Cutting, Civil Contractors

6-4-74/502, Plot No. 116 & 117, Sai Towers, Phase-IV, TV Colony (CBI Colony), Hayathnagar, Vanasthalipuram, Hyd-70.

Cell : 9440132244, 9866852411

TAX INVOICE

To
M/s. M C Modi Educational Trust
soham mansion, 5-4-187/3 & 4, 2nd Floor,
M. G. Road, SECUNDERABAD, R R DIST.
HYDERABAD, Telangana - 500003

Invoice No. : **262**
Invoice Date : **19.09.2025**

SITE : **Turkapally**
GSTIN : **36AAATM5488Q2ZO**
STATE : **TELANGANA**

Sub: We are submitting the Bill, after verification by your Site Engineer for VDF Flooring Charges site at Turkapally, Shameerpet - Reg.

S. No.	Description	HSN Code	Sft.	Rate	Total In (Rs.)
1	Grade Slab: Laying of Concrete with VDF Works	995414	8956.00	8.00	71648
	TOTAL				71648
	Add: CGST @ 9%				6448
	Add: SGST @ 9%				6448
	GRAND TOTAL				84545

Note: **GST Applicable (GSTIN: 36AJSPB0808N1ZZ)**

PAN: AJSPB0808N

Bank Details:

Account Name : S P N CONSTRUCTIONS.
Account No : 19430200002283
IFSC CODE : FDRL0001943
Bank / Branch : FEDERAL BANK / Vanasthalipuram

For S P N Constructions

R. Pallagani
Proprietor