

Int'l memo no. 918-001 - QS - Anx B – Work Completion Report									
Company	Modi GV Ventures LLP	Name of contractor	B. VijayaLakshmi	Sl. No. site bills reg.					
Project/site	Vivopolls	Nature of work	Lightning Arrestor earthing and earthing	Dt. site bills reg.					
Block no.		Work done from date	28-08-2025	M-codex bill ID.	27-10-2025				
WO no.		Work done to date	01-09-2025	WO issued ?	No				
WO date		Contractor bill no.		GST bill required?	No				
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount		
1	25x6mm GI flat earthing	For lifts, UPS, Fire alarm	200	Kg	EL177	30% of 80	4,800		
2	50x6mm GI flat for banking of Earthing and fabrication	for LT Panels, Fire pump room, Lightning arrestor and DG set	236	Kg	EL177	30% of 80	5,664		
3	50x6mm Al. strip for lightning arrestor earthing	For connecting lightning arrestor on terrace to earth pits in basement	138	Kg	EL181	12% of 360	5,962		
4	Erection of lightning	Erection of lightning arrestors	2	Nos	EL165	2,000	4,000		
5									
6									
7									
8									
9									
Remarks: Work Completed									
Approved by project manager				Approved by QS team		Approved by Director/E&D team			
Sign: <i>V. Ramakrishna</i>				Sign:		Sign:			
Date:				Date:		Date:			

MEASUREMENT SHEET

MEASUREMENT SHEET									
Company Name:		Modi GV Ventures LLP					Approved by:		
Project:		Vivopolis					Sign:		
Work Description:		Laying of GI earthing strips and connecting to earthing pits at basement level and lightning arrestor work							
Contractor :		B Vijayalakshmi							
Prepared By		V Ramesh Reddy							
Date:		06.08.2025							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	25x6mm GI flat earthing banking	For lifts, UPS, Fire alarm	170	1	1	1	200 Kg	Kg	200
2	50x6mm GI flat for Earthing	for LT Panels, Fire pump room, Lightning arrestor and DG set	100	1	1	1	236 Kg	Kg	236
3	50x6mm AL strip for earthing	For connecting lightning arrestor on terrace to earth pits in basement	170	1	1	1	137.7 Kg	Kg	137.7
4	Erection of lightning arrestors		-	-	-	2	2 Nos	Nos	2

ESTIMATE SHEET									
Company Name:	Modi GV Ventures LLP							Approved by:	Ramesh reddy
Project:	Vivopolis							Sign:	
Work Description:	Laying of GI earthing strips and connecting to earthing pits at basement level and lightning arrestor work								
Contractor:	B Vijayalakshmi								
Prepared By	V Ramesh Reddy								
Date:	06.08.2025								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount			
1	25x6mm GI flat earthing banking	For lifts, UPS, Fire alarm	200	Kg	30% of 80	4,804			
2	50x6mm GI flat for Earthing	for LT Panels, Fire pump room, Lightning arrestor and DG set	236	Kg	30% of 80	5,652			
3	50x6mm AL strip for earthing	For connecting lightning arrestor on terrace to earth pits in basement	137.7	Kg	12% of 360	5,949			
4	Erection of lighting arrestors		2	Nos	2000	4,000			
						20,405			

Bill for Equipment Allowance

B.Vijaya lakshmi

Mallapur

Hyderabad

Date: 27-10-2025

In favor of: Modi Gv Ventures LLP
Project / Site: Vivopolis
Location: koltur
Type of Work: Lightning Arrestor earthing and earthing works
Towards: Equipment Allowance

S No.	Description	Amount
1.	Towards Lightning Arrestor earthing and earthing works Total Amount=20,426 Work done From= 28-08-2025 to 02-10-2025	Rs: 8,170/-

Amount in Words: Eight thousand One Hundred Seventy Rupees Only

Sign:_____

Bill for Labour Charges

B.Vijaya lakshmi
Mallapur
Hyderabad

Date: 27-10-2025

In favor of: Modi Gv Ventures LLP
Project / Site: Vivopolis
Location: koltur
Type of Work: Lightning Arrestor earthing and earthing works
Towards: Labour charges

S No.	Description	Amount
1.	Towards Lightning Arrestor earthing and earthing works Total Amount=20,426 Work done From= 28-08-2025 to 02-10-2025	Rs: 8,170/-

Amount in Words: Eight thousand One Hundred Seventy Rupees Only

Sign: _____

Bill for Consumables

B.Vijay lakshmi
Mallapur
Hyderabad

Date: 27-10-2025

In favor of: Modi Gv Ventures LLP
Project / Site: Vivopolis
Location: koltur
Type of Work: Lightning Arrestor earthing and earthing works
Towards: Consumables charges

S No.	Description	Amount
1.	Towards Lightning Arrestor earthing and earthing works Total Amount=20,426 Work done From= 28-08-2025 to 02-10-2025	Rs: 4,085/-

Amount in Words: Four thousand Eighty five Rupees Only

Sign:_____