

MEASUREMENT SHEET									
Company Name:	Dr.NRK Biotech Pvt Ltd								
Project:	Nextopolis						Approved by:		
Work Description:	Laying of GI earthing strips and connecting to earthing pits at basement level and lightning arrestor work						Sign:		
Contractor :	B Vijayalakshmi								
Prepared By	V Ramesh Reddy								
Date:	12-11-2025								
S No,	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	50x6mm Al. strip for earthing	For connecting lightning arrestor on terrace to earth pits in basement	470	1	1	1	470	Kg	
							Kg		470
2	Erection of lightning arrestors		-	-	-	4	4	Nos	
							Nos		4

✓



ESTIMATE SHEET							
Company Name:	Dr.NRK Biotech Pvt Ltd						
Project:	Nextopolis					Approved by:	Ramesh reddy
Work Description:	Laying of GI earthing strips and connecting to earthing pits at basement level and lightning arrestor work					Sign:	
Contractor:	B Vijayalakshmi						
Prepared By	V Ramesh Reddy						
Date:	12-11-2025						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
3	50x6mm Al. strip for earthing	For connecting lightning arrestor on terrace to earth pits in basement	470	Kg	12% of 400	22,560	
4	Erection of lightning arrestors		4	Nos	2000	8,000	
						30,560	

[Handwritten signature]



Intl memo no. 918-001 - QS - Anx B - Work Completion Report							
Company	Dr.Nrk Biotech pvt ltd		Name of contractor	B. VijayaLakshmi		Sl. No. site bills reg.	266
Project/site	Nextopolis		Nature of work	Lightning Arrestor earthing and earthing		Dt. site bills reg.	12-11-2025
Block no.			Work done from date	25-10-2025		M-codex bill ID.	
WO no.			Work done to date	01-11-2025		WO issued ?	No
WO date			Contractor bill no.			GST bill required?	Yes
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
3	50x6mm Al. strip for lightning arrestor earthing	For connecting lightning arrestor on terrace to earth pits in basement	470	Kg	EL181	12% of 400	22,560
4	Erection of lighting	Erection of lighting arrestors	4	Nos	EL165	2,000	8,000
5							
6							
7							
8							
9							
					TOTAL		30,560
Remarks: Work Completed							
Approved by project manager			Approved by QS team			Approved by Director/E&D team	
Sign:			Sign:			Sign:	
Date:			Date:			Date:	

Bill for Consumables

B Vijaya Lakshmi
Kolthur
Hyderabad

Date: 12-11-2025

In favor of: Dr Nrk biotech pvt ltd
Project / Site: Nextopolis
Location: Turkapally
Type of Work: Electrical works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards earthing for lightning arrestor, Banking of earthing in basement Total amount = Rs.30,560/- Work done from date 28-08-2025 to 1-09-2025	Rs.6112/-

Amount in Words: Six thousand one hundred and twelve Only.

Sign:

Bill for Labour Charges

N Narasimhan
kolthur
Hyderabad

Date: 12-11-2025

In favor of: Dr.Nrk biotech pvt ltd
Project / Site: Nextopolis
Location: Turkapally
Type of Work: Electrical
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards earthing for lightning arrestor, Banking of earthing in basement Total amount = Rs.30,560/- Work done from date 28-08-2025 to 1-09-2025	Rs. 12,224/-

Amount in Words: Twelve thousand two hundred and twenty four Rupees Only.

Sign:

Bill for Equipment Allowance

B Vijaya Lakshmi
Kolthutr
Hyderabad

Date: 12-11-2025

In favor of: Dr.Nrk biotech pvt ltd
Project / Site: Nextopolis
Location: Turkapally
Type of Work: Electrical works
Towards: Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Towards earthing for lightning arrestor, Banking of earthing in basement Total amount = Rs.30,560/- Work done from date 28-08-2025 to 1-09-2025	Rs. 12,224/-

Amount in Words: Twelve thousand two hundred and twenty four Rupees Only.

Sign:
