

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	Amit	Sl. No. site bills reg.	170
Project/site	AMS4554	Nature of work	Painting	Dt. site bills reg.	24-11-2025
Block no.	AMS4554	Work done from date	01-10-2025	M-codex bill ID.	
WO no.	20251122031	Work done to date	20-11-2025	WO issued ?	Yes
WO date	22-11-2025	Contractor bill no.	NA	GST bill required?	No
Sl. No.	Unit/floor no	Details of work		Units	Rate ID
1	AMS4554	NE Staircase from Lower stilt to terrace floor Putty, papering, 2 coat painting		Sft	15.81
2	AMS4554	SW Staircase from Lower stilt to terrace floor Putty, papering, 2 coat painting		Sft	15.81
				Rate	Amount
					1,06,796.55
					1,05,010.02
					2,11,807
				Add GST @	0%
				Total amount including taxes for work done	
				2,11,807	

Remarks:	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above 20k or bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Leela Venkatesh N. Mehta (for Vivopolis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

APPROVED BY

LEELA VENKATESH.N.
Project Manager

MEASUREMENT SHEET													
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd				Approved by:				N. Leela Venkatesh			
Project:		AMS4554				Sign:							
Work Description :		NE & SW Staircase Putty & Painting work				Work start date:				01-10-2025			
Contractor:		Amit				Work end date:				20-11-2025			
Prepared By:		N. Leela Venkatesh				Date :				24-11-2025			
			A	B	C	D	E	F=AxBxCxD	G	H=Sum of F			
	Item Head		Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units	Item Head Total			
1	Painting Works		1.00	1.00	1.00	-	-	6755.00	Sft	6,755.00			
2	Painting Works		1.00	1.00	1.00	-	-	6642.00	Sft	6,642.00			
									TOTAL	13,397.00			

APPROVED BY

 24 NOV 2025
LEELA VENKATESH.N.
 Project Manager

Allowance For Equipment
Amit
AMTZ
Visakhapatnam

Date: 24-11-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMS4554
Location: Visakhapatnam

Type of Work: Painting

Towards : Allowance For Equipment

S.No.	Description	Amount
1	NW & SW lower stilt to terrace floor putty, papering ,2 coat painting	84,722.80
Total amount:		2,11,807.00

Amount in word: Eighty Four Thousand Seven Hundred & Twenty Two Rupees eighty paise Only /-

Sign: _____

Labour Charges
Amit
AMTZ
Visakhapatnam

Date: 24-11-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD
Project/Site: AMS4554
Location: Visakhapatnam

Type of Work: Painting

Towards : Labour Charges

S.No.	Description	Amount
1	NW & SW lower stilt to terrace floor putty, papering ,2 coat painting	84,722.80
	Total amount: 2,11,807.00	

Amount in word: Eighty Four Thousand Seven Hundred & Twenty Two Rupees
eighty paise Only /-

Sign: _____

Allowance For Consumables

Amit
AMTZ
Visakhapatnam

Date: 24-11-2025

In favor of : M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.
Project/Site: AMS4554
Location: Visakhapatnam

Type of Work: Painting

Towards Allowance For Consumables

S.No.	Description	Amount
1	NW & SW lower stilt to terrace floor putty, papering ,2 coat painting	42,361.40
	Total amount: 2,11,807	

Amount in Word: Forty Two Thousand Three Hundred & Sixty One Rupees Forty Paise Only /-

Sign: _____

DEBIT VOUCHER			
Company/Firm	AMTZ Medpolis Square 4554 pvt.ltd		
Project	AMs4554		
Voucher no.			
Account head			
Debit from	Amit		
Towards/description of work	Towards paints&putty bags supply against painting work for staircases as per Po No- (20251009049,20250830028,20250808046)		
Location of work	AMTZ		
Period	From:	20-11-25	To: 26-11-25
Amount in Rs.	37124/-		
Amount in words	Thirty seven thousand one hundred twenty four rupees only/-		
Mode of payment	Cheque/trf no.	Date	Bank
	Bank Payment		
Prepared by	Approved by	Receivers name	Receivers signature
Bhavani		Amit	

2Notes: 1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges , material may be printed/written overleaf. 4. Project may differ from location of work. a

DEBIT VOUCHER			
Company/Firm	AMTZ Medpolis Square 4554 pvt.ltd		
Project	AMs4554		
Voucher no.			
Account head			
Debit from	Amit		
Towards/description of work	Towards paints supply against painting work for internal building as per Po No-(20250822003)		
Location of work	AMTZ		
Period	From:	20-11-25	To: 26-11-25
Amount in Rs.	43425/-		
Amount in words	Forty three thousand four hundred twenty five rupees only/-		
Mode of payment	Cheque/trf no.	Date	Bank
	Bank Payment		
Prepared by	Approved by	Receivers name	Receivers signature
Bhavani		Amit	

2Notes: 1. Print full sheet. 2. To be used for all minor maintenance works. 3. Details of labour, hire charges, material may be printed/written overleaf. 4. Project may differ from location of work. a