

Inl memo no 918-001 - QS - Aux B - Work Completion Report									
Company	Dr Nrk biotech Ltd	Name of contractor	B.VILAYLAKSHMI	Sl. No. site bills reg.	177				
Project/site	Nextropolis	Nature of work	Basement Lighting	Dr. site bills reg.					
Block no.	CA	Work done from date	01-10-2025	M-coindex bill ID.	02-12-2025				
W/O no.		Work done to date	01-11-2025	W/O issued ?	No				
W/O date		Contractor bill no.		GST bill required?	Yes				
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount		
1	Basement Lighting	open conducting using MS pipes of 25 mm dia	130	No's	EL 192	25% 196.61	6,370		
2		MS junction boxes	30	No's	EL 192	25% 37.50	278		
3		Ms Bends	140	No's	EL 192	25% 27.75	970		
4		Tubelight	80	No's	EL 215	100	8,000		
5		2.5 Sqmm yellow wire	6	No's	EL 194	20% 2266	2,718		
6		2.5 Sqmm Black wire	6	No's	EL 194	20% 2266	2,718		
7		1 Sqmm yellow wire	8	No's	EL 194	20% 980.90	1,568		
8		1 Sqmm Black wire	8	No's	EL 194	20% 980.90	1,568		
9									
TOTAL							24,190		
Remarks: Work Completed									
Approved by project manager					Approved by QS team			Approved by Director/E&D team	
Sign: <i>V. Praveen Reddy</i>					Sign:			Sign:	
Date:					Date:			Date:	

MEASUREMENT SHEET									
Company Name:	Dr. Nrk biotech Ltd					Approved by:			
Project:	Nextopolis					Sign:			
Work Description:	Basement lighting								
Contractor :	B Vijayalakshmi								
Prepared By	V Ramesh Reddy								
Date:	02-12-2025								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Basement lighting	open conducting using MS pipes of 25 mm dia	130	1	1	1	130	Nos	
		MS junction boxes	30	1	1	1	30	Nos	
		Ms Bends	140	1	1	1	140	Nos	
		Tubelight	80	1	1	1	80	Nos	
		2.5 Sqmm yellow wire	4	1	1	1	4	Nos	
		2.5 Sqmm Black wire	4	1	1	1	4	Nos	
		1 Sqmm yellow wire	6	1	1	1	6	Nos	
		1 Sqmm Black wire	6	1	1	1	6	Nos	

ESTIMATE SHEET									
Company Name:	Dr.Nrk biotech Ltd								
Project:	Nextopolis							Approved by:	Ramesh reddy
Work Description:	Basement lighting							Sign:	
Contractor:	B Vijayalakshmi								
Prepared By	V Ramesh Reddy								
Date:	02-12-2025								
S No.	Item Head								
	1 Basement lighting								
		open conducting using MS pipes of 25 mm dia		Quantity	Units	Rate	Amount		
		MS junction boxes		130	Nos	25% 196.61	6,370		
		Ms Bends		30	Nos	25% 37.50	278		
		Tubelight		140	Nos	25% 27.75	970		
				80	Nos	100	8,000		
		2.5 Sqmm yellow wire		6	Nos	20% 2266	2718		
		2.5 Sqmm Black wire		6	Nos	20% 2266	2718		
		1 Sqmm yellow wire		8	Nos	20% 980.90	1568		
		1 Sqmm Black wire		8	Nos	20% 980.90	1568		

Bill for Equipment Allowance
B Vijaya Lakshmi
Kolthutr
Hyderabad

Date: 03-12-2025

In favor of:
Project / Site:
Location:
Type of Work:
Towards:

Dr.Nrk biotech pvt ltd
Nextopolis
Turkapally
Electrical works
Equipment Allowance.

S No.	Description	Amount
1.	Brief description of work done: Towards basement lighting work Total amount = Rs.24190/- Work done from date 01-10-2025 to 01-11-2025	Rs. 9676/-

Amount in Words:-Nine thousand six hundred and seventy six only.

Sign:

Bill for Consumables
B Vijaya Lakshmi
Kolthur
Hyderabad

Date: 03-12-2025

In favor of: Dr.Nrk biotech pvt ltd
Project / Site: Nextopolis
Location: Turkapally
Type of Work: Electrical works
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards basement lighting work Total amount = Rs.24190/- Work done from date 01-10-2025 to 01-11-2025	Rs.4838/-

Amount in Words: Four thousand eight hundred and thirty eight only

Sign:

Bill for Labour Charges
B Vijaya Lakshmi
kolthur
Hyderabad

Date: 01-12-2025

In favor of: Dr.nrk biotech pvt ltd
Project / Site: Nextopolis
Location: Turkapally
Type of Work: Electrical
Towards: Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards cabling work done Total amount = Rs.14,000/- Work done from date 01-11-2025 to 15-11-2025	Rs. 5600/-

Amount in Words: Five thousand six hundred only.

Sign:
