

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	Simhaa Constructions	Sl. No. site bills reg.	209			
Project/site	AMS4554	Nature of work	RCC Works	Dt. site bills reg.	23-12-2025			
Block no.	AMS4554	Work done from date	15-11-2025	M-codex bill ID.				
WO no.	20251028049	Work done to date	15-12-2025	WO issued ?	Yes			
WO date	28-10-2025	Contractor bill no.	914	GST bill required?	Yes			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	AMS 4554	CONST - RCC 7205 - Construction - Footings - Shuttering - Sqm (Labour charges for the shuttering works of footings of security kiosk)		8.640	Sqm	RCC 197	450.00	3,888.00
2	AMS 4554	CONST - RCC 2640 - Construction - Footing - Concreting - Material - cum (Concrete M35 material charges)		1.944	Cum	RCC 189	4,933.00	9,589.75
3	AMS 4554	CONST - RCC 5898 - Construction - Footing - Concreting - Labour - cum (Labour charges for concrete pouring)		1.944	Cum	RCC 195	700.00	1,360.80
4	AMS 4554	CONST - RCC 9699 - Construction - Plinthbeam - Shuttering - Sqm (Labour charges for shuttering works of plinth beam)		9.750	Sqm	RCC 198	475.00	4,631.25
5	AMS 4554	CONST - RCC 8316 - Construction - Plinth beam - Concreting - Material - cum (Concrete M35 material charges)		1.170	Cum	RCC 189	4,933.00	5,771.61
6	AMS 4554	CONST - RCC 8783 - Construction - Slab 1 & Slab beams - Concreting - Material - cum (Concrete M35 material charges)		7.278	Cum	RCC 189	4,933.00	35,902.37
7	AMS 4554	CONST - RCC 2115 - Construction - Slab 1 & Slab beams - Concreting - Labour - cum (Labour charges for concrete pouring)		7.278	Cum	RCC 200	950.00	6,914.10
8	AMS 4554	CONST - RCC 7624 - Construction - Slab 1 & Slab beams - Shuttering - Sqm (Labour charges for shuttering work)		85.295	Sqm	RCC 201	500.00	42,647.50
9	AMS 4554	CONST - RCC 4598 - Construction - Slab 1 & Slab beams - Barbending - Ton (Labour charges for barbending work)		1.120	Ton	RCC 202	8,750.00	9,800.00
10	AMS 4554	CONST - RCC 3204 - Construction - Plinth beam - Concreting - Labour - cum (Labour charges for concrete pouring work)		1.170	Cum	RCC 196	850.00	994.50

Anx B – Work Completion Report

11	AMS 4554	CONST - RCC 2744 - Construction - Footings PCC - Concreting - Labour - cum (Labour charges for PCC laying)	1.651	Cum	RCC 188	565.00	932.82
12	AMS 4554	CONST - RCC 6417 - Construction - Footings PCC - Concreting - Material - cum (Material M10 charges)	1.651	Cum	RCC 192	3,956.00	6,531.36
							1,28,964
							23,214
							18%
							1,52,178
Total amount including taxes for work done							
Remarks: Approved by project manager Sign: Date: Approved by QS team Sign: Date: Approved by Director/E&D team Sign: Date:							
Notes: 1. This sheet is to be used for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered a Project Manager approval is required. 6. For bill amount less than 10k any QS manager and directors approval is required. 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work to be taken. 7. Director include – Soham, Anand, Manita (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							


MEASUREMENT SHEET												
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd			Approved by:			N. Leela Venkatesh				
Project:		AMS4554			Sign:							
Work Description :		SE Security kiosk RCC Works			Work start date:			15-11-2025				
Contractor:		Simhaa Constructions			Work end date:			15-12-2025				
Prepared By:		N. Leela Venkatesh			Date :			23-12-2025				
S No.	Item Head	Item Description			A	B	C	D	E	F=AxBxCxD	G	H=Sum of F Item Head Total
			Length	Width	Height	Nos.	Unit wt/mtr	Quantity	Units			
1	RCC Works	CONST - RCC 7205 - Construction - Footings - Shuttering - Sqm (Labour charges for the shuttering works of footings of security kiosk)	1.00	1.00	1.00	-	-	8.640	Sqm			8.64
2	RCC Works	CONST - RCC 2640 - Construction - Footing - Concreting - Material - cum (Concrete M35 material charges)	1.00	1.00	1.00	-	-	1.944	Cum			1.94
3	RCC Works	CONST - RCC 5898 - Construction - Footing - Concreting - Labour - cum (Labour charges for concrete pouring)	1.00	1.00	1.00	-	-	1.944	Cum			1.94
4	RCC Works	CONST - RCC 9699 - Construction - Plinthbeam - Shuttering - Sqm (Labour charges for shuttering works of plinth beam)	1.00	1.00	1.00	-	-	9.750	Sqm			9.75
5	RCC Works	CONST - RCC 8316 - Construction - Plinth beam - Concreting - Material - cum (Concrete M35 material charges)	1.00	1.00	1.00	-	-	1.170	Cum			1.17
6	RCC Works	CONST - RCC 8783 - Construction - Slab 1 & Slab beams - Concreting - Material - cum (Concrete M35 material charges)	1.00	1.00	1.00	-	-	7.278	Cum			7.28
7	RCC Works	CONST - RCC 2115 - Construction - Slab 1 & Slab beams - Concreting - Labour - cum (Labour charges for concrete pouring)	1.00	1.00	1.00	-	-	7.278	Cum			7.28
8	RCC Works	CONST - RCC 7624 - Construction - Slab 1 & Slab beams - Shuttering - Sqm (Labour charges for shuttering work)	1.00	1.00	1.00	-	-	85.295	Sqm			85.30
9	RCC Works	CONST - RCC 4598 - Construction - Slab 1 & Slab beams - Barbending - Ton (Labour charges for barbending work)	1.00	1.00	1.00	-	-	1.120	Ton			1.12
10	RCC Works	CONST - RCC 3204 - Construction - Plinth beam - Concreting - Labour - cum (Labour charges for concrete pouring work)	1.00	1.00	1.00	-	-	1.170	Cum			1.17
11	RCC Works	CONST - RCC 2744 - Construction - Footings PCC - Concreting - Labour - cum (Labour charges for PCC laying)	1.00	1.00	1.00	-	-	1.651	Cum			1.65
12	RCC Works	CONST - RCC 6417 - Construction - Footings PCC - Concreting - Material - cum (Material M10 charges)	1.00	1.00	1.00	-	-	1.651	Cum			1.65
									TOTAL			128.89

APPROVED BY

 23/DEC/2025
LEELA VENKATESH.N.
 Project Manager

Tax Invoice

e-Invoice



IRN : 6d1352324d891fa8d0b4a8ebf6187bba20cdd0c044026-1571a6c264bb6ed63f5
Ack No. : 112528125576708
Ack Date : 17-Dec-25

Simhaa Constructions (2025-26)

Plot No. 2, Block-B, Auto Nagar
Visakhapatnam
GSTIN/UIN : 37ABMFS6706L1ZJ
State Name : Andhra Pradesh, Code : 37
E-Mail : simhaaconstructions@rediffmail.com
Buyer (Bill to)

AMTZ Medpolis Square 4554 Pvt. Ltd

VM Steel Project Town Ship Sub Post Office
Ground, Plot No. D1-56, HUB Building, AMTZ Campus,
Pragathi Maidan, Visakhapatnam
GSTIN/UIN : 37AAXCA5420G1ZG
State Name : Andhra Pradesh, Code : 37

Invoice No.

94

Delivery Note

Dated

17-Dec-25

Mode/Terms of Payment

Reference No. & Date.

SC/AMS/4554/RA 88 dt. 17-Dec-25

Other References

Buyer's Order No.

20251028049

Dated

28-Oct-25

Dispatch Doc No.

Delivery Note Date

Dispatched through

Destination

Terms of Delivery

SI No	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	Contract Receipt (2025-26) RA 88 for Civil Contract for RCC Works for the project AMTZ Medpolis Square 4554, Visakhapatnam, RCC Works for for Security Kiosk (SE) in AMTZ 4554	995415				1,28,959.44
	CGST - Output 9%			9 %		11,606.35
	SGST - Output 9%			9 %		11,606.35
Total						₹ 1,52,172.14

Amount Chargeable (in words)

INR One Lakh Fifty Two Thousand One Hundred Seventy Two and Fourteen paise Only

E & O.E

HSN/SAC	Taxable Value	CGST Rate	CGST Amount	SGST/UTGST Rate	SGST/UTGST Amount	Total Tax Amount
995415	1,28,959.44	9%	11,606.35	9%	11,606.35	23,212.70
Total	1,28,959.44		11,606.35		11,606.35	23,212.70

Tax Amount (in words)

INR Twenty Three Thousand Two Hundred Twelve and Seventy paise Only

for Simhaa Constructions (2025-26)

Remarks

RA 88 RCC Works for for Security Kiosk (SE) in AMTZ 4554

For M/s. SIMHAA CONSTRUCTION
Authorised Signatory
(KAN RAJU)
Managing Partner

This is a Computer Generated Invoice

Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ,
Visakhapatnam

RA - 88

SIMHAA CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS

RA 88

DATE: 08.12.2025

Name of the work: Civil works for Construction of RCC building at AMTZ Medpolis Square 4554, Visakhapatnam.

Name of the Contractor : M/s Simhaa Constructions

P. O Number : 20251028049 on Dt: 28 Oct 2025

" RCC works of Security kiosk (SE) in AMTZ 4554 "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY			Amount		
					up to Previous	This Bill Qty	Total	Total Value of Work	up to Previous	Present Bill
1	CONST - RCC 7205 - Construction - Footing - Shuttering - - sqm Labour charges for the shuttering works of footings of security kiosk. Read UOM as Sqm.	Sqm	9	450.00	-	8.640	8.640	3,888.00	-	3,888.00
2	CONST - RCC 2640 - Construction - Footing -Concreting - Material -- cum Concrete (M35) material charges for footings	Cum	2	4933.00	-	1.944	1.944	9,589.75	-	9,589.75
3	CONST - RCC 5898 - Construction - Footing -Concreting - Labour - - cum Labour charges for concrete(M35) pouring works in footings of Security kiosk	Cum	2	700.00	-	1.944	1.944	1,360.80	-	1,360.80
4	CONST - RCC 9699 - Construction - Plinth Beam -Shuttering - - sqm Labour charges for shuttering works of Plinth beam of security kiosk.	Sqm	10	475.00	-	9.750	9.750	4,631.25	-	4,631.25
5	CONST - RCC 8316 - Construction - Plinth Beam -Concreting - Material--cum. Concrete (M35) material charges for plinth beam.	Cum	2	4933.00	-	1.170	1.170	5,771.61	-	5,771.61
6	CONST- RCC 8783 - Construction - Slab 1 & Slab beams- Concreting - Material--cum Concrete (M35) material charges for Column+beam+slab.	Cum	8	4933.00	-	7.278	7.278	35,900.40	-	35,900.40
7	CONST - RCC 2115 - Construction - Slab 1 & Slab beams- Concreting - Labour--cum Labour charges for concrete(M35) pouring works in Column+beam+Slab of Security kiosk.	Cum	8	950.00	-	7.278	7.278	6,913.72	-	6,913.72
8	CONST - RCC 7624 - Construction - Slab 1 & Slab beams - Shuttering-- sqm Labour charges for the Shuttering work of columns+beam+slab of security kiosk.	Sqm	86	500.00	-	85.295	85.295	42,647.50	-	42,647.50

For M/s. SIMHAA CONSTRUCTIONS


Kran Raju
Managing Partner

" RCC works of Security kiosk (SE) in AMTZ 4554 "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY		up to Previous	Total Value of Work	Amount	
					This Bill Qty	Total			up to Previous	Present Bill
9	CONST - RCC 4598 - Construction - Slab 1 & Slab beams -Bar Bending--Ton Labour charges for the bar bending works of Footings+ Plinth beam+Columns+Beams+Slab.	Ton	2	8750.00	1.120	1.120	-	9,800.00	-	9,800.00
10	CONST - RCC 3204 - Construction - Plinth Beam -Concreting - Labour--cum Labour charges for concrete(M35) pouring works in plinth beam of Security kiosk.	Cum	2	850.00	1.170	1.170	-	994.50	-	994.50
11	CONST - RCC 2744 - Construction - Footing PCC -Concreting - Labour -- cum Labour charges fot the PCC laying of footings. Read UOM as Cum.	Cum	2	565.00	1.651	1.651	-	932.53	-	932.53
12	CONST - RCC 6417 - Construction - Footing PCC -Concreting - Material--cum Material (M10) charges for the PCC works of footings and plinth beam.	Cum	2	3956.00	1.651	1.651	-	6,529.38	-	6,529.38
Total								128959.44	-	128959.44

RA - 88

Total Value of present Bill

128959.44

Add GST @ 18%

23212.70

Total

152172.14

{ Amount In Words : One Lakh Fifty Two Thousand One Hundred Seventy Two Rupees and one Four Paise Only }

For M/s. SIMHAA CONSTRUCTIONS


KANAN RAJU
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: " RCC works of Security kiosk (SE) in AMTZ 4554 "
 RAR No: 88

SUMMARY

S.No	Description	Unit	Qty	Sub Total	Remarks
1	<u>Shuttering</u>				
	Footings	Sqm	8.640	8.640	
	Plinth Beam	Sqm	9.750	9.750	
	Columns Below PB	Sqm	9.760		
	Columns- Above PB	Sqm	19.520		
	Roof beam	Sqm	31.890		
	Slab	Sqm	24.125	85.295	
2	<u>RCC</u>				
	Footings	Cum	1.944	1.944	
	Plinth Beam	Cum	1.170	1.170	
	Columns Below PB	Cum	0.878		
	Columns- Above PB	Cum	1.171		
	Roof beam	Cum	2.603		
	Slab	Cum	2.625	7.278	
3	<u>Bar Bending</u>				
	Footings	MT	0.057		
RA - 88	Columns	MT	0.327		
	Plinth Beam	MT	0.141		
	Roof beam	MT	0.374		
	Slab	MT	0.221	1.120	
4	PCC For Footings	Cum	0.968		
5	PCC below PB	Cum	0.683	1.651	

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS
 Project: AMTZ Medpolis Square 4554 Pvt.Ltd.
 Work: RCC works of Security kiosk (SE) in AMTZ 4554
 RAR No: 88

Footings-Shuttering

Sl no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	F1	Mtr	0.90	0.90	0.30		3.60	8	8.64		

8.64 Sqm

93.00 Sft

Column/pedastal -Shuttering

Sl no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	C1	Mtr	0.20	0.30	1.22		1.00	8	9.76		

9.76 Sqm

105.057 Sft

Columns-Shuttering

Sl no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	C1	Mtr	0.20	0.30	2.44		1.00	8	19.52		

19.52 Sqm

210.11 Sft

RA - 88

Sl no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	a grid A1-A4,B1-B4	Mtr	6.65	0.20	0.30		0.50	2	6.65		
2	a grid 4A-4B, 1A-1B	Mtr	1.40	0.20	0.30		0.50	4	2.80		
3	In b/w a grid 1A-1B	Mtr	0.60	0.20	0.30		0.50	1	0.30		

9.75 Sqm

104.95 Sft

Roof Beams-Shuttering

Sl no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	B1 B2	Mtr	10.50	0.20	0.475		1.15	2	24.15		
2	B3 B4,B5 and B6	Mtr	1.60	0.20	0.475		1.15	4	7.36		
3	B1, B2 Sides	Mtr	0.20	0.475		0.10		4	0.38		

31.89 Sqm

343.26 Sft

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work:RCC works of Security kiosk (SE) in AMTZ 4554

RAR No: 88

Slab-Shuttering

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	Slab Bottom	Mtr	10.50	2.00		21.00		1	21.00		
2	Slab Sides	Mtr	10.50	2.00	0.125		25.00	1	3.13		

24.13 Sqm

259.68 Sft

Footings-RCC

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	F1	Mtr	0.90	0.90	0.30	0.81		8	1.94		

1.94 Cum

68.65 Cft

Columns-RCC - above PB

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	C1	Mtr	0.20	0.30	2.44	0.06		8	1.17		

1.17 Cum

41.36 Cft

Columns-RCC - below PB

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	C1	Mtr	0.20	0.45	1.22	0.09		8	0.88		
										0.88 Cum	

31.02 Cft

Plinth Beams-RCC

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	@ grid A1-A4,B1-B4	Mtr	6.65	0.20	0.30	1.33		2	0.80		
2	@ grid 4A-4B, 1A-1B	Mtr	1.40	0.20	0.30	0.28		4	0.34		
3	In b/w @ grid 1A-1B	Mtr	0.60	0.20	0.30	0.12		1	0.04		

1.17 Cum

41.32 Cft

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: RCC works of Security kiosk (SE) in AMTZ 4554

RAR No: 88

Roof Beams-RCC

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	B1,B2	Mtr	10.50	0.20	0.475	2.10		2	2.00		
2	B3,B4,B5 and B6	Mtr	1.60	0.20	0.475	0.32		4	0.61		

2.60 Cum

91.92 Cft

Slab-RCC

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	Slab Bottom	Mtr	10.50	2.00	0.125	21.00		1	2.63		

2.63 Cum

92.70 Cft

Footings-Earthwork

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	grid A/B -1/2	Cum	3.20	3.20	1.62	10.24		1	16.59		
2	grid A/B -3/4	Cum	3.90	3.20	1.62	12.48		1	20.22		
3	Earthwork for BW below PB	Cum	1.70	0.35	1.62	0.60		1	0.96		

37.77 Cum

1333.86 Cft

Footings-PCC Work

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	grid A	Mtr	1.10	1.10	0.10	1.21		8	0.97		

0.97 Cum

34.18 Cft

BW - 200mm thk below PB

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	@ grid 4A-4B, 1A-1B	Mtr	6.650	0.20	0.60	3.99		2	15.96		
4	@ grid 1A-1B,4A-4B	Mtr	1.50	0.20	0.60	0.90		2	3.60		

19.56 Sqm

210.54 Sft

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work:RCC works of Security kiosk (SE) in AMTZ 4554

RAR No: 88

PCC - 100mm thk below BW under PB

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
1	@grid 4A-4B, 1A-1B	Mtr	6.65	0.35	0.10	2.33		2	0.47		
2	@grid 1A-1B,4A-4B	Mtr	1.40	0.35	0.10	0.49		4	0.20		
3	In b/w @ grid 1A-1B	Mtr	0.60	0.35	0.10	0.21		1	0.02		

0.68 Cum

24.10 Cft

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work:RCC works of Security kiosk (SE) in AMTZ-4554

RAR No: 88

Refilling with available Earth

Sl.no	Description	UOM	L	W	H/D	Area	Perimeter	No's	Quantity	Sub total	Remarks
	Total Earthwork Qty	Cum							37.77		
	Deductions										
	Footing PCC Qty	Cum							-0.97		
	Footing RCC Qty	Cum							-1.94		
	Columns below PB	Cum							-0.88		
	Plinth Beam Qty	Cum							-1.17		
	Filling above drive way lvl to PB Top	Cum	6.75	1.60	0.11				1.19		

34.00 Cum

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: RCC works of Security kiosk (SE) in AMTZ 4554

RAR No: 88

S.no.	Description	8mm (Ton)	10mm (Ton)	12mm (Ton)	16mm (Ton)	20mm (Ton)	25mm (Ton)	32mm (Ton)	Total
1	Footings	- .0	0.057	- .0	- .0	- .0	- .0	- .0	0.057
2	Columns	0.069	- .0	- .0	0.258	- .0	- .0	- .0	0.327
3	Plinth Beam	0.049	- .0	0.092	- .0	- .0	- .0	- .0	0.141
4	Roof Beam	0.141	- .0	0.027	0.206	- .0	- .0	- .0	0.374
5	Slab	0.152	0.069	- .0	- .0	- .0	- .0	- .0	0.221
6	Total	0.411	0.126	0.119	0.464	0.000	0.000	0.000	
								Total	2.000

RA - 88

for M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

[illegible]

For M/s. SIMHAA CONSTRUCTIONS

[illegible]

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

ROOF BEAMS																									
S.No	Member	Size		Bar Detail	Dia	Spacing of Bar	Rein. Depth Length	Cover	Overlap	Bar Shape	Bend Deductions				Cutting Length	No. of Bars		Total Length	Total Length with Dia. (m)						
		L	B								45°	90°	135°	180°		(m)	No. of Bars		No. of Members	Total Nos.	(mtr)	8	10	12	16
1	B1, B2	10500	200	600	Top Beam	16	350	25	350	90° bend	450	60	37	18	60	2	8	2	4	44.360	44.360	44.360	44.360	44.360	44.360
		2350		Top Beam	16	350	25	350	90° bend	450	60	37	18	60	2	8	2	8	21.440	21.440	21.440	21.440	21.440	21.440	21.440
200	B3	600	9600	100	Stairs	8	125		2240	90° bend	450	36	33	37	1.496	91	8	2	182	272.272	272.272	272.272	272.272	272.272	272.272
B4, B5, B6		2000	200	600	Top Beam	16	350	25	350	90° bend	450	60	37	18	60	2	8	4	8	20.720	20.720	20.720	20.720	20.720	20.720
200		600	1400	100	Stairs	8	125		980	90° bend	450	36	33	37	1.496	14	8	56	83.776	83.776	83.776	83.776	83.776	83.776	83.776
															Total Length			356.048	0.000	30.400	130.160	0.000	0.000	0.000	0.000
															Unit Weight In (kg)			0.395	0.617	0.888	1.579	2.467	3.855	6.316	6.316
															Total Weight In (KG)			140.639	0.000	26.995	205.523	0.000	0.000	0.000	0.000
															Total Weight In (TON)			0.141	0.000	0.027	0.206	0.000	0.000	0.000	0.000
															Total						0.374				

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

ROOF SLAB																											
S.No	Member	Size			Bar Detail	Dia	Spacing of Bar	Bend Devp Length	Cover	Overlap	Bar Shape	Bend Deductions				Cutting Length	No. of Bars		Total Length	Total Length with Dia. (m)							
		L	B	H								Particular Picking of Bar	mm	mm	mm		45°	90°		135°	180°	mm	No. of Bars	No. of Members	Total Nos.	8	10
1	A-B 1-2 Sl	1700	1800	125	Cranked bar A	8 mm	300		20		8 Cranks	8	16	24	32	1.012	6	1	6	11.472	11.472						
	200	200		Plain Bar	8 mm						2040					1.700	5	1	5	8.500	8.500						
	X C-C	850		850	Extra bars A	8 mm					1420					1.420	5	1	5	7.100	7.100						
	200	200		Supporting bars A	8 mm	150					2500					2.500	10	1	10	25.000	25.000						
	Y C-C	900		900	Cranked bar A	8 mm	300		20		8 Cranks	8				2.032	6	1	6	12.192	12.192						
2	X for nos	750		750	Plain Bar	8 mm					1800					1.800	5	1	5	9.000	9.000						
	Y for nos	800		800	Extra bars A	8 mm					1180					1.480	5	1	5	7.400	7.400						
					Supporting bars A	8 mm	150				1700					1.700	7	1	7	11.900	11.900						
	A-B 2-3 Sl	1700	1800	125	Cranked bar A	8 mm	300		20		8 Cranks	8	16	24	32	3.412	6	1	6	20.472	20.472						
	200	200		Plain Bar	8 mm						3540					3.700	5	1	5	16.000	16.000						
3	X C-C	1000		1000	Extra bars X	8 mm					2350					2.320	5	1	5	11.600	11.600						
	200	200		Supporting bars A	8 mm	150					2500					2.500	16	1	16	40.000	40.000						
	Y C-C	900		900	Cranked bar A	8 mm	300		20		8 Cranks	8				2.032	11	1	11	22.352	22.352						
	X for nos	1500		1500	Plain Bar	8 mm					2160					1.800	10	1	10	18.000	18.000						
	Y for nos	800		800	Extra bars A	8 mm					1480					1.480	10	1	10	14.800	14.800						
3	A-B 3-4 Sl	1700	1800	125	Cranked bar A	8 mm	300		20		8 Cranks	8	16	24	32	3.612	6	1	6	15.672	15.672						
	200	200		Plain Bar	8 mm						2710					2.400	5	1	5	12.000	12.000						

For M/s. SIMHAA CONSTRUCTIONS


(TAN RAJU)
Managing Partner