


**Anx B – Work Completion Report**

Company	Verdant Corporation Pvt Ltd	Name of contractor	B. Vijaya Lakshmi	Sl. No. site bills reg.	2
Project/site	Greens Towers	Nature of work	Electrical Work	Dt. site bills reg.	04-02-2026
Work no.	ground and first floor	Work done from date	-	M-codex bill ID.	
Order no.	-	Work done to date	-	WO issued ?	NO
Order date	-	Contractor bill no.		1 GST bill required?	NO

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1		Termination of 3.5 core 70 sqmm cable	2.0	Nos	EL159	450	900
2		Termination of 3.5 core 25 sqmm cable	18.0	Nos	EL158	350	6,300
3		Earthing cable laying 6sqmm cable for AHU	90.0	Nos	EL147	35	3,150
4		Cable laying from terrace AHU to cooling tower 4C 10 sqmm copper cable	90.0	Rmt	EL147	35	3,150
5		Termination of 6 sqmm cable for Chiller	20.0	Rmt	EL157	250	5,000
6							
7							
8							
9							
10							
						<b>Total</b>	<b>18,500</b>
						Add GST @	0.00%
						<b>Total amount including taxes for work done</b>	<b>18,500</b>

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date: 4/2/26	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham. Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Chiller Cable laying work Greens towers

ESTIMATE SHEET						Approved by:		
Company Name:		VCPL						
Project:		Greens towers						
Work Description:		Electrical Cable laying work						
Prepared By		Ramesh Reddy/Meenakshi						
Date:		04-02-2026						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Chiller and AHU	Termination of 3.5 core 70 sqmm cable	2.0	Nos	450	900		
		Termination of 3.5 core 25 sqmm cable	18.0	Nos	350	6,300		
		Earthing cable layimng 6sqmm cable for AHU	90.0	Nos	35	3,150		
		Cable laying from terrace AHU to cooling tower 4C 10 sqmm copper cable	90.0	Rmt	35	3,150		
		Termination of 6 sqmm cable for Chiller	20.0	Rmt	250	5,000		
					<b>TOTAL</b>		18,500	

Chille and AHU cable laying work ver1

MEASUREMENT SHEET									
Company Name:		VCPL			Approved by:				
Project:		Greens towers			Sign:				
Work Description :		electrical work			Work start date:				
Contractor:		B.Viajaya Lakshmi			Work end date:				
Prepared By:		Meenakshi			Date :		04-02-2026		
				B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Chiller and AHU	Termination of 3.5 core 70 sqmm cable	2.0	1.0	1.00	1.00	2	Nos	
		Termination of 3.5 core 25 sqmm cable	18.0	1.0	1.00	1.00	18	Nos	
		Earthing cable layimng 6sqmm cable for AHU	90.0	1.0	1.00	1.00	90	Rmt	
		Cable laying from terrace AHU to cooling tower 4C 10 sqmm copper cable	90.0	1.0	1.00	1.00	90	Rmt	
		Termination of 6 sqmm cable for Chiller	20.0	1.0	1.00	1.00	20	Nos	

683  
30  
00

**Allowance For Consumables**

**B.Vijaylakshmi**

Green towers

Hydrabad

Date: 27-01-2026

**In favor of :** Verdant corporation PVT. LTD.

**Project/Site:** Green towers

**Location:** Hydrabad

**Type of Work:** Electrical work

**Towards** Allowance For Consumables

<b>S.No.</b>	<b>Description</b>	<b>Amount</b>
1	Breif description of work;Insallation of fire panel, Termination of 3.5 core /70/25 sq.mm sqre cable laying work done.	<b>3,700.00</b>
	<b>Total amount:</b>	<b>18,500</b>

**Amount in word:** Three thousand seven hundered rupee Only /-

Sign: \_\_\_\_\_

**Labour Charges**  
B.vijaya lakshmi  
Green towers  
Hydrabad

Date: 27-01-2026

**In favor of :** Verdant corporation PVT. LTD.  
**Project/Site:** Green towers  
**Location:** Hydrabad

**Type of Work:** Electrical work

**Towards :** Labour Charges

S.No.	Description	Amount
1	Breif description of work; Termination of 3.5 core /70/25 sq.mm sqre cable laying work done.	<b>7,400.00</b>
	<b>Total amount:</b>	<b>18,500.00</b>

**Amount in words ;Seven thousand four hundered Only /-**

Sign: \_\_\_\_\_

**Allowance For Equipment**

B. Vijaya lakshmi

Green towers

Hydrabad

Date: 27-01-2026

**In favor of :** Verdant corporation PVT. LTD.

**Project/Site:** Green towers

**Location:** Hydrabad

**Type of Work:** Electrical work

**Towards :** Allowance For Equipment

<b>S.No.</b>	<b>Description</b>	<b>Amount</b>
1	Breif description of work; Termination of 3.5 core /70/25 sq.mm sqre cable laying work done.	7,400.00
	<b>Total amount:</b>	<b>18,500.00</b>

Amount in words ;Seven thousand four hundered Only /-

Sign: \_\_\_\_\_