Quality Control Check Repot.
lit
Y
က
nt
ro
'n
ecl
À.
<b>€</b>
00
Sta
100
ter
H
E
Sh
Ei
ro
31E
100
Stage: After Finishing Stage III (Apartments)
30
E
E
en
ts

Flat No	D-505	Other	4-	Sl. No.	29542
Company	BNC	Project	MFG	Phase	[4]
Prepared by	M. Tiga Sidder	Sign	4	Date	03/03/18
Project Manager	Subba leddy	Sign	J. S. L	Date	03/23/18
Previous stage report no.	no.	2902)	Report filed and signed by PM	ed by PM	No No
Checked By MD on		MD Sign		For filling	Yes No
Recommendation:  Stop further work.  Stop further work  Proceed with furth	Recommendation:  Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  Stop further work. Proceed with work after submitting ATR on QC report to QC team.  Proceed with further work only after making corrections pointed out in the QC report. ATR not Proceed with further work. ATR not required.	eport to QC team. Proc fter submitting ATR or king corrections pointe uired.	seed only after recheck 1 QC report to QC team d out in the QC report.	by QC. 1. ATR not required.	

Inspection should be done after:

- Completing stage II works.
- Complete works like doors, windows, grills, electrical wiring, switches, french door glass, etc. In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

- Stage III check notes:
   Window grills must be fitted at the depth of ¼" from the wall.
   Switchboards must be fitted to plum.
   Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).

## Miscellaneous check:

Video door phone to be provided		Modular kitchen workman ship	Modular kitchen to be provided	TATTOCATTACOMO CITACIT.
⊠Yes □No		☐Good ☑Avg☐Poor	Myes □No	
Video door phone provided	workman ship & finishing	Good Avg Poor Modular kitchen granite & dado	Modular kitchen provided	
Yes No		☐ Good Mavg ☐ Poor	ZYes □No	

1	0
	Quality Control Check Repot.
	Ţ
	$C_0$
	ntı
	rol
	$\Omega$
	lec]
	k R
	ep
	et.
	ta
	e:
	Af
	ter
	H
	nis
	hir
	10
	Sta
	ge
	H
	Stage: After Finishing Stage III (Apartments)
	pa
	Ifin
	<u>len</u>
	ts)

Flat No	D-505	Other	4-	SI. No.	29542
Company	BNC	Project	MFG	Phase	[2]
Prepared by	M. Tiga Sidder	Sign	A.J.	Date	03/03/18
Project Manager	Subba leddy	Sign	786	Date	03/03/18
Previous stage report no.	no.	2902)	Report filed and signed by PM	ed by PM	No No
Checked By MD on		MD Sign		For filling	☐Yes ☐No
Recommendation:  Stop further work. Submit ATR on QC report  Stop further work. Proceed with work after su  Proceed with further work only after making of the proceed with further work. ATR not required.	Recommendation:  Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  Stop further work. Proceed with work after submitting ATR on QC report to QC team.  Proceed with further work only after making corrections pointed out in the QC report. ATR not Proceed with further work. ATR not required.	eport to QC team. Proc fter submitting ATR or king corrections pointe uired.	eed only after recheck QC report to QC team d out in the QC report.	by QC. h. ATR not required.	

Inspection should be done after:

- Completing stage II works.
- Complete works like doors, windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

- Stage III check notes:
  1. Window grills must be fitted at the depth of ¼" from the wall.
  2. Switchboards must be fitted to plum.
- Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).

## Miscellaneous check:

			A RECOGNISH CONTRACT PROPERTY.
Yes No	Video door phone provided	Yes No	Video door phone to be provided
	workman ship & finishing	\	1
Good Avg Poor	☐ Good ☐ Avg ☐ Poor   Modular kitchen granite & dado	Good Avg Poor	Modular kitchen workman ship
Yes UNO	Modular kitchen provided	√Yes □No	Modular kitchen to be provided
			IMINOCITATION CHOOK.