

Quality Control Check Report. Stage: After Finishing Stage II (Villas)

Flat No	37	Other		Sl. No.	28126
Company	Almi estates	Project		Phase	II
Prepared by	S. Suresh Kumar	Sign		Date	9/10/18
Project Manager	Rajesh Kumar	Sign		Date	9/10/18
Previous stage report no.	26415			Report filed and signed by PM	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Granite soffit for main door provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Main door granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor

Quality Control Check Report      Stage: After Finishing Stage II (Villas)

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor – needs correction ✗ X, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1	✓	✗	✓	✓	✓	✓	✓	✗	✓	✓	✓	✓	✓
2	Toilet 2	✓	✓	✓	✗	✓	✓	✓	✗	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✗	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Porico	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks		① AT Head Room Finishing not done.												

S No	Room	Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)										
		Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.
1.	Bedroom 1 M. Bed	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
2.	Bedroom 2 G. Bed	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
3.	Bedroom 3	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4.	Bedroom 4	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5.	Drawing	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
6.	Dining	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
7.	Lobby 1	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
8.	Lobby 2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9.	Terrace/balcony 1	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
10.	Terrace/balcony 2	✓	✓	✓	✓	X	X	✓	✓	✓	✓	✓
11.	Headroom	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12.	Porch	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13.	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14.	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15.	Other	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks		XX main doors painting not done. XX Terrace doors shutter not done. (3) Finishing under Stair-case Finishing not done. (4) For M. Bed Room Door Frame gap at the fitting and C. Bed Door frame broken.										

**Quality Control Check Report. Stage: After Finishing Stage II (Villas)**

Miscellaneous check – after finishing stage II

Quality and workmanship of portico tiles	<input checked="" type="checkbox"/> Good	<input type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of flooring & setbacks	<input checked="" type="checkbox"/> Good	<input type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of external cladding/ texture	<input checked="" type="checkbox"/> Good	<input type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Remarks:			