

**Quality Control Check Report. Stage: After Finishing Stage II (Apartments)**

Flat No	B-611	Other	-	Sl. No.	27499
Company	PMR	Project	PMR	Phase	II
Prepared by	M. Teja S. dhar	Sign	<i>AS</i>	Date	03/07/17
Project Manager	K. SHRISH	Sign	<i>AS</i>	Date	03/07/17
Previous stage report no.	27380	Report filed and signed by PM			
Checked By MID on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door and balconies in this stage.

**Miscellaneous check:**

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Granite soffit for balcony provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Granite soffit for balcony required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Balcony granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Balcony granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	Granite soffit for main door provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Main door granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor	False ceiling workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
False ceiling to be provided ?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		

Quality Control Check Report      Stage: After Finishing Stage II (Apartments)

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction ✗✗, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 (MT)	✓	✓	✓	✗	✗✗ <sup>1</sup>	✗✗ <sup>2</sup>	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2 (CT)	✓	✓	✓	✗	✗✗ <sup>1</sup>	✗✗ <sup>2</sup>	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3	✓	✓	✓	✓	✗✗ <sup>1</sup>	✗✗ <sup>2</sup>	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4	✓	✓	✓	✓	✗✗ <sup>1</sup>	✗✗ <sup>2</sup>	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area	✓	✓	✓	✓	✗✗ <sup>1</sup>	✗✗ <sup>2</sup>	✓	✓	✓	✓	✓	✓	✓
6	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Utility	✓	✓	✓	✓	✓	✓	✓	✓	✗✗ <sup>3</sup>	✓	✓	✓	✓
8	Other													
9	Other													
Remarks		<p>✗✗<sup>1</sup>) In Both the M-Toi &amp; C-Toi the tiles top was not finished properly.</p> <p>✗✗<sup>2</sup>) The finishing near Ventilators was not done in M-Toi &amp; C-Toi</p> <p>✗✗<sup>3</sup>) In Utility Tile joint grouting was not done for some portion.</p>												

Quality Control Check Report      Stage: After Finishing Stage II (Apartments)

Flooring & painting		Rate the quality of (Good ✓, Avg. ✕, Poor – needs correction ✕✕, NA)											
S No	Room	Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, luppam and painting quality.	Edge building
1	Bedroom 1 (M <sup>2</sup> )	✓	✓	✓	✓	✓	✓	✓	–	✓	✓	✓	✕✕ <sup>3</sup>
2	Bedroom 2 (K <sup>2</sup> )	✓	✓	✓	✓	✓	✓	✓	–	✓	✓	✓	✓
3	Bedroom 3. (G <sup>2</sup> )	✓	✓	✓	✕	✓	✓	✓	–	✓	✕✕ <sup>1</sup>	✕✕ <sup>2</sup>	✓
4	Drawing	✓	✓	✓	✓	✓	✓	✓	–	✓	✕✕ <sup>1</sup>	✕✕ <sup>2</sup>	✓
5	Dining	✓	✓	✓	✓	✓	✓	✓	–	✓	–	–	✓
6	Lobby 1	–	–	–	–	–	–	–	–	–	–	–	–
7	Utility / balcony 1	✓	✓	✓	✓	✓	✓	✓	–	✓	–	–	–
8	Utility / balcony 2	✓	✓	✓	✓	✓	✓	✓	–	✓	✓	✓	✓
9	Utility / balcony 3	–	–	–	–	–	–	–	–	–	–	–	–
10	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	–	–	✓
11	Other												
12	Other												
Remarks ✕✕ <sup>1</sup> ) The Door frame <del>and</del> door beading Painting was not done properly in G. Bedroom													
✕✕ <sup>2</sup> ) In G. Bedroom the door beading, luppam quality was not done.													
✕✕ <sup>3</sup> ) In W. Bedroom the Edges are broken.													