

**ATR on Quality Control Check Report. (Bungalows)**

Bungalow No	16	QC report stage	Stage - <input type="checkbox"/>	Sl. No.	32997
Company	Sov LLP	Project	Sov	Phase	IX
Prepared by	G. Chandrashekar	Sign	<i>[Signature]</i>	Date	20/2/19
Project Manager	K. Prashanthan	Sign	<i>[Signature]</i>	Date	20/3/19
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:  
 Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.

**Notes:**

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks: ① All works are Completed

---



---



---



---



---



---



---



---

**Quality Control Check Report. Stage: After Finishing Stage II (Villas)**

Flat No	1b	Other	Sl. No.	32997
Company	Sov (LLP)	Project	Phase	IX
Prepared by	V. Sambeth	Sign	Date	23/2/19
Project Manager	K. Purneshwar	Sign	Date	23/2/19
Previous stage report no.		32661	Report filed and signed by PM	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on		MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

**Inspection should be done after:**

- Completion of flooring, bathroom /utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

**Miscellaneous check:**

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Granite soffit for main door provided	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Granite soffit for main door required	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Main door granite soffit edge polishing	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg <input type="checkbox"/> Poor

Quality Control Check Report. Stage: After Finish. Page II (Villas)

Tiling & granite work		Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)												
S No	Room	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1 M.Toi	✓	X	✓	✓	✓	XX	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2 K.Toi	✓	✓	XX	✓	✓	XX	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3	-	-	-	-	-	-	-	-	-	-	-	-	-
4	Toilet 4	-	-	-	-	-	-	-	-	-	-	-	-	-
5	Wash basin in dining area	-	-	-	-	-	-	-	-	-	-	-	-	-
6	Kitchen	✓	✓	-	-	✓	XX	-	-	✓	✓	✓	✓	✓
7	Utility	✓	-	✓	-	✓	-	-	-	✓	-	-	-	-
8	Portico													
9	Other													
Remarks		<p><del>New Villa</del> External painting was pending at some places.</p>												



Quality Control Check Repot.      Stage: After Finishing Stage II (Villas)

Miscellaneous check -- after finishing stage II

Quality and workmanship of portico tiles	<input checked="" type="checkbox"/> Good	<input type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of flooring & setbacks	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Quality and workmanship of external cladding/ texture	<input type="checkbox"/> Good	<input checked="" type="checkbox"/> Avg.	<input type="checkbox"/> Poor
Remarks:	<p><u>Note:</u> In setbacks Mason hole corners not filled properly.</p>		