

ATR on Quality Control Check Report. (Bungalows)

Bungalow No	121	QC report stage	SI. No.	33273
Company	Nigiri Estates	Project	Phase	7
Prepared by	AKHEEL	Sign	Date	06/05/2019
Project Manager	Machmudhan	Sign	Date	
Receipt by QC date		Sign	Other	
Receipt at HO date		Sign	Other	
Checked By MD on		MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:
 Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks:

Work completed, which are mentioned on ATR.

Quality Control Check Report. Stage: After Finishing Stage II (Villas)

Flat No	121	Other	33273
Company	Nilgiri Estates	Project	II
Prepared by	V. Sanketh	Sign	27/03/19
Project Manager	Srinivasa Kumar	Sign	27/03/19
Previous stage report no.	32437	Report filed and signed by PM	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By MD on	MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation:

Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.

Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Proceed with further work only after making corrections pointed out in the QC report. ATR not required.

Proceed with further work. ATR not required.

Inspection should be done after:

- Completion of flooring, bathroom/utility tiles, doors & beading, first coat of paint.
- Completion of windows, grills, electrical wiring, switches must be done in next stage
- False ceiling must be completed before flooring.
- Kitchen platform, granite and dado must be completed where modular kitchen is not provided.
- Provide granite soffit for main door in this stage.

Miscellaneous check:

Main door fixed with lock & stopper	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Granite soffit for main door required	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Main door granite soffit workmanship	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor
Granite soffit for main door provided	<input type="checkbox"/> Yes <input type="checkbox"/> No
Main door granite soffit edge polishing	<input type="checkbox"/> Good <input type="checkbox"/> Avg <input type="checkbox"/> Poor

Certified that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.

Project in-charge	Sign	Date
Srinivasa Kumar	[Signature]	28/03/19

Quality Control Check Report. Stage: After Finishing Page II (Villas)

Rate the quality of (Good ✓, Avg. X, Poor - needs correction XX, NA)

S No	Room	Tiling & granite work	Workmanship of tiling	White cement filling around CPVC lines	Corners finishing	Finishing near doors	Finishing on top of tiles	Finishing near ventilators	Step at bathroom entrance / utility	Step for shower / pot wash	Tile joint grouting	Granite platform finishing and edge polishing	Granite platform slope	Granite platform height	Finishing under granite platform
1	Toilet 1	M-Toi	✓	XX	✓	XX	✓	XX	✓	✓	✓	✓	✓	✓	✓
2	Toilet 2	K-Toi	XX	✓	✓	XX	✓	XX	✓	✓	✓	✓	✓	✓	✓
3	Toilet 3		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 4		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Wash basin in dining area		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Kitchen		✓	XX	✓	✓	✓	XX	✓	✓	✓	✓	✓	XX	XX
7	Utility		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Portico														
9	Other														

Remarks (2) (2 no) of Dado tiles broken in common Toilet.

XX Instead of (32") they provided kitchen granite platform at (35") height.

Flooring & painting		Rate the quality of (Good ✓, Avg. X, Poor - needs correction X X, NA)												
S No	Room	Color variation of floor tiles	Flooring workmanship & grouting	Skirting size (3")	Skirting workmanship	Plastering above skirting	Plastering & finishing of walls	Crack filling	Loft Finishing	General quality of painting & finishing	Door & frame painting quality	Door beading, lippam and painting quality.	Edge building	
1.	Bedroom 1 M-Vs	✓	✓	✓	✗	✓	✓	✓	-	✓	✓	✓	✓	
2.	Bedroom 2 V-Vs	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✗	
3.	Bedroom 3	-	-	-	-	-	-	-	-	-	-	-	-	
4.	Bedroom 4	-	-	-	-	-	-	-	-	-	-	-	-	
5.	Drawing	✓	✗	✓	✓	✓	✓	✓	-	✗	✓	✓	✗	
6.	Dining	✓	✓	✓	✗	✓	✓	✓	-	✓	-	-	✗	
7.	Lobby 1	-	-	-	-	-	-	-	-	-	-	-	-	
8.	Lobby 2	-	-	-	-	-	-	-	-	-	-	-	-	
9.	Terrace/ balcony-1	-	-	-	-	-	-	-	-	-	-	-	-	
10.	Terrace / balcony 2	-	-	-	-	-	-	-	-	-	-	-	-	
11.	Head room	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✗	
12.	Portico	-	-	-	-	-	-	-	-	-	-	-	-	
13.	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✗	-	-	✓	
14.	Utility	✓	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	-	
15.	Other	-	-	-	-	-	-	-	-	-	-	-	-	
Remarks		No. 11: Door stopper not provided. No. 12: Headroom Defect.												

43

Quality Control Check Report. Stage: After Finishing Stage II (Villas)

Miscellaneous check – after finishing stage II

Quality and workmanship of portico tiles

Good Avg. Poor

Quality and workmanship of flooring & setbacks

Good Avg. Poor

Quality and workmanship of external cladding/ texture

Good Avg. Poor

Remarks:
