

Quality Control Check Report. Stage: After Plastering (Apartments)

Flat No.	E-001	Other		Sl. No.	29517
Company	BNC	Project	MFG	Phase	II
Prepared by	M. Teja Sridhar	Sign	<i>[Signature]</i>	Date	01/03/18
Project Manager	Sobha Reddy	Sign	<i>[Signature]</i>	Date	01/03/18
Previous stage report no.	28857	Report filed and signed by PM?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By M/D on	MD Sign	For filling		<input type="checkbox"/> Yes <input type="checkbox"/> No	

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the apartment.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark XXX for major mistake that requires correction by replacement or re-fixing.
4. Mark XXXX for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Plastering must be 3mm margin for luppun work. Tolerance ¼".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have ½" grooves.
10. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

Quality Control Check Report. Stage: After Plastering (Apartments)

S No	Room	Skirting Provision (✓ or ✗)	Finishing around door frame (✓ or ✗)	Beams & columns finishing (✓ or ✗)	Finishing of lofts (✓ or ✗)	Electrical junctions finishing (✓ or ✗)	Window check ⁶ (✓ or ✗)	Tiles provision (✓ or ✗)	Sink provision & size (✓ or ✗)	Grooves for door frames (✓ or ✗)	Balcony & terrace sill top finishing (✓ or ✗)	Screeding in bathroom & utility (✓ or ✗)	Screeding in 6" above FFL? (✓ or ✗)
1	Bedroom 1 (MB)	<	<	<		<	<	<	<	<		<	<
2	Toilet 1 (MT)	<	<	<		<	<	<		<		<	<
3	Bedroom 2 (KB)	<	<	<		<	<	<		<		<	<
4	Toilet 2 (CT)	<	<	<		<	<	<		<		<	<
5	Bedroom 3 (GB)	<	<	<		<	<	<		<		<	<
6	Toilet-3	<		<		<				<			
7	Drawing	<	<	<		<	<			<			
8	Dining	<	<	<		<				<			
9	Lobby 1												
10	Utility/balcony 1	<	<			<				<			
11	Utility /balcony 2	<	<	<		<		<	<	<		<	<
12	Utility/balcony-3												
13	Kitchen	<		<	<	<	<	<	<				
14	Other												
15	Other												
Remarks													