

2013
 MNM file

soham@modiproperties.com

From: "Nagalaxmi M" <nagalaxmi@modiproperties.com>
Date: 8 June, 2013 10:57 AM
To: <soham@modiproperties.com>
Subject: Advance for ner bungalows at MNM site

Respected Sir,

1. P.Hari - Rs.1,57,518/- (excess payment)
2. P.Ganesh - Rs.1,65,195/- (excess payment)
3. N.Ganesh - Rs. 2,30,803/- (excess payment)

Sir, all the above three contractors are having excess payment at MNM site, again today advance payment vouchers came for new bungalows 19 & 17 for P.Hari & P.Ganesh. sir, kindly advice.

Regards,

Nagalaxmi

----- Forwarded Message -----

From: Soham Modi <soham@modiproperties.com>
To: mnm@modiproperties.com; mnmaccounts@modiproperties.com; nagalaxmi@modiproperties.com
Sent: Wednesday, June 5, 2013 7:09 PM
Subject: Fwd:

Rajalaxmi,

Pay after confirmation by nagalaxni.

Soham

Soham Modi

----- Original message -----

Subject:
From: MNM <mnm@modiproperties.com>
To: Soham Modi <soham@modiproperties.com>
Cc: mnmaccounts@modiproperties.com

Dear sir,

This is to intimate that stage-IV works are completed for the following bungalows.

1. N.Ganesh B.No-15 -100% work completed = $1753*7=12,271$.
2. P.Ganesh B.No-74 - 80% work completed = $1461*7=10,227= 8,181$ (80%).
3. P.Hari B.No - 75 -70 % work completed = $1461*7= 10,227= 7,158$ (70%).

11-Jun-13

soham@modiproperties.com

Anna file

From: "MNM" <mm@modiproperties.com>
Date: 5 June, 2013 9:58 AM
To: "Soham Modi" <soham@modiproperties.com>
Cc: "yadagiri" <yadagiri@modiproperties.com>
Subject: STage-4 payment releasing

Dear sir,

Civil contractors(P. Hari, P. Ganesh N. Ganesh) not doing the work frome last three days at MNM site due to BNo 74, 75, 15 stage-4 payment not given to them.Please release the payment.

Regards,

K. Yadagiri
MNM

11-Jun-13

soham@modiproperties.com

MNM file

From: "MNM" <mnmm@modiproperties.com>
Date: 4 June, 2013 1:59 PM
To: "Soham Modi" <soham@modiproperties.com>
Cc: <mnmmaccounts@modiproperties.com>

Dear sir,

This is to intimate that stage-IV works are completed for the following bungalows.

1. N.Ganesh B.No-15 -100% work completed = $1753*7=12,271$.
2. P.Ganesh B.No-74 - 80% work completed = $1461*7=10,227= 8,181$ (80%).
3. P.Hari B.No - 75 -70 % work completed = $1461*7= 10,227= 7,158$ (70%).

Please release the above amounts to the respective contractors.

regards,
K.Yadagiri

11-Jun-13

Soham Modi

MNM *He*

From: "praveen" <praveen@modiproperties.com>
Date: 8 January, 2013 11:23 AM
To: "Sohammodi" <sohammodi@hotmail.com>
Attach: 102_7843.JPG; 102_7839.JPG; 102_7840.JPG; 102_7841.JPG; 102_7842.JPG
Subject: Report on MNM site -Reg

Sir,

This is to inform you that, MNM site HDPE pipe lines leakage work is completed, now they are providing drinking water to customers through pipe lines.

Please find enclosed photographs of completed work at MNM site.

Regards,

Praveen.

09-Jan-13