

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 25/03/2022		Prepared by: MINISH		Serial no. 1972	
Supplier name: SSLLP				HO inward no.	
Firm/Company: GVDC		Project: Genopolis		HO received date	
PO/WO date: 13265		PO/WO No: 86684		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	22750	28/03/2022	33,98,400/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 33,98,400/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Steel report enclosed	Proof of delivery matches MRN	☒ Yes ☐ No
---------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 33,98,400/-

Amount E – PO / WO value: 33,98,400/-

Amount F – Difference (A – E): NIL

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 26/03/2022

Remarks: Steel supplied to GVDC

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.		22750			
GV Discovery Center Pvt Ltd 119,191, Synergy Square1				Invoice Date.		23-03-2022			
				PO No.		86684			
				PO Date.		23-03-2022			
				Req ID		74908			
				Req Date		23-03-2022			
GSTIN : 36AAHCG4940K1ZC				PAN AAHCG4940K		Loc Req No		13265	
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8116 - Steel - rebar - TMT - 16mm - kgs			72141091	60000	48.00	2,880,000.00	18	518,400.00
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
IGST		CGST		SGST		Total Taxable Amount		2,880,000.00	518,400.00
		259,200.00		259,200.00		Total Invoice Amount		3,398,400.00	
Rupees : Thirty Three Lakh(s) Ninty Eight Thousand Four Hundred Only.									

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 of 1

23-03-2022 12:16:58 PM



86684

16.03.22 2:13:34

From Company : **G V Discovery Center Pvt Ltd**

5-4-187/3&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-501

G S T No. : 36AAHCG4940K1ZC

Supplier Details

Summit Sales LLP

5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

040-66335551

9618244433

Doc No 86684 13265

Doc Date 23-03-2022

Quote No NIL

Quote Date 23-03-2022

SupplyType Supply

Kind Attn : **Hamendra,Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8116 - Steel - rebar - TMT - 16mm - kgs	60,000.00	48.00	0.00	18.00	3,398,400.00

Total Order Value . . . 3,398,400.00

Rupees : Thirty Three Lakh(s) Ninty Eight Thousand Four Hundred Only.

Terms and Conditions :-

Specification / Brand All items shall be of SS GOLD FE-500 grade.

Payment Terms After delivery and production of bill

Tax GST is included in the above prices

Delivery Date Next Day.

Delivery Location 119, 191 Synergy Square 1

Phone. -

Penalty For Delay Nil

Transportation Cost Included

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Hamal charges Extra Above Order for Block no 191 first slab purpose

Completion Date Nil

Measurement Nil

Security Nil

Remarks Delivered

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ For/Req processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other



For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Name :

23/03/2022

Name :

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : / /

Requisition Form -Steel								
Company		GVDC		Site & Phase		Genopolis		
Req. no.		13265		Req. Date		28-06-21		
Material required before		URGENT		ID no.		74908		
Prepared by:		Vineetha reddy		Approved by (sign):		K.Narsing rao		
Flat / Block no:		For block no 191 first slab purpose.						
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	0.00	0.00	0.00	0.00		
2	Steel	10 mm	0.00	0.00	0.00	0.00		
3	Steel	12 mm	0.00	0.00	0.00	0.00		
4	Steel	16 mm	3165.00	0.00	3165.00	60008.40		
5	Steel	20 mm	0.00	0.00	0.00	0.00		
6	Steel	25 mm	0.00	0.00	0.00	0.00		
7	Steel	32 mm	0.00	0.00	0.00	0.00		
8	Binding Wire	20 gauge	0.00	0.00	0.00	0.00		
Total						60008.40		
Notes:								
1 Binding wire is generally 25 kgs per ton.								
2 Order footing steel for one block or core at a time.								
3 Order steel for slab along with steel for next column on completion of beam bottom.								
4 Do not order excess steel. Do not order steel in advance.								

NOTE:- Material already delivered from JSLP.

APPROVED BY
24 MAR 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED BY
28 JUN 2021
K. NARSINGA RAO
Project Manager

Tor Steel Delivery Report

Company/ firm/ Project:	GV Discovery center Genopolis	Test report attached DC's attached	Yes / No ✓	A. PO quantity (in kgs)	60000 KGS ✓
Block/ Villa No :		Weightment slips attached	Yes / No ✓	B. Gross vehicle weight	43030 Kgs ✓
Requisition nos. :	13565	Total quantity received	Yes / No ✓	C. Net vehicle weight	13270 kgs ✓
PO No(s).	78086	Close PO	Yes / No ✓	D. Actual quantity delivered (B-C)	29760 kgs ✓
Supplier:	Akash Steels	Vehicle no.	AP 12 V 6195	E. Difference (D-A)	30240 kgs ✓
Delivery date	02.07.2021	Delivery time	15.00 PM	MRN No.	
Sign of security		Sign of Admin	R. Vinithe	Inward no.	646
Date	02.07.2021	Date	02.07.2021	Sign of Project manager	
				Date	02.07.2021

Details of TMT steel delivered -


Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	16 mm	18.96	1570	29760 kgs
2.				
3.				
4.				
5.				
6.				
7.				
8.				
Total:			1570	29760 kgs

Remarks:

Difference can consider total Quantity Received close the PO

Note: 1. Report to be sent to HO within 2 working days. 2. Attach original DC's, test reports, weightment slips, bills, photos, etc. to this report. 3. Report must be totals calculated. 4. Make a separate report for every truck load received.

Tor Steel Delivery Report

Company/ firm:	GV Discovery center	Test report attached	Yes / No	A. PO quantity (in kgs)	60000 KGS ✓
Project:	Genopolis	DC's attached	Yes / No	B. Gross vehicle weight	43370 Kgs ✓
Block/ Villa No.:	-	Weighment slips attached	Yes / No	C. Net vehicle weight	13350 kgs ✓
Requisition nos.:	13265	Total quantity received	Yes / No	D. Actual quantity delivered (B-C)	30020 kgs ✓
PO No(s).	78086	Close PO	Yes / No	E. Difference (D-A)	29980 kgs ✓
Supplier:	Akash Steels	Vehicle no.	API2V6195	MRN No.	-
Delivery date	30.06.2021	Delivery time	14.00 PM	Inward no.	637
Sign of security		Sign of Admin	R. Vinetha	Sign of Project manager	
Date	30.06.2021	Date	30.06.2021	Date	30.06.2021

Details of TMT steel delivered -

Sl. No	Item	Weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	16 mm	18.96	1583	30020 kgs
2.				
3.				
4.				
5.				
6.				
7.				
8.				
Total:			1583	30020 kgs ✓

Remarks:

Note: 1. Report to be sent to H/O within 2 working days 2. Attach original DCs, test reports, weighment slips, bills, photos, etc., to this report. 2. Report must have totals calculated. 3. Make a separate report for every truck load received.