

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	25/03/22	Prepared by	Darbhakar	Serial no.	2536
Supplier name	S B Arshanth Steels			HO inward no.	
Firm/Company	Gueg	Project	Imperial	HO received date	
PO/WO date	26/03/22	PO/WO No.	17/03/22	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	1434/21-22	22/03/22	20,76,423-00	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				20,76,423-00	
Proof of delivery by way of ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	105217		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				20,76,423-00	
Amount E – PO / WO value:				20,79,750-00	
Amount F – Difference (A – E):				3327-00	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		28/03/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Darbhakar			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

(DUPLICATE FOR TRANSPORTER)

**Sri Arihant Steels**

17, 1st Floor, H.M. Ishaque Estate
M.G.Road, Secunderabad.
GSTIN/UIN: 36ADZPG3609B1ZK
State Name : Telangana, Code : 36
E-Mail : sriarhantsteels@gmail.com

Invoice No. 1434/21-22 e-Way Bill No. 131452069168

Dated 22-Mar-22

Delivery Note 1434

Mode/Terms of Payment IMMEDIATE

Reference No. & Date.

Other References

Buyer's Order No. 86504 / 164730

Dated 17-Mar-22

Dispatch Doc No.

Delivery Note Date 22-Mar-22

Dispatched through

Destination

By Road

Turkapally

Bill of Lading/LR-RR No.

Motor Vehicle No. AP 29 U 1472

Terms of Delivery

Consignee (Ship to)

Innopolis

Sy.No.542, Genome Valley

Turkapally, Hyderabad

Nagamani 7981951035

State Name : Telangana, Code : 36

Buyer (Bill to)

G V Reserch Centers Pvt Ltd


5-4-187/3 & 4, II Nd Floor, Soham Mansion

MG Road Secunderabad-03

GSTIN/UIN : 36AAHCG4562D1ZP

State Name : Telangana, Code : 36

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Bars 721420 16MM	721420	10.030 TN	70,500.00	TN	7,07,115.00
2	TMT Bars 721420 20MM	721420	5.030 TN	70,500.00	TN	3,54,615.00
3	TMT Bars 721420 25MM	721420	9.900 TN	70,500.00	TN	6,97,950.00
						17,59,680.00
				CGST @ 9%	9 %	1,58,371.20
				SGST @ 9%	9 %	1,58,371.20
				Round Off		0.60
Total						20,76,423.00



Amount Chargeable (in words)

E. & O.E

INR Twenty Lakh Seventy Six Thousand Four Hundred Twenty Three Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	17,59,680.00	9%	1,58,371.20	9%	1,58,371.20	3,16,742.40
Total	17,59,680.00		1,58,371.20		1,58,371.20	3,16,742.40

Tax Amount (in words) : **INR Three Lakh Sixteen Thousand Seven Hundred Forty Two and Forty paise Only**

Declaration

1.We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
2.Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.
3.After Due date Credit charges will be charged @ 24 % PA.
,Or 40/- Rs PMT, till the date of receipt, which ever is higher.

Company's Bank Details

Bank Name : DBS Bank India Ltd A/c No : - 856200069474
A/c No. : 856200069474
Branch & IFS Code : Mumabi & DBSS0IN0811

for Sri Arihant Steels

Authorised Signatory



Purchase Order



Page(s) 1 Of 1 17-03-2022 2:22:49 PM

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-5
G S T No. : 36AAHCG4562D1ZP

Supplier Details

Sri Arihant Steels
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003

66382042/27816848
9246825558

Doc No 86504 164730
Doc Date 17-03-2022
Quote No NIL
Quote Date 17-03-2022
SupplyType Supply

Kind Attn : Mr. Yogesh Gupta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8116 - Steel - rebar - TMT - 16mm - kgs	10,000.00	70.50	0.00	18.00	831,900.00
2 8117 - Steel - rebar - TMT - 20mm - kgs	5,000.00	70.50	0.00	18.00	415,950.00
3 8118 - Steel - rebar - TMT - 25mm - kgs	10,000.00	70.50	0.00	18.00	831,900.00

Total Order Value . . . 2,079,750.00

Rupees : Twenty Lakh(s) Seventy Nine Thousand Seven Hundred Fifty Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Nagamani(Engineer) - 7981951035

Penalty For Delay Nil

Transportation Cost included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Unloading Including Above material for 4545 slab and coloums over laping purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at Turkapally-GVRC-Contact Person Mr Madhu-9502211499.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ Po/Rec. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSSLP stock
- ☐ Other



For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name :

17/03/2022

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Name :

Date : / /

Requisition Form -Steel									
Company		GVRC		Site & Phase		Innopolis			
Req. no.		164730		Req. Date		15.03.2022			
Material required before		17.03.2022		ID no.		79674			
Prepared by:		Salman		Approved by (sign):		T. Madhu			
Flat / Block no:		Towards 4545 slab and columns over lapping purpose							
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	0.00	0.00	0.00	0.00			
2	Steel	10 mm	2564.00	0.00	0.00	0.00			
3	Steel	12 mm	854.00	0.00	0.00	0.00			
4	Steel	16 mm	347.00	0.00	527.46	10000.00	70/50		
5	Steel	20 mm	821.00	0.00	168.69	5000.00	70/50		
6	Steel	25 mm	165.00	0.00	215.88	10000.00	70/50		
7	Steel	32 mm	0.00	0.00	0.00	0.00			
8	Binding Wire	20 gauge	0.00	0.00	0.00	0.00			
	Total					25000.00			
Notes:									
1 Binding wire is generally 25 kgs per ton.									
2 Order footing steel for one block or core at a time.									
3 Order steel for slab along with steel for next column on completion of beam bottom.									
4 Do not order excess steel. Do not order steel in advance.									

APPROVED BY
17 MAR 2022
SOHAM MODI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure -C
Tor Steel Delivery Report

Company/ firm:	GVRC	Test report received	No	A. PO quantity (in kgs)	25000
Project:	Innopolis	DCs received	Yes	B. Gross vehicle weight	37320
Block/ Villa No.:	4545 slab and columns over lapping purpose.	Weighment slips received	Yes	C. Net vehicle weight	12450
Requisition nos.:	164730	Total qty as per PO received	Yes	D. Actual quantity delivered (B-C)	24960
PO No(s).	86504	Close PO	Yes	E. Difference (D- A)	40
Supplier:	Sri Arihant steels	Vehicle no.	AP29U1472	MRN No.	105217
Delivery date	23.03.2022	Delivery time	12:30	Inward no.	8743
Sign of security	<i>Rajesh</i>	Sign of Admin	<i>Sudewi</i>	Sign of Project manager	<i>N. K. K.</i>
Date	23/3/22	Date	26/3/22	Date	26/3/22

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	-	-
2.	10 mm	7.50	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	529.00	10030
5.	20 mm	29.63	169.76	5030
6.	25 mm	46.30	213.82	9900
7.	32 mm	66.67	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			912.58	24960
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.