

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 28/3/22		Prepared by: T.D. Prabhakar		Serial no. 2614	
Supplier name: Ceylon Int'l		Project: NGH		HO inward no.	
Firm/Company: NRPLAP		PO/WO No. 86298		HO received date	
PO/WO date: 11/3/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	150	26/3/22	6.64,200-00	☒ Yes ☐ No
2.			1	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		6,64,200-00
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.: 1	Pour Report is attached	Proof of delivery matches MRN ☒ Yes ☐ No
Amount B – Other Credits : Transportation charges		-
Amount C – Other Debits :		-
Amount D (D=A+B-C) – Amount to be credited to the supplier:		6,64,200-00
Amount E – PO / WO value:		10,12,500-00
Amount F – Difference (A – E):		- 3,48,300-00
Quantity received as per PO / WO	☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO	☐ Yes ☒ No – wait for balance material ☐ Other	
Payment – due date	04/04/22	
Remarks: Part bill received.		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	T.D. Prabhakar				
Sign:					
Date	28/3/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 150	Dated 26-Mar-2022
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 465 to 36	Other Reference(s)
		Buyer's Order No. 86298-181879	Dated 26-Mar-2022
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
		Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete		164.00 cum	3,432.20	cum	5,62,881.35
	SGST			9 %		50,659.32
	CGST			9 %		50,659.32
	Round Off					0.01
	Total		164.00 cum			Rs 6,64,200.00

Amount Chargeable (in words)

E. & O.E

INR Six Lakh Sixty Four Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	5,62,881.35	9%	50,659.32	9%	50,659.32	1,01,318.64
Total	5,62,881.35		50,659.32		50,659.32	1,01,318.64

Tax Amount (in words) : **INR One Lakh One Thousand Three Hundred Eighteen and Sixty Four paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	Flats 1-9
Supplier:	Cemex infra	Slab no.:	02
Requisition nos.:	181879	A. Estimated quantity:	250 cu.m
PO nos.:	86298	B. Requisition quantity:	250 cu.m
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			211cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.03.22	4:34	17:20	17:20	7 cum	465	16800	17190	-	-	-	-
2.	15.03.22	4:45	17:50	17:50	7 cum	466	16800	16850	-	-	-	-
3.	15.03.22	5:30	18:20	18:20	7 cum	467	16800	16830	-	-	-	-
4.	15.03.22	7:50	20:45	20:45	7 cum	470	16800	16940	-	-	-	-
5.	15.03.22	9:15	22:00	22:00	8 cum	471	19200	19430	-	-	-	-
6.	15.03.22	10:50	23:45	23:45	3 cum	472	7200	7240	-	-	-	-
Total:					39 cu.m							
Remarks	We received 39 cu.m balance 211 cu.m											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A
Project:	Nilgiri heights	Flat / Villa no.:	Flats 1-9
Supplier:	Cemex infra	Slab no.:	02
Requisition nos.:	181879	A. Estimated quantity:	211 cu.m
PO nos.:	86298	B. Requisition quantity:	250 cu.m
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			125 cu.m
			86 cu.m

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17.03.22	11:50	12:20	13:10	8 cum	036	19200	19450	-	-	-	-
2.	17.03.22	12:20	13:00	13:25	7 cum	037	16800	16970	-	-	-	-
3.	17.03.22	12:50	13:30	14:15	7 cum	038	16800	16740	-	-	-	-
4.	17.03.22	1:10	13:50	13:50	7 cum	039	16800	16830	-	-	-	-
5.	17.03.22	1:40	14:15	15:51	8 cum	040	19200	19640	-	-	-	-
6.	17.03.22	1:55	14:40	16:12	8 cum	000	19200	19340	-	-	-	-
7.	17.03.22	2:20	15:00	16:24	7 cum	001	16800	17130	-	-	-	-
8.	17.03.22	2:35	15:15	17:06	7 cum	002	16800	17380	-	-	-	-
9.	17.03.22	2:55	2:55	15:40	7 cum	003	16800	17150	-	-	-	-
10.	17.03.22	3:25	16:00	17:50	6 cum	004	14400	14710	-	-	-	-
11.	17.03.22	4:15	16:55	17:52	8 cum	005	19200	19640	-	-	-	-
12.	17.03.22	4:35	17:15	17:15	7 cum	006	16800	16840	-	-	-	-
13.	17.03.22	4:45	4:45	18:40	8 cum	007	19200	19890	-	-	-	-
14.	17.03.22	05:05	05:05	17:40	7 cum	008	16800	16720	80	135/-	-	-
15.	17.03.22	5:55	05:55	19:26	7 cum	010	16800	16820	-	-	-	-

16.	17.03.22	6:35	19:15	19:55	8 cum	011	19200	19470	-	-	-	-
17.	17.03.22	7:00	20:17	20:17	5 cum	012	12000	12390	-	-	-	-
18.	17.03.22	9:00	09:00	23:21	3 cum	013	7200	9880	-	-	-	-
Total:					125 cu.m							
Remarks		We received 125 cu.m balance 86 cu.m										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Purchase Order

Page: 1 of 1

11-03-2022 1:45:24 PM

Orig



86298

28.02.22 2:52:29

From Company: **Modi Realty Pocharam LLP**

5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500005

G S T No. : 36ABIFM1836H1Z7

Supplier Details

CEMEX INFRA

Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

8367099999

9848210686

Doc No 86298 181879

Doc Date 11-03-2022

Quote No NIL

Quote Date 11-03-2022

SupplyType Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M 25	250.00	4,050.00	0.00	0.00	1,012,500.00

Total Order Value . . . 1,012,500.00

Rupees : Ten Lakh(s) Twelve Thousand Five Hundred Only.

Terms and Conditions :-

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Nilgiri Heights Delivery at NGH-Pocharam Contact Person Mr Vijay-9849497484.

pocharam

Phone. 9849497484

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills

Transportation Cost included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material.Above order for A-Flat no-1 to 9 slab-2 casting purpose.

Completion Date Nil

Measurement Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to H.O. office or purchase site office. Proof of delivery/DC can be sent by email.'

FOR MDs APPROVAL

- ☒ High Value / quantity beyond limits.
- ☒ Payable / processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Republishing SLLP sheet.
- ☐ Other

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	150.	26/3/22	6,64,200.00
2.			
3.			
4.			
5.			



For **Modi Realty Pocharam LLP**

Authorized Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Name :

Date : / /

Requisition Form

Company Name:	Modi Realty Pocharam LLP	Date:	09-03-2022
& Phase:	Niligiri Heights	Time:	11:20
Supplier:		Req. No.	181879
Material required before date:	12.03.22	ID No.	74505

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M25	250	CUM	3,950/r	
2						
3						
4						
5						
6						
7						
8						
9						
10						

PO
86298

09 MAR 2022

Remarks: For Block - A - Flat No - 1 to 9 - Slab - 2 Casting Purpose

Prepared By	Vijay Raj	Approved by
Sign. & Date	09.03.2022	Sign. & Date



Note: On receipt of material at site write inward number and date in last 2 columns.

h