

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	11/04/22	Prepared by	Vanajashri	Serial no.	2897
Supplier name	SL Rmc Plant			HO inward no.	
Firm/Company	DR NPK Biotech	Project	NELTAPOLIS	HO received date	
PO/WO date	25/3/22	PO/WO No.	86759	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	001	8/04/22	24,000/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				24,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No		
Amount B –Other Credits : Transportation charges				-	
Amount C –Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				24,000/-	
Amount E – PO / WO value:				24,000/-	
Amount F – Difference (A – E):				-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		18/04/22			
Remarks: final Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajashri				
Sign:		14 APR 2022			
Date	11/04/22	MINISH PARIKH			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Invoice No.	Dated
	001	8-Apr-2022
	Supplier's Ref.	Mode/Terms of Payment
	86759	Other Reference(s)
Buyer's Order No.		Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	6.00 cbm	3,389.83	cbm	20,338.98
	Output CGST @9 %					9 %	1,830.51
	Output SGST @9%					9 %	1,830.51
Total				6.00 cbm			₹ 24,000.00



Amount Chargeable (in words)

INR Twenty Four Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	20,338.98	9%	1,830.51	9%	1,830.51	3,661.02
Total	20,338.98		1,830.51		1,830.51	3,661.02

Tax Amount (in words) : **INR Three Thousand Six Hundred Sixty One and Two paise Only**

Remarks:
01.04.2022 to 04.04.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD		Block No.:	Chemical and solvent blocks
Project:	Nextopols		Flat / Villa no.:	Towards columns 0 use purpose
Supplier:	SL RMC PLANT		Slab no.:	-
Requisition nos.:	186256		A. Estimated quantity:	06 ✓
PO nos.:	86759		B. Requisition quantity:	06 ✓
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	06 ✓
NIRAT	<i>[Signature]</i>	<i>[Signature]</i>	D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	4.04.2022	08:00	08:29	09:40	06	1991	14400	14200	200			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.					06		14400	14200	200			
Total:												
Remarks		Closing of po.										

Note 1 Report to be sent on a daily basis to purchase@moshiproperties.com and report-audit@moshiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

Purchase Order

Page 1 of 1

25-03-2022 1:41:38 PM



86759

16.03.22 2:13:35

From Company : **DR.NRK Biotech Private Limited**

Plot no.11,, TSIIC Industrial Development Area, Sno.230 to 243, Turka
Malkajgiri, Telangana, 500078
G S T No. : 36AACCD2775Q1Z3

Supplier Details

SL RMC PLANT

Sy.No.719/2,Devaryamjal Shameerpet,Medchal.

7207255678

Doc No 86759 186256

Doc Date 25-03-2022

Quote No NIL

Quote Date 25-03-2022

SupplyType Supply

Kind Attn : **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-25	6.00	4,000.00	0.00	0.00	24,000.00
Total Order Value . . .					24,000.00

Rupees : Twenty Four Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Nextopolis

Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal

Phone.

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Above material for coloum-0 Chemical and solvent use purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Turkapally NRK Contact Person Mr Rahul-8978362427.

For MDs APPROVAL

☐ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SSSLP stock☒ Other

APPROVED BY

26 MAR 2022

SCHAM MODI
MANAGING DIRECTORFor **DR.NRK Biotech Private Limited**

Authorised Signatory

Name :

25/03/2022

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name :

Date : / /

Requisition Form

Company Name:	NRK BioTech Pvt Ltd	Date:	24.03.2022
Site & Phase:	Nextopolis	Time:	05.30
Supplier		Req. No.	186256
Material required before date:		ID No.	74980

No	Description	Size	Quantity	Units	Inward No	Date
1.	Rmc	M 25	06	M 3		
2.						
3.						
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.						
12.						

Remarks: Towards columns -0 use purpose for chemical and solvent .

Prepared By	S.Shravya	Approved by	C.Balamuralikrishana
Sign. & Date	24.03.2022	Sign. & Date	24.03.2022

Note:

C. Balamuralikrishana
24-03-22

W
APPROVED BY
26 MAR 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
25 MAR 2022
MINISH PARIKH
MANAGER PROCUREMENT

PO
86759.