

PURCHASE DIVISION
Advice for approval for credit to supplier

⑥

Date: 15/4/22		Prepared by: Prabhakar		Serial no.: 3086	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: Gvrc		Project: Gvrc		HO received date	
PO/WO date: 31/3/22		PO/WO No.: 86919		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	517	31/3/22	32000/-	☒ Yes ☐ No	
2.			1	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				32000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B –Other Credits : Transportation charges				-	
Amount C –Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				32000/-	
Amount E – PO / WO value:				64000/-	
Amount F – Difference (A – E):				32000/-	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment due date		25/4/22			
Remarks: Part bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

10000.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G.V Reserch Centers Pvt Ltd 5-4-187/3&4 ,2nd Floor Soham Mansion , MG Road , Secundrabad-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	517	31-Mar-2022
	Supplier's Ref.	Other Reference(s)
	86919	
Buyer's Order No.		Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M-10 DLC	38245010	18 %	10.00 cbm	2,711.86	cbm	27,118.60
	Output CGST @9 %					9 %	2,440.67
	Output SGST @9%					9 %	2,440.67
	Round Off						0.06
Total				10.00 cbm			₹ 32,000.00



Amount Chargeable (in words)

INR Thirty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	27,118.60	9%	2,440.67	9%	2,440.67	4,881.34
Total	27,118.60		2,440.67		2,440.67	4,881.34

Tax Amount (in words) : **INR Four Thousand Eight Hundred Eighty One and Thirty Four paise Only**

Remarks:
31.03.2022

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

Page: 01

31-03-2022 11:45:23 AM

Original



86919

16.03.22 2:13:37

From Company: **G V Reserch Centers Pvt Ltd**

S-4-167/3&4, II nd Floor, Soharn Mansion, MG Road, Secunderabad-500003

GST No.: 36AAHCG4562D1ZP

Supplier Details

SL RMC PLANT

S-112, 219/2, Devaryamajra Shameerpet, Medchal.

7207255678

Doc No 86919 164787
Doc Date 31-03-2022
Quote No NTL
Quote Date 31-03-2022
SupplyType Supply

Kind Attn: **MR P. VENKATESHWARA RAO**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Buiding material - Ready Mix Concrete - NA - cu. mtrs. M10	20.00	3,200.00	0.00	0.00	64,000.00
Total Order Value . . .					64,000.00

Rupees : Sixty Four Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery

Tax All taxes included in above price.

Delivery Date Next Day

Delivery Location Innopolls

Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana

Phone: Naqamani(Engineer) - 7981951035

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter 5% penalty for each week of delay

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material. Above material for Hazardous waste plant purpose

Completion Date NA

Measurement Nil

Security Nil

Remarks Delivery at Turkanally GVRC. Contact Person: Mr Madhu. 950031499

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☒ Po/Rec. processed-post approval.
☒ Approval for technical details/certification
☒ Replenishing SSLLP stock
☒ Other



PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	817	31/3/22	32000/-
2.			
3.			
4.			
5.			

For: **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **SL RMC PLANT**

Name: _____

Name: _____

Date: ___/___/___

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Hazardous waste plant purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC PLANT	Slab no.:	
Requisition nos.:	164787	A. Estimated quantity:	20M3
PO nos.:	86919	B. Requisition quantity:	20M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			10M3
			D. Difference (C-A)
			10M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	31.03.2022	09:00	09:32	09:47	10	1956	24000	23750	-			
2.												
3.												
Total:					10M3		24000	23750	-			
Remarks	As per po quantity 20M3 but consumed only 10M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Company Name:		G V Research Centre		Date:		30.03.2022		
Site & Phase:		Innopolis		Time:		10:00		
Supplier				Req No		164787		
Material required before date:			31.03.2022		ID No.		75129	
No	Description	Size	Quantity	Units	Inward No	Date		
1.	DLC	M10	20	M3				
2.								
3.								
4.								
5.								
6.								
30/3/22 PO 86919								
APPROVED BY 01 APR 2022 RISHAM MODI MANAGING DIRECTOR								
Remarks: Towards Hazardous waste plant purpose.								
Prepared By		K.Praveen		Approved by		T.Madhu		
Sign. & Date		30.03.2022		Sign & Date		30.03.2022		

May 11

Des

APPROVED

30 MAR 2022

P. PRABHAKAR
Sr. MANAGER PURCHASE