

Remarks from site on the 'Requisition by Site Report' of purchase division

|                  |                          |              |            |
|------------------|--------------------------|--------------|------------|
| Company:         | GVRC                     | Date:        | 16.04.2022 |
| Site:            | Innopolis                | Prepared by: | Sridevi    |
| Report From / To | 09.04.2022 to 15.04.2022 | Approved by: | T.Madhu    |
| Report Date      | 16.04.2022               |              |            |

List of requisitions numbers missing in the report:

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date   | S.no    | Item Description                             | Reason for not preparing PO/WO# |
|---------|------------|---------|----------------------------------------------|---------------------------------|
| 164734  | 16.03.2022 | 1       | Scrubbing Wheels                             | Po not issue                    |
| 164742  | 19.03.2022 | 1 to 7  | Manual call paint,hooter,ss screws,drill bit | Po not issue                    |
| 164791  | 31.03.2022 | 1 to 2  | 4 Core aluminium armor cable                 | Po not issue                    |
| 164808  | 06.04.2022 | 1       | RMC                                          | Po not issue                    |
| 164811  | 07.04.2022 | 1       | MS Pipe C Class                              | Po not issue                    |
| 164812  | 07.04.2022 | 1       | Rubber mat                                   | Po not issue.                   |
| 164820  | 07.04.2022 | 1       | Welded mesh                                  | Po not issue                    |
| 164821  | 07.04.2022 | 1       | Castrol diesel pipe                          | Po not issue                    |
| 164828  | 09.04.2022 | 1 to 3  | SR505 gum,Glass cloth,black tapes            | Po not issue                    |
| 164831  | 11.04.2022 | 1 to 2  | Isolaters                                    | Po not issue                    |
| 164833  | 11.04.202  | 1       | Hose pipe                                    | Po not issue                    |
| 164835  | 12.04.2022 | 1 to 23 | Safety material                              | Po not issue                    |
| 164836  | 12.04.2022 | 1 to 4  | Aluminium cladding                           | Po not issue                    |
| 164837  | 12.04.2022 | 1 to 8  | CPVC Pipe                                    | Po not issue                    |
| 164834  | 11.04.2022 | 1 to 3  | Vaccume desassar HSVD 50m                    | Po not issue                    |
| 164851  | 14.04.2022 | 1       | Bathroom door                                | Po not issue                    |
| 164852  | 14.04.2022 | 1       | FRP Gully trap                               | Po not issue                    |
| 164855  | 14.04.2022 | 1       | LED Ceiling light                            | Po not issue                    |
| 164857  | 15.04.2022 | 1       | ACC Walls pop work                           | Po not issue                    |
|         |            |         |                                              |                                 |
|         |            |         |                                              |                                 |

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

| Req No. | Req Date   | Serial no of item in Req. | Item Description                                                | Details of discussion with supplier <sup>s</sup>        |
|---------|------------|---------------------------|-----------------------------------------------------------------|---------------------------------------------------------|
| 163704  | 07.08.2021 | 1                         | ACP Cladding                                                    | Work order                                              |
| 164011  | 18.10.2021 | 1 to 15                   | Busduct material                                                | Work in progress                                        |
| 164541  | 11.02.2022 | 1                         | B class pipes                                                   | Spoken with supplier,dispatch on Monday                 |
| 164644  | 22.02.2022 | 1 to 2                    | Greenlam Sturdo classique versatile,Greenlam sturdo             | Supplier is arranging for material.                     |
| 164666  | 31.03.2022 | 1                         | STP Water proofing                                              | Work in progress                                        |
| 164668  | 31.03.2022 | 1                         | Epoxy coat water proofing                                       | Work in progress                                        |
| 164669  | 31.03.2022 | 1                         | Water proofing of Sumps                                         | Work in progress                                        |
| 164695  | 09.03.2022 | 1                         | White colour reflector                                          | No stock                                                |
| 164706  | 10.03.2022 | 1                         | PVC Pipe                                                        | Supplier not reachable.                                 |
| 164736  | 16.03.2022 | 1                         | AC Electric voltage power detector LED light non contact tester | Spoken with supplier,Supplier is arranging for material |
| 164744  | 19.03.2022 | 1                         | SS Railing                                                      | Work in progress                                        |
| 164788  | 30.03.2022 | 1 to 3                    | Steel sign boards                                               | Supplier is arranging for material,dispatch on Tuesday  |
| 164793  | 31.03.2022 | 1                         | ETP Water proofing                                              | Work in progress                                        |

| 164795                                                                      | 04.04.2022   | 1                    | Roff stone chemical                                                                   | No stock at sslp                                          |                      |                          |      |
|-----------------------------------------------------------------------------|--------------|----------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|----------------------|--------------------------|------|
| 164800                                                                      | 06.04.2022   | 1                    | MS Pipe                                                                               | Spoken with supplier, supplier is arranging for material. |                      |                          |      |
| 164815                                                                      | 07.04.2022   | 1 to 2               | Flame proof lights, holder lamp                                                       | Supplier is asking for payment.                           |                      |                          |      |
| 164824                                                                      | 09.04.2022   | 1 to 4               | GI Earthing patti                                                                     | Supplier is arranging for material.                       |                      |                          |      |
| 164825                                                                      | 09.04.2022   | 1 to 2               | GI Pipe c class, MS Pipe c class                                                      | No stock                                                  |                      |                          |      |
| 164829                                                                      | 09.04.2022   | 1                    | Cera board                                                                            | Supplier arranging for material.                          |                      |                          |      |
| 164843                                                                      | 13.04.2022   | 1 to 2               | Green house pipe                                                                      | Dispatch on Monday                                        |                      |                          |      |
| 164845                                                                      | 15.04.2022   | 1 to 3               | FRP round covers                                                                      | Supplier is arranging for material, Dispatch on next week |                      |                          |      |
| 164847                                                                      | 13.04.2022   | 1                    | 3 Core flat cable                                                                     | Supplier is arranging for material, we will get on Monday |                      |                          |      |
| No. of gate passes issued this week:                                        |              |                      | 02                                                                                    | From No.                                                  | 6034                 | To No.                   | 6035 |
| Delivery van site visit on:                                                 |              |                      | 9 <sup>th</sup> , 10 <sup>th</sup> 12 <sup>th</sup> 14 <sup>th</sup> 15 <sup>th</sup> |                                                           |                      |                          |      |
| Inward report (MRN/other) & stock report emailed in pdf format to purchase? |              |                      |                                                                                       |                                                           |                      | Yes                      |      |
| Items not ordered but received:                                             |              |                      |                                                                                       |                                                           |                      |                          |      |
| Other corrections & remarks:                                                |              |                      |                                                                                       |                                                           |                      |                          |      |
| Details of steel & cement stock                                             |              |                      |                                                                                       |                                                           |                      |                          |      |
| Sl. No                                                                      | Tor size     | Wt per mtr. - kgs    | Wt. for 12 mtr rod - kgs                                                              | Stock at site - no of rods                                | Stock at site in Kgs | Previous stock in Kgs    |      |
| 1.                                                                          | 8mm          | .395                 | 4.74                                                                                  | 548.52                                                    | 2600                 | 2600                     |      |
| 2.                                                                          | 10mm         | .617                 | 7.404                                                                                 | 0                                                         | 0                    | 0                        |      |
| 3.                                                                          | 12mm         | .89                  | 10.68                                                                                 | 0                                                         | 0                    | 10000                    |      |
| 4.                                                                          | 16mm         | 1.58                 | 18.96                                                                                 | 158.22                                                    | 3000                 | 6200                     |      |
| 5.                                                                          | 20mm         | 2.47                 | 29.64                                                                                 | 236.16                                                    | 7000                 | 8123                     |      |
| 6.                                                                          | 25mm         | 3.86                 | 46.32                                                                                 | 64.766                                                    | 3000                 | 5000                     |      |
| 7.                                                                          | 32mm         | 6.32                 | 75.84                                                                                 | 6                                                         | 455.04               | 455.04                   |      |
| 8.                                                                          | Binding wire |                      |                                                                                       |                                                           |                      | 17000                    |      |
| OPC stock                                                                   | Nil          | OPC last weeks stock | Nil                                                                                   | PPC/PSC stock                                             | 320                  | PPC/PSC last weeks stock | 450  |
| Details                                                                     |              | Project Manager      |                                                                                       | Admin Officer/Manager                                     |                      | Admin Audit              |      |
| Sign                                                                        |              | Mayur                |                                                                                       | 881                                                       |                      |                          |      |
| Date                                                                        |              | 16/4/22              |                                                                                       | 16/4/22                                                   |                      |                          |      |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiva@modiproperties.com](mailto:ashaiva@modiproperties.com) and [rajumarn@modiproperties.com](mailto:rajumarn@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!