

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	20/04/22	Prepared by	Vanajaathi	Serial no.	3335
Supplier name	Rainbow	Project	UPVC Doors & Windows	HO inward no.	
Firm/Company	mpl	Project	mpl	HO received date	
PO/WO date	18/01/22	PO/WO No.	84542	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	GST-43-2021/20	16/03/22	2,79,235/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2,79,235/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
-----------	--	-------------------------------	--

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 2,79,235/-

Amount E – PO / WO value: 1,097,494/-

Amount F – Difference (A – E): 818,259/-

Quantity received as per PO /WO ☒ Yes ☐ Excess received ☐ Short received ☒ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment due date: 25/04/22


Remarks: Part Bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajaathi	Prashant			
Sign:	[Signature]	[Signature]			
Date	20/04/22	21 APR 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Form for closure of purchase order

Data required from site/engineers:					
PO no.:	84542	PO date:	18/1/22	Req. no.:	178317
Advice Scan ID					
MRN nos. related to PO					
☒	Part material received.				
☐	Full material received.				
☐	Material not received.				
☐	Close PO – Balance material will be re-ordered by new requisition.				
☐	Cancel PO. Material not required.				
☐	Cancel PO. Material will be re-ordered by new requisition.				
☒	Keep PO open. Material required.				
☐	Keep PO open. Work under progress.				
Remarks by engineer: Installation Report is enclosed. Balance material to be receive.					
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.					
Prepared by	Sign	Date	Project manager	Sign	Date
A. Srawani	[Signature]	5/4/22	[Signature]	[Signature]	
Data required from accounts:					
☐	Checked with E&D for receipt of bills.				
☐	Bills not received against this PO.				
☐	Part bill received against this PO.		Bill nos.		
☐	All bills received against this PO.				
☐	Advance paid against this PO.		Amount paid		
Remarks by Accountants:					
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.					
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
Advice by MD - action to be taken by purchase:					
☐	Get certified bill from supplier (not original).				
☐	Prepare bill in SSLP for material supplied.				
☐	Get proof of delivery from site.				
☐	Barcoded PO missing – get certified copy from Accounts.				
☒	Thereafter, prepare advice to credit to supplier and send to HO for processing.				
☒	Close PO		☐	Keep PO open. Material awaited	
☐	Send barcoded PO to MDs desk. PO to be closed thereafter.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.				
☐	RMC supplier – suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.				
☐	E&D to check receipt of bill and enter comments below.				
☐	Details of material supplied and balance material to be supplied is required.				
Remarks:					
Prepared by		Sign		Date	





RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, I D A, Patancheru, Sangareddy Dist

Tel.+91 9100007123 email: rainbowupvc2018@gmail.com

GSTIN : 36AAXFR3365G1ZN

TAX INVOICE

Invoice No: GST-43- 2021/2022

DATE : 16-03-2022

Delivery Location:
May Flower Platinum Sy 82/1,
Mallapur, Nacharam.

To

Modi Properties pvt Ltd.

5-4-187/3&4, II nd floor, MG Road,

Secunderabad-500003

GSTIN : 36AABCM4761E1ZM

PO No: 84542 Dated: 18-01-2022

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2431-Carpentry-Windows-UPVC Sliding Windows-2.5 track-with mesh-6ft x 4ft -sft	6	144	315.00	45,360.00
2	39252000	2431-Carpentry-Windows-UPVC Sliding Windows-2.5 track-with mesh-5ft x 4ft -sft	18	360	330.00	1,18,800.00
3	39252000	2437-Carpentry-Windows-UPVC Sliding Windows-2.5 track-with mesh-4ft x 3ft -sft	6	72	350.00	25,200.00
4	39252000	2439-Carpentry-Windows-UPVC Sliding Windows-2.5 track-with mesh-3ft x 4ft -sft	2	24	350.00	8,400.00
5	39252000	2449-Carpentry-Windows-UPVC Openble Windows-3ft x 2ft -sft	11	66	400.00	26,400.00
6	39252000	2443-Carpentry-Windows-UPVC Openble Windows-2ft x 4ft -sft	4	32	390.00	12480.00

Ac/No : 919020007284349	SUB TOTAL				2,36,640.00
Bank : AXIS BANK,PATANCHERU BRANCH.	Forwarding				0.00
IFSC : UTIB 0000687	CGST	9%			21297.60
	SGST	9%			21297.60
	IGST	0.00%			0.00
	Round Off				0.00

Total: Rupees Two Lakh Seventy Nine Thousand Two Hundred and Thirty Five and Paise Twenty Only. 2,79,235.20

Received

For RAINBOW UPVC DOORS AND WINDOWS

Signature with seal

Authorized Signatory



Purchase Order

Page(s) 1 Of 2

18-01-2022 13:03:18



84542

08.01.22 11:50:02

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Rainbow UPVC Doors and Windows
Plot no. 8A, IDA, Patancheru, Sangareddy Dist.

GSTIN 36AAXFR3365G1ZN

9100007123

Doc No	84542	176317
Doc Date	18-01-2022	
Quote No	Nil	
Quote Date	03-04-2021	
SupplyType	Supply And Installation	

Kind Attn : Mr. Shiva Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 11 nos	264.00	315.00	0.00	18.00	98,128.80
2 2431 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 5ft X 4ft - Sft 59.50" x 47.50" - 82 nos	1,640.00	330.00	0.00	18.00	638,616.00
3 2437 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 4ft X 3ft - Sft 47.50" x 35.50" - 29 no	348.00	350.00	0.00	18.00	143,724.00
4 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 08 nos	64.00	390.00	0.00	18.00	29,452.80
5 2449 - Carpentry - windows - UPVC Openable window - 3ft X 2ft - Sft Top Hung - 35.50" x 23.50" - 41 nos	246.00	400.00	0.00	18.00	116,112.00
6 2439 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 3ft X 4ft - Sft 35.50" x 47.50" - 14 nos	168.00	350.00	0.00	18.00	69,384.00
7 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Top Hung - 23.50" x 23.50" - 01 nos	4.00	440.00	0.00	18.00	2,076.80
Total Order Value . . .					1,097,494.40
Rupees : Ten Lakh(s) Ninty Seven Thousand Four Hundred Ninty Four and Paise Fourty Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 06/12/2021.

Payment Terms 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.

Tax All taxes included in above price.

Delivery Date Within 10 days.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 1,09,749/- to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for Flats
B-602,703,802,804,902,904,1002,C-403,406,605,606,804,905,906,1001,1002,1003,1004,1005.

Completion Date Work to be completed within 6 working days. Penalty of 5% of order value per week shall be levied for delay.

For Modi Properties Pvt.Ltd.

Authorised Signatory

Accepted the above Terms And Conditions

For Rainbow UPVC Doors and Windows

Name :

Name :

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

PART DELIVERY DETAILS			
	Bill no.	Bill Dt.	Amount
1.	33	8/7/22	2,27,693/-
2.	36	5/03/22	67,260
3.	GST-43-	16/3/22	2,79,235/-
4.	2021/2022		
5.			

Bmc: 523306/-

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**

Name : _____

Date : __/__/__

Requisition Form - (UPVC Windows (Luxury/Deluxe Flats)													
Company		MPPL		Site & Phase		May Flower Platinum							
Req. no.		178317		Req. Date		12.01.2022							
Material required before		17.01.2022		ID no.		72913							
Prepared by:		B.Nandini		Approved by (sign):									
Flat / Block no.		B-602,B-703,B-802,B-804,B-902,B-904,B-1002,C-403,C-406,C-605,C-606,C-804,C-905,C-906,C-1001,C-1002,C-1003,C-1004,C-1005											
Supplier :													
Type I 1500 Sft 3BHK Order Value:		2 Flats											
Type II 1500 Sft 3BHK Order Value:		4 Flats											
Type III 1800 Sft 3BHK Order Value:		9 Flats											
Type IV 2140 Sft 4BHK Order Value:		4 Flats											
S No.	Item Description	Units	Type I 1500 Sft 3BHK Order flat	Type II 1500 Sft 3BHK Order flatrequirement	Type III 1800 Sft 3BHK requirement	Type IV 2140 Sft 4BHK Order Value:	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sit	Inward No	Date	
1	Sliding Window 6'x4'-2.5 track with mesh ✓	nos	2	-	6	3	11	-	11	264.0			
2	Sliding Window 6'x4'-2.5 track without mesh	nos	-	-	-	-	-	-	-	-			
3	Sliding Window 5'x4'-2.5 track with mesh ✓	nos	6	16	48	12	82	-	82	1,640.0			
4	Sliding Window 5'x4'- 2 track without mesh	nos	-	-	-	-	-	-	-	-			
5	Sliding Window 4'x3'-2.5 track with mesh ✓	nos	2	8	18	1	29	-	29	348.0			
6	Sliding Window 4'x3'-2.5 track without mesh	nos	-	-	-	-	-	-	-	-			
7	Sliding Window 5'x3'- 2.5 track with mesh	nos	-	-	-	-	-	-	-	-			
8	Sliding Window 5'x3'- 2 track without mesh	nos	-	-	-	-	-	-	-	-			
9	Sliding Window 3'x4'- 2.5 track with mesh ✓	nos	-	-	14	-	14	-	14	168.0			
10	Sliding Window 4'x4'- 2 track without mesh	nos	-	-	-	-	-	-	-	-			
11	Sliding Window 4'x4'- 2.5 track with mesh	nos	-	-	-	-	-	-	-	-			
12	Sliding Window 3'x4'- 2 track	nos	-	-	-	-	-	-	-	-			
13	Openable Window 2' x 4' without mesh ✓	nos	4	-	4	-	8	-	8	64.0			
14	Top Hung Openable Window 2' x 2' ✓	nos	1	-	-	-	1	-	1	4.0			
15	Top Hung Openable Window 3' x 2' ✓	nos	3	8	27	3	41	-	41	246.0			
16	French Window 8' x 7' - 2.5 track with mesh ✓	nos	-	-	9	4	13	-	13	728.0			
17	French Window 6' x 7' - 2.5 track with mesh ✓	nos	2	4	-	-	6	-	6	24.0			
Total			20	36	126	23	205	-	205	3,486.0			

T.D. Mung
14/1/22

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
☐ Po/Req. processed-post approval.
 Approval for technical details/clarification.
☐ Replenishing SSLLP stock
☐ Other

84542

84540

APPROVED BY
17 JAN 2022
SOHAM MOJI
MANAGING DIRECTOR

Internal memo no. 903/35/A
Annexure -A
INSTALLATION REPORT

Company/ firm:	modi properties pvt ltd	Requisition nos.:	17837
Project:	may flower platinum	PO no.:	84542
Supplier:	Rainbow upvc doors	Material type:	upvc windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	23-3-22	C-1001	1) upvc sliding window	6'x4'	6 No's
2.		B-703	2) upvc " "	5'x4'	18 "
3.		C-403	3) " " "	4'x3'	06 "
4.		B-602	4) " " "	3'x4'	02 "
5.		B-804	5) upvc open window	2'x4'	4 "
6.			6) upvc top hung window	3'x2'	11 "
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					47 No's
Remarks: only 5 flats					

Approved by	Project manager	Security	Admin (Audit)
	<i>[Signature]</i> 23/3/22	<i>[Signature]</i> 23/3/22	<i>[Signature]</i> 23-3-22

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple POs in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be sent to purchase@modiproperties.com regularly. However, report must be provided within one working day of request from purchase. 7. Maintain signed original at site.