

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date:	22/04/22	Prepared by	Ranya	Serial no.	
Supplier name	Cemex Infra	Project	MHPLSOV-III	HO inward no.	
Firm/Company	MHPLSOV	Project	MHPLSOV-III	HO received date	
PO/WO date	29/03/22	PO/WO No.	86849	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	15	13/04/22	121,600/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 1,21,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Pouring Report Enclosed. Proof of delivery matches MRN ☒ Yes ☐ No

Amount B – Other Credits: Transportation charges -

Amount C – Other Debits: -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 1,21,600/-

Amount E – PO / WO value: 1,36,800/-

Amount F – Difference (A – E): 15,200

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment due date: 25/04/22

Remarks: Final Bill Part Bill

Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:	Ranya	APPROVED			
Sign:	<i>Ranya</i>	22 APR 2022			
Date	22/04/22	MINISH PARIKH			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Housing Pvt Ltd 5-4-187/3&4, IInd Floor, M.G.Road, Secunderabad 500003 GSTIN/UIN : 36AADCM5906D1ZP State Name : Telangana, Code : 36	Invoice No. 15 Delivery Note Supplier's Ref. 129 to 133 Buyer's Order No. 86849-1985164 Despatch Document No. Despatched through Terms of Delivery	Dated 13-Apr-2022 Mode/Terms of Payment Other Reference(s) Dated 29-Mar-2022 Delivery Note Date Destination
---	--	--

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	32.00 cum	3,220.34	cum	1,03,050.84
	SGST				9 %	9,274.58
	CGST				9 %	9,274.58
Total			32.00 cum			Rs 1,21,600.00

Amount Chargeable (in words) E. & O.E

INR One Lakh Twenty One Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	1,03,050.84	9%	9,274.58	9%	9,274.58	18,549.16
Total	1,03,050.84		9,274.58		9,274.58	18,549.16

Tax Amount (in words) : **INR Eighteen Thousand Five Hundred Forty Nine and Sixteen paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0626162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

 Authorised Signatory

This is a Computer Generated Invoice



Purchase Order



16.03.22 2:13:36

29-03-2022 12:39:42 PM

From Company : **Modi Housing Pvt.Ltd**
S-4-167/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36AADCM5906D2Z0

Supplier Details

CEMEX INFRA
S.No 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301

Doc No 86849 185164
Doc Date 29-03-2022
Quote No NIL
Quote Date 29-03-2022
SupplyType Supply

836209499

9848210686

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1. 2013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M20	36.00	3,800.00	0.00	0.00	136,800.00
Total Order Value . . .					136,800.00

Regd. : One Lakh(s) Thirty Six Thousand Eight Hundred Only.

Terms and Conditions :

Specification / Brand Concrete mix shall be of 'Cemex' Ready Mix Concrete.

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Silver Oak Villas Part III. Contact Person Mr Purshottam-9502177288

Sy. No 11,12,14,15,16,17,18, 294

Phone 0

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material. 10% pty on value of order will be deducted in delay submission of bills

Transportation Cost included in the above price

Warranty Nil

Advance Paid Nil

Other Terms Payment will be made only after inspection of material. Above order for CC Complex slab-v work purpose

Completion Date Nil

Measurement Nil

Security Nil

Remarks

Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HQ office or purchase site office. Proof of delivery/DC can be sent by email.

For MDs APPROVAL

- ☒ High Value/quantity beyond limit.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

PART DELIVERY DETAILS

S.no.	Bill no.	Bill Dt.	Amount
1.	15	13/04/22	1,21,600
2.			
3.			
4.			

APPROVED BY
00 MAR 2022
DIRECTOR

290X 3,800 =

For **Modi Housing Pvt.Ltd**

Authorised Signatory

Name :

29/03/2022

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name :

Date :

Requisition Form

Company Name:	MHPLSOV	Date:	28-03-22
Site & Phase :	MHPLSOV -III	Time:	10.00
Supplier		Req. No.	185164
Material required before date:	05-04-22	ID No.	75073

No	Description	Size	Quantity	Units	Inward No	Date
1	RMC	M20	36	CUM	3,800/-	
2						
3						
4						
5						
6						
7						

PO
86899

APPROVED

28 MAR 2022

MINISH PARIKH
MANAGEMENT

Remarks: - For CC complex Slab-V work purpose

Prepared By	B.Meenakshi	Approved by	
Sign. & Date	28-03-22	Sign. & Date	30 MAR 2022

Note: On receipt of material at site write inward number and date in last 2 columns.

Company Name:	MHPLSOV	Date:	28-03-22
Site & Phase :	MHPLSOV -III	Time:	10.00
Supplier		Req. No.	185165
Material required before date:	06-04-22	ID No.	75071

[illegible]

Remarks: - For CC complex above slab V work purpose

Prepared By	B.Meenakshi	Approved by	30 MAR 2022
Sign. & Date	28-03-22	Sign. & Date	MANAGING DIRECTOR

Note: On receipt of material at site write inward number and date in last 2 columns.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL	Block No.:	Commercial Complex Slab-5
Project:	SOV	Flat / Villa no.:	Commercial Complex Slab-5
Supplier:	Cemex Infra	Slab no.:	- 5
Requisition nos.:	185164	A. Estimated quantity:	36 ✓
PO nos.:	86849	B. Requisition quantity:	36 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	32 ✓
		D. Difference (C-A)	4 ✓

APPROVED BY
Sign of Project Manager
09 SEP 2022
Project Manager
K. Purshotham (S.O.V.L.P.)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.04.22	08:05	08:30	08:45	6 ✓	129	14400 ✓	15930 ✓	-	-		
2.	06.04.22	08:25	08:47	09:00	6 ✓	130	14400 ✓	16400 ✓	-	-		
3.	06.04.22	08:45	09:04	09:25	8 ✓	131	19200 ✓	21570 ✓	-	-		
4.	06.04.22	08:55	09:22	09:55	6 ✓	132	14400 ✓	16060 ✓	-	-		
5.	06.04.22	09:45	10:07	10:15	6 ✓	133	14400 ✓	14620 ✓	-	-		
6.												
7.												
8.												
9.												
10.												
Total:					32 Cumts ✓		76800 Kgs ✓	84580 Kgs ✓				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (@ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.