


PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	27/4/22	Prepared by	Deepa	Serial no.	3554
Supplier name	Sri Anant Steels			HO inward no.	
Firm/Company	MEMLUP	Project	GMR	HO received date	
PO/WO date	19/4/22	PO/WO No.	87527	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	1474/22-23	20/4/22	8,20,301/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				8,20,301/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	106431		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				8,20,301/-	
Amount E - PO / WO value:				8,13,621/-	
Amount F - Difference (A - D).				6680/-	
Quantity received as per PO / WO		☐ Yes ☒ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No - wait for balance material ☐ Other			
Payment due date		2/5/22			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents. Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

(ORIGINAL FOR RECIPIENT)



5-4-187/3 & 3 , II Floor, Soham Mansion
M.G.Road, Secunderabad
GSTIN/UIN : 36AAEFM1459R1ZP
State Name : Telangana, Code : 36

for Sri Arianth Steels
SEC'BAD
Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page 1 of 1

19-04-2022 3:29:33 PM



87527

20.04.22 3:07:37

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Sri Arihant Steels
Shop No,17, 1 st floor, F.F.H.M. Ishaque Estates, M.G Road,
Secunderabad-500003

66382042/27816848

9246825558

Doc No 87527 193099
Doc Date 19-04-2022
Quote No NIL
Quote Date 19-04-2022
SupplyType Supply

Kind Attn : **Mr. Yogesh Gupta**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8120 - Steel - rebar - TMT - 8mm - kgs	2,900.00	69.50	0.00	18.00	237,829.00
2 8114 - Steel - rebar - TMT - 10mm - kgs	2,960.00	69.50	0.00	18.00	242,749.60
3 8115 - Steel - rebar - TMT - 12mm - kgs	3,840.00	68.50	0.00	18.00	310,387.20
4 2051 - Carpentry - hardware - Binding wire - 20 guage - kgs	240.00	80.00	0.00	18.00	22,656.00

Total Order Value . . . **813,621.80**

Rupees : Eight Lakh(s) Thirteen Thousand Six Hundred Twenty One and Paise Eighty Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material.Unloading Including.Above material for C-Block south side way & west side ramp and flat no 601,607 slab work purpose.

Completion Date Nil

Measurment lock

Security Nil

Remarks Delivery at Mallapur GMR Contact Person Mr Ramprasad-8309938133.

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SSLLP stock
- ☐ Other



For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Arihant Steels**

Name :

Name :

Date : / /

Requisition Form -Steel							
Company		Modi Realty Mallapur L.P		Site & Phase		Gulmohar Residency	
Req. no		193099		Req. Date		18.04.22	
Material required before		20.04.22		ID no.		75680	
Prepared by:		madhan		Approved by (sign):			
Flat / Block no:		C -block south side drive way&west side ramp and flat no 601,607 slabwork purpose at GMR Site.					
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No
1	Steel	8mm	620	0	620	2,902	
2	Steel	10 mm	400	0	400	2,960	
3	Steel	12 mm	360	0	360	3,838	
4	Steel	16 mm	-	0	0	-	
5	Steel	20 mm	-	0	0	-	
6	Steel	25 mm	-	0	0	-	
7	Steel	32 mm	-	0	0	-	
8	Binding Wire	20 gauge	240		240	240	
Total			0.00	0.00	0	9,939	
Notes							
1 Binding wire is generally 25 kgs per ton.							
2 Order footing steel for one block or core at a time.							
3 Order steel for slab along with steel for next column on completion of beam bottom.							
4 Do not order excess steel Do not order steel in advance.							

APPROVED BY
20 APR 2022
SOHAM MODI
MANAGING DIRECTOR

(Signature)

APPROVED BY
20 APR 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED BY
18 APR 2022
M. RAM PRASAD
PROJECT MANAGER

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A PO quantity (in kgs)	9700
Project	Gulmohar Residency	DC's Attached	Yes	B Gross Vehicle Weight	14750
Block/Villa No	C Block south side way & east side ramp	Weighment slips attached	Yes	C Net vehicle Weight	4690
Requisition Nos.	193099	Total quantity received	Yes	D Actual Quantity delivered B-C	10060
PO Nos	87527	Close PO	NO	E Difference (D-A)	360
Supplier	SRI ARIHANT SSTEES	Vehicle No	AP22TA0436	MRN No	106431
Delivery date	21/04/22	Delivery Time	3:30	Inward no	8199
Sign of Security		Sign of Admin		Sign of Project manager	
Date	26/4/22	Date	25/04/22	Date	

Details of TMT Steel Delivered-

S No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	605	2868
1	10 mm	7.40	431	3189
3	12 mm	10.66	375	3998
4	16 mm	18.96	-	-
5	20 mm	29.62	-	-
6	25 mm	46.29	-	-
7	32 mm	-	-	-
8	Binding wire	-	-	-
Total:				10055
Remarks:	DC, Weighment slip attached and binding wire to be delivered			

Note: 1. Report to be sent to HO within two working days. 2. attach original DCs test report, weighment slips, bills, Photos, etc., to this report. 3. make a separate report for every truck load received.